

**CITY OF DANBURY**  
**DEPARTMENT OF PUBLIC WORKS**



**155 DEER HILL AVENUE**  
**DANBURY, CONNECTICUT 06810**  
**(203) 797-4537 FAX (203) 796-1586**

**MAYOR**  
**Honorable Mark D. Boughton**

**PUBLIC WORKS DIRECTOR**  
**Antonio Iadarola, P.E.**

February 23, 2015

Honorable Mayor Mark D. Boughton  
Honorable Members of the Danbury City Council  
155 Deer Hill Avenue  
Danbury, CT 06810

**RE: Monthly Report for January 2015**

Dear Mayor Boughton and Members of the City Council:

I am pleased to present the Public Works Department report for the month of January.

The Public Works Department continues to prepare for any winter emergencies that may arise. Several Divisions responded to nine (9) storm events during the month of January. Following each event, the equipment is inspected and repaired by the construction crew and the Equipment Maintenance Division in order to be ready for subsequent storms.

All Division Managers and myself engaged in budget preparations attending internal and external meetings. Discussions were held with all of the public works division managers regarding their operational budgets. As the third largest department in the City, we talked about what we can do to continue to keep our costs down.

As you will see in the reports from the Public Works Divisions, preparation is underway for various capital projects slated to kick-off in the spring and summer. Please take a few moments to review the Division reports for a full scope of the many activities and projects that the Public Works Department is engaged in.

Should you have any questions regarding any of the separately submitted division reports please call me at 203-797-4537.

**Construction Services Report submitted by Thomas Hughes III, Superintendent:**

**Osborne Street at Fifth Street Traffic Signal Installation:** ConnDot project 34-344, Construction Services has been approved by ConnDot to perform the contract administration and inspection of the project, eliminating the need to hire an outside consultant. The contractor, A.M. Rizzo, has completed the punch list and the project is complete. We are in the process of closing the project out with ConnDot.

**School Additions: Shelter Rock, Stadley Rough, Park Avenue and Mill Ridge Intermediate:**

Construction Services is administrating the school addition projects. All four of the schools have been issued Certificates of Occupancy allowing the schools to be occupied.

**Mill Ridge:** Rizzo Corporation is completing several change orders for additional work at the City of Danbury's request. The punch list work has been completed; we are reducing the retainage to 2% as per the contract specifications. The project is in the close-out phase.

**Stadley Rough School:** Rizzo Corporation has completed the punch list work we are reducing the retainage as per the contract specifications to 2%. The project is in the final close-out phase.

**Shelter Rock School:** Rizzo Corporation is in the process of completing some additional change order work requested by the City of Danbury. The punch list work has been completed; we are reducing the retainage to 2% as per the contract specifications. Completed installing an air heated curtain device above the cafeteria exterior doors. The project is in the final closeout phase.

**Park Avenue School:** Worth Construction was issued an extensive punch list and there are several open items needing completion. We met with Worth Construction and reviewed their punch list progress. There is an additional change order proposal climate control. We are waiting for pricing from Worth for cooling the new addition. We received the change order proposal from Worth Construction for additional climate controls in the new addition. The architect and engineer are reviewing the proposal. This work is expected to be performed in April / beginning of May. Once this is completed we should be in the final closeout phase of the project.

**Spring Street Sidewalk & Paving:** The contract has been awarded to GEG Construction and a pre-construction meeting was held on August 28, 2014. The contractor was issued a Notice to Proceed. The project is 98% complete, substantially complete on schedule, and within budget. The contractor was issued a change order to redirect the fiber optic line for the camera installed on Spring Street, redirecting the line to the City Hall IT department. This project was designed in-house by the City of Danbury Engineering Division and is being administrated by the Construction Services Division.

**Foster Street Sidewalks, Drainage & Paving:** This project was bid and awarded to GEG Construction with a fall start. The project was designed in-house by the City of Danbury Engineering Division and will be administrated by the Construction Services Division. As like the Spring Street project, the design and administration of the project will be performed in-house

reducing the project costs. The contractor was issued a notice to proceed on 10/31/14. The contractor has mobilized to the site. The drainage has been completed on Bank Street. Foster Street drainage is approximately 75% complete. The contractor has placed temporary asphalt patch on the trenches. The contractor will go into winter shutdown on 12/15/14 returning in the spring with a June 30, 2015 completion date.

**School Playgrounds:** South Street, King Street and Morris Street School playground designs have been completed. The playgrounds were delivered on 11/04/14; the existing playground equipment has been removed. South Street School, Morris Street and King Street playscapes have been installed. The contractor is also presently repairing existing playground equipment. New playground safety surfacing has been installed at all the elementary schools and Rogers Park.

**Mill Ridge Artificial Field:** Working with the Engineering Division on the field design. Friar Associates has been hired to design the field. The geotechnical engineer completed onsite soil borings 12/08/14 and a report will be issued shortly. We met with CL&P and are finalizing the electrical power distribution to the field. The design has been completed. We have been assisting the Engineering preparing the bid.

**357 Main Street:** Construction Services has hired Fuss & O'Neil from our on-call bid to perform the Pre-Demo Environmental Survey of the structure which has been completed. We are awaiting the test results. Fuss & O'Neil is in the process of preparing the demolition specifications / plan and bid documents for the demolition phase of the project.

**Downtown Trash Receptacles Main Street:** Construction Services has submitted a purchase requisition to purchase forty new decorative trash receptacles to be installed on Main Street. Once the purchase order has been issued we will schedule the delivery and installation, weather permitting, by the end of April.

**Engineering Report submitted by Farid L. Khouri, P.E., City Engineer:**

The following assessment projects are the only projects pending on the list based on residents' petitions. Our office will evaluate these projects and will notify benefitted property owners.

1. Butternut Lane, Bayberry Lane and Boxwood Lane Sanitary Sewer Extension: Working on preliminary design and cost estimate.
2. Hawley Road Extension Sanitary Sewer Extension: Working on preliminary design and cost estimate.

**Crosby Street Bridge:** Contracts specifications, design and permits for the bridge have been completed. Our office is obtaining wage rates for bidding. The Bridge will be bid out next month and should be completed by fall 2015.

**Spring Street:** The project consists of neighborhood enhancement work to sidewalk and pavement improvements. Sidewalk work has been completed. Project is approximately 99% complete and will be finished as soon as weather allows.

**Foster Street Neighborhood Improvement:** In-house design and survey to Foster Street from West Street to West Wooster Street, Boughton Street and Bank Street were completed and the project was awarded after the City reviewed the bids. CDBG approved funding. Construction has started and will continue as weather permits, full construction will resume in the spring 2015 and project should be completed in the summer 2015.

**Expansion of Danbury High School:** The City hired one of our on-call architects to develop a master plan and facilities study for reorganization and addition to the freshman quadrant at Danbury High School and develop improvements on various components to the building.

**Traffic Light – Lake Avenue/Shannon Ridge:** City bid the project and selected a local contractor to perform the work. Preconstruction meeting was conducted and work is 40% underway. The project will be completed in summer 2015.

**Mill Plain All-Purpose Field:** The City has selected an architect to design a synthetic all purpose field on the grounds of the new Westside Middle School Academy. The project will be bid out next month. The field should be ready for use at the beginning of the new school year 2015/2016 which is in September, 2015.

**Traffic Engineer and his Technicians:** are reviewing several road improvement projects with the State of Connecticut D.O.T. and are working on various land-use development plans. They are also handling public complaints and routine repairs and maintenance of traffic control signal devices and pavement markings.

**Staff Engineers:** are reviewing various site plans, water and sewer applications, special exception applications, and subdivision applications for various land-use approvals of on-going development projects throughout the City. Field inspections of sanitary sewer, water mains and new roads are performed regularly on various developments. The Staff Engineers also review various drainage problems which may include site visits, analysis and design.

**Survey Crew** verifies various R.O.W., and prepares surveys and easements for in-house design of City Projects, and assists other divisions in locating utilities in the field.

Should you have any questions regarding this report or any other issues related to your Engineering Division, please do not hesitate to contact me at (203) 797-4641.

**Highway Division Report submitted by Duke Hart, Superintendent of Public Services:**

In the month of January the Highway Division responded to nine (9) weather related events. The construction crew was very busy with plow repairs after each storm. Two or three crews have been assigned the task to patch pot holes, weather permitting. A two man crew was dispatched to repair mailboxes as needed. A crew was sent out to cut ice at several locations during the month. Sand barrels were filled and litter collected, as conditions permitted.

The Christmas tree pick-up commenced this month and we appreciate the assistance of the staff of from the Parks Division. Weather permitting, the recycling truck has been assigned

locations. The garbage truck goes out daily, when it is not snowing, to empty the City's trash cans and collect other debris as needed. Drivers have been clearing catch basins along their routes as weather permits.

Should you have any questions regarding this report, please feel free to contact me at 203-797-4605.

**Parks Maintenance Report submitted by Duke Hart, Superintendent of Public Services:**

January started off a very busy month for the Parks Division. There were nine (9) weather related events during the month. With team effort from the Forestry Division, the Parks Division plowed all of the schools that they maintain and cleared the City parking lots of snow and ice. They also cleared snow from the City maintained sidewalks and downtown crosswalks. Crews also assisted the Highway Division with the Christmas tree collection and a few stray leaf bags. Winter maintenance on the mowing equipment continues to prepare for the spring season.

Should you have any questions regarding this report, please feel free to contact me at 203-796-1558.

**Forestry Division Report submitted by Mark Miller, Foreman:**

The Forestry Division was heavily involved in winter weather related activities during the month of January. The crew also did plowing and sanding and cleared crosswalks in response to storm events. As weather permitted, the crew performed two take downs with C.L.&P. on Pearl Street.

Should you have any question regarding this report, please contact me at 203-797-4609.

**Public Buildings Report submitted by Rick Palanzo, Superintendent**

**City Hall:** The city hall boiler project is essentially complete. The demolition work is completed. The defunct boiler has been removed and the remaining steam boiler has been rebuilt and is working very well. The new boiler and water heater are installed. The new water heater is on line, and the new boiler will be on line in early February.

**Farrington Woods Park – Westside Open Space:** Our next project at Farrington Woods will be to take care of the roof, siding and porch of the main house, as well as deteriorating roofs on some of the other residential buildings. This project will begin in the spring of 2015. The reroofing projects are out to bid.

**Danbury Public Schools:** The transformer project at Danbury High School, which we intended to place on hold and rebid next summer, has been awarded to the low bidder. The low bidder agreed to hold his price until next summer, which will allow us sufficient time to request the funds required to complete this project in our next capital budget. This act will guarantee that this project will be completed before the children come back to school in August 2015. We appreciate the cooperation of the Purchasing, Corporation Counsel and Finance Departments in helping to make this possible.

With the approval of the bond, we have hired Fuller- D'Angelo as our architect and Watsky Associates, as our roof designer, to design the replacement of four school roofs: Hayestown,

South Street, King St. Primary and King St. Intermediate Schools. These school roofs are eligible for state reimbursement so Fuller – D’Angelo will assist the City to insure we receive state approval. We are well along to make sure we receive our fair share of the reimbursement for these roofs. The re-roofing should begin in June or July if all goes according to plan.

**Library:** The license agreement with Rymackees’ is signed and they will operate the café at the Library. Rymackees Café will begin its operation on February 2, 2015.

**Old Library:** The council approved the replacement of the first floor heat pumps. This project will remove old inefficient heat pumps and replace them with new high efficiency heat pumps. It will improve the comfort of the workspace and do it at a lower cost. We received LOCIP approval this month. Our intention is to purchase the heat pumps from the manufacturer and have a local contractor install them. There is a six-week lead-time so I anticipate this work beginning in April.

**Public Works Complex:** We have hired Kuegler Associates to design one emergency generation system for the entire Public Works Complex. This design work is nearing completion, and bidding will take place in the winter months with actual work to begin in the spring. This project will eliminate smaller stand-alone generators in favor of one large efficient generator that will supply the public works complex (upper level). We have the engineers' 30 % drawings and are reviewing them for completeness.

**Hatters Hall:** When preparing the building for the heating season, we noticed a major problem with the boiler and it must be replaced ASAP. We have the funding and are preparing to replace this boiler. We are also preparing to replace the cooling system with a more energy efficient method. This work has been bid and will be awarded in February. The boiler will be replaced ASAP as will the cooling system. It should have a tremendous effect on the energy saved and will make Hatters Hall comfortable throughout the summer.

**General:** The majority of Maintenance tasks this month were associated with the cold calls and snow removal.

**Requests for Maintenance Service:** Attached please find the statistical report of repairs and maintenance work that the Public Buildings Mechanics engaged in during the month of January 2015.

In the month of January we received 214 new work requests and completed 124 work requests. In reviewing this report, you will find the repair time that was expended in major work categories. Also listed is the total number of work order hours completed.

Public Building mechanics were engaged in Snow Plowing of School lots with a total of 382.00 person-hours dedicated to this service. The next largest area of concentration was in Plumbing work, utilizing 192.00 person-hours of labor. General Mechanical repairs came in as the third highest category with 40.00 person-hours.

Should you have any questions regarding this report, please do not hesitate to contact me at 203-797-4584. I am happy to discuss any portion of this report with you.

**Public Utilities Report submitted by David Day, Superintendent of Public Utilities:**

Enclosed is the monthly report to the Common Council for activities that took place in January 2015. Also attached is the Public Utilities Vehicle Maintenance Report.

As of February 17, 2015 there are 37 hydrants out of service. I will be happy to review the information with you.

Sincerely,

*Antonio Iadarola, P.E.*

Antonio Iadarola, P.E.  
Director of Public Works

CITY OF DANBURY  
PUBLIC BUILDINGS DIVISION  
WORK REQUEST REPORT FOR JANUARY 2015

Work Requests received this month	214
Work Requests Completed this month	124

Category	Total Labor Hours
Alarms	0.00
Carpentry	2.00
Electrical	22.00
HVAC	17.00
Locksmith	0.0
Maintenance	38.50
Mechanical	40.00
Plumbing	192.00
Roofing	0.00
Snow Plowing	382.00

Labor Hours City Buildings	105.50
Labor Hours School Buildings	588.00

---

# M E M O R A N D U M

---

**DATE:** February 17, 2015  
**TO:** City of Danbury, Common Council  
**FROM:** *David M. Day, P.E.*, Superintendent  
**RE:** Sanitary Sewer Collection System Maintenance— January 2015

Complaints: 4 Bypasses      Slow Running    11

---

Number Received:            15

---

Number Completed:        15

---

Pipe Cleaned:            3,000 LFT

---

Gallons of Water Used:    35,000 Gal

---

Pipe Inspected: 3,000 LFT

---

COMMENTS:



**To:** David Day, P.E., Supt. of Public Utilities, City of Danbury

**From:** Walter Royals, Project Manager **Walter Royals**

**Subject:** WPCP Report For Month of: Jan '15

**Date:** 2/6/2015

<b>I. Wastewater Treatment:</b>						
A)	Sewage Processed:	8.4	MGD (Daily Avg)	260.5	Million Gallons Total	
B)	Septic Waste Processed:			224,350	Gallons Total	
C)	Sludge Pumped To Digesters:			317,970	Pounds Total	
<b>II. Wastewater Quality</b>						
		Influent		Effluent	% Removal	Effluent Limit
A)	BOD (mg/l)	208		9	96	30 mg/l and 85%
B)	Total Suspended Solids (mg/l):	221		4	98.1	30 mg/l and 85%
C)	Total Phosphorus (mg/l):	5.7		0.47	92	1.0 mg/l
D)	Ammonia (mg/l):	25.8		1.33	95	4.0 mg/l
E)	Total Nitrogen (lbs/Day):	3,009		351	88	442 lbs/day
Note: Phosphorus limits apply April - October.						Nitrogen limit for credit trading only.
<b>III. Pump Station Operation:</b>						
A)	Beaver Brook:	722.6	Hours Run			
B)	Southfield:	34.8	Hours Run			
C)	Mill Plain:	25.3	Hours Run			
D)	Backus:	107.7	Hours Run			
E)	Tarrywile	63.9	Hours Run			
F)	Turner Road:	28.4	Hours Run			
G)	Ford Avenue:	21.4	Hours Run			
H)	Indian Glen:	94.2	Hours Run			
I)	Delay Street:	22.7	Hours Run			
J)	Hayestown Road:	54.2	Hours Run			
K)	Kenosia Avenue:	2.9	Hours Run			
L)	Larson Drive:	53.4	Hours Run			
M)	Landfill:	259.2	Hours Run			
N)	Thrope Street	11.7	Hours Run			
O)	Poets Landing	13.1	Hours Run			
P)	Rogers Park	36.5	Hours Run			
P)	West Side	51.8	Hours Run			
Q)	East Franklin Street	150.4	Hours Run			

Total Station Alarms: 18

TO : City Council - City of Danbury

FROM : David Day, Superintendent of Public Utilities

DATE : February 17, 2015

RE : WATER DEPARTMENT REPORT: JANUARY 2015

---

\*\*\*\*\*

I. WATER PRODUCTION :

A) Margerie Water Treatment Facility :	<u>82.1</u>	MG.
B) West Lake Water Treatment Facility :	<u>87.6</u>	MG.
C) Kenosia Well Field :	<u>0</u>	MG.
D) Osborne Street Well Field :	<u>0</u>	MG.
E) Other :	<u>0</u>	MG.

( MG. = Million Gallons )

II. RAINFALL :

A) Month :	<u>2.9</u>	inches
B) Past 12 Months (running total) :	<u>41.8</u>	inches
C) Current Year (Jan.- Current Mo.) :	<u>2.9</u>	inches

III. WATER STORAGE : date: 1/6/2015  
Current Reading

A) East Lake Reservoir :	<u>85*</u>	%
B) Margerie Lake Reservoir :	<u>90*</u>	%
C) West Lake Reservoir :	<u>78*</u>	%
D) Total :	<u>84*</u>	%

\*estimated

IV. WATER PUMPED :

A) Park Avenue Pump Station :	<u>0</u>	MG.
-------------------------------	----------	-----

B) Padanaram(High School) Pump Station :	7.60	MG.
C) Shelter Rock Pump Station :	2.32	MG.
D) WestConn Pump Station :	1.47	MG.
E) Margerie Pump Station :	1.25	MG.
F) Pleasant Acres:	1.52	MG.
G) Nabby Road:	1.65	MG.
H) Harvest Hill:	2.71	MG.
I) West Lake High Service :	39.8	MG.
J) Total Water Pumped (A-I) :	58.3	MG.
	( MG. = Million Gallons )	

V. WATER TRANSFERRED :

A) East Lake to Margerie Reservoir :	93	MG.
B) Padanaram to Margerie Reservoir :	21	MG.
C) Kohanza to West Lake Reservoir :	0	MG.
D) Kenosia Diversion to West Lake Reservoir :	0	MG.
E) Kenosia Wells to West Lake Reservoir :	0	MG.
F) Total Water Transferred (A-E):	114.0	MG.
	( MG. = Million Gallons )	

VI. ALGAE CONTROL :

A) None	
B)	
C)	

VII. SURVEY OF WATER SOURCES :

A) Daily testing of treated and untreated water by Water Quality Laboratory.
B)

VIII. SUPERINTENDENTS NOTES :

## EQUIPMENT MAINTENANCE

Date	Vehicle	Repair Provided	Department
1/2/2015	31	Fire recovery	Highway
	18	Oil Pan	Highway
	5	Air leak	Highway
	30	Service	Highway
1/3/2015	8	Oil Pan	Highway
	77Da	Brake pedel low	Highway
	4	Wipers	Highway
	32	Belts	Highway
	9	no throttle	Highway
	10	no throttle	Highway
	54	Auger Stopped	Highway
1/5/2015	31	Fire recovery	Highway
	77DA	Master cylinder	Highway
	28	Air leak	Highway
	10	Lights	Highway
1/6/2015	10	Lights	Highway
	27Da	Service	Engineering
	11	Adjust Auger	Highway
	31	Fire recovery	Highway
	44	Wipers	Highway
	9	RR Flat	Highway
	37	Coolant leak	Highway
	47DA	RR Flat	Parks
	3	Remove Sander	Highway
	331DA	Stalls	Parks
	20	Hyd Leak	Highway
	41	Lights	Highway
	21	Wipers	Highway
1/7/2015	311DA	Starter	Parks
	31	Fire recovery	Highway
	3	Spreader	Highway
	21	LR Can / oil leak	Highway
1/8/2015	31	Fire recovery	Highway
	3	Install Sander	Highway
	21	Oil Pan	Highway
	331DA	Water Pump	Highway
	181	Jump Start	Highway
1/9/2015	87	Tighten sander chain	Highway
	34	Hyd Leak	Highway

	5	Plow cable	Highway
	87	Brakes lock up	Highway
	355DA	Stalls	Parks
1/10/2015	54	Service	Highway
	355DA	No start	Highway
	181	Batteries	Highway
1/12/2015	7	Spinner Controls	Highway
	5	Lights	Highway
	26	Heater	Highway
	349DA	LF tire	Highway
	32	Belts	Highway
	20	Brakes	Highway
	54	Radiator	Highway
	87	Oil Pan	Highway
	31	Rebuild Turbo	Highway
	174DA	Wipers	Parks
	8	Check Fluids	Highway
	7	Hyd Leak	Highway
1/13/2015	30	Seat leak	Highway
	31	Fire recovery	Highway
	87	Oil Pan	Highway
	11	Tires	Highway
1/14/2015	87	Air valve	Highway
	11	Starter	Highway
	31	Coolant leak	Highway
	8	Service	Highway
	28	Leak	Highway
	10	Spinner Controls	Highway
1/15/2015	8	Service	Highway
	32	Clutch	Highway
	87	Manifold gasket	Highway
	10	Lights	Highway
	82	Seat supports	Highway
	196DA	Service	Engineering
	1	Spinner Controls	Highway
	355DA	Windshields	Parks
	31	Windshields	Highway
1/16/2015	10	Bent Chute	Highway
	87	Air leak	Highway
	31	Fire recovery	Highway
	8	L/S Str Box	Highway
	11	Lights	Highway
	217DA	Tires	?????
	91	Hyd Controls	Highway
	61	Coolant leak	Highway

1/17/2015	50	Lights	Highway
	8	Service	Highway
1/18/2015	50	Service	Highway
	47	Roof Leak	Highway
	355DA	Brakes	Parks
1/19/2015	4	Lights	Highway
	9	Electrical	Highway
	32	Chain	Highway
	47	Reseal Antenna	Highway
1/20/2015	355DA	Brake Cable	Parks
	47	Reseal Antenna	Highway
	32	Chain	Highway
	9	Electrical	Highway
	1	Auger Controls	Highway
	7	Spinner Controls	Highway
	30	Windshields Washer	Highway
	19	Coolant leak	Highway
1/21/2015	30	Windshields Washer	Highway
	19	Radiator	Highway
	121DA	Brake fitting	Highway
	4	Exhaust	Highway
	1DA	Service	Mayor
	31	Cab mounts	Highway
1/22/2015	55	NFC	Highway
	85	Sander Door	Highway
	23	Plow cable	Highway
	19	Radiator	Highway
	121DA	Water Pump	Highway
	11	Starter	Highway
	30	Motor	Highway
	39	Lights	Highway
	47DA	Lights	Parks
1/23/2015	106	Flat Tire	Highway
	47DA	Service	Parks
	19	Radiator	Highway
	8	Lights	Highway
	31	Air ride	Highway
	1	Spinner Controls	Highway
	5	Chain Adj	Highway
	4	P/S fluid	Highway
	57	Flat Tire	Highway
	389DA	wiper fluid	Tree
	15	Mud Flap	Highway
	349DA	Service	Parks

	25	Chain cable	Highway
	19	Exhaust	Highway
	48	Wipers	Highway
1/24/2015	87	Plow cable	Highway
	48	L/S front hub	Highway
	31	Air ride	Highway
	349DA	Front End	Parks
	24	No brakes	Highway
	87	P/S fluid	Highway
	3	Coolant leak	Highway
	5	Plow cable	Highway
	9	Flat Tire	Highway
	12	Flat Tire	Highway
	30	PTO Wire	Highway
	8	Plow fitting	Highway
	11	Radio	Highway
1/25/2015	8	Coolant leak	Highway
	12	Coolant leak	Highway
	14	Oil Leak	Highway
	389DA	Lights	Tree
1/26/2015	14	Oil Filler tube	Highway
	87	Air valve	Highway
	12	Trans Cooler	Highway
	28	Hyd Leak	Highway
	50	P/S fluid	Highway
	19	Coolant leak	Highway
	26	P/S fluid	Highway
	20	Grease	Highway
	32	Wipers	Highway
	172DA	Lights	Parks
	18	Tires	Highway
	34	Check Fluids	Highway
1/26/2015	11	Bracket ground	Highway
	355DA	Wipers	Parks
	25	Died	Highway
	349DA	L/S Mirror	Parks
	43	Hyd Hose	Highway
	44	Plow piston	Highway
	214DA	Wiper motor	Building Maintenance
	18	Oil Leak	Highway
	11	Wipers	Highway
	355DA	Died	Parks
	16	Wipers	Highway
	158DA	Wipers	Building Maintenance
	3	Plow pin	Highway

2/28/2015	6	Won't shift	Highway
	3	Remove Radiator	Highway
	26	Brake pedal low	Highway
	23	Axle Gasket	Highway
	30	Hyd Leak	Highway
	50	Lights	Highway
	Brine pump	Service	Highway
	47DA	T-Stat	Parks
	9	Remove Chain	Highway
1/29/2015	47DA	T-Stat	Parks
	26	Brakes	Highway
	30	Lights	Highway
	44	Stalled	Highway
	33	R/S Axle gasket	Highway
	9	Install Chain	Highway
	17	Adj Brakes	Highway
	32	Wipers	Highway
	20	Adj Chain	Highway
1/30/2015	31	Fire recovery	Highway
	21	Lights	Highway
	44	Will not go into drive	Highway
	106DA	Battery light	Highway
	37	LF Flat	Highway
	30	Hyd Manifold	Highway
1/31/2015	30	Hyd Manifold	Highway
	106DA	Service	Highway
	12	Trans Cooler	Highway

**MAINTENANCE REPORT - BUILDING # 6**  
**GENERAL FUND**  
**January 2015**

1/2/2015	261DA	POLICE	SERVICE
1/5/2015	55DA	WELFARE	NO START
	9DA	POLICE	BRAKES LIGHTS
1/6/2015	55DA	WELFARE	SERVICE
1/7/2015	337DA	POLICE	ALTERNATOR
	332DA	POLICE	A/C POWERSTEERING COOLER
	261DA	POLICE	COOLING FAN
1/8/2015	332DA	POLICE	A/C POWERSTEERING COOLER
	DET	POLICE	SERVICE
1/9/2015	10DA	POLICE	FLAT R/C
	11DA	POLICE	FLAT R/C
	255DA	POLICE	FLAT R/C
	16DA	TRAFFIC	STOBES INVERTER
1/12/2015	240DA	POLICE	TAIL LIGHT SERVICE
	16DA	TRAFFIC	POWER INVERTER
1/13/2015	16DA	TRAFFIC	POWER INVERTER
	332DA	POLICE	SERVICE LIGHTS
1/14/2015	17DA	POLICE	LIGHTS
	127DA	PERMIT	EXHAUST
1/15/2015	150DA	POOL	ENGINE LIGHT
	7DA	POLICE	FLAT R/C
	39DA	POLICE	NO START
1/16/2015	DET	POLICE	SERVICE
	202DA	HEALTH	WIPERS
1/20/2015	DET	POLICE	BRAKES SERVICE
1/21/2015	222DA	POLICE	FLAT R/C
	265DA	POLICE	FLAT R/C
	333DA	POLICE	NO START
1/22/2015	DET	POLICE	BRAKES SERVICE WIPERS
	7DA	POLICE	LIGHTS
1/23/2015	5DA	POLICE	BRAKES SERVICE
1/26/2015	332DA	POLICE	OIL LEAK
1/27/2015	332DA	POLICE	OIL LEAK
	DET	POLICE	TIRES BRAKES
1/28/2015	223DA	POLICE	LIGHTS
	352DA	POLICE	BRAKES LIGHTS
1/29/2015	DET	POLICE	BATTERY
	DET	POLICE	TIRES BRAKES
1/30/2015	115DA	POOL	FLAT R/C
	16DA	TRAFFIC	NO START

**MAINTENANCE REPORT - BUILDING # 6**  
**WATER FUND**  
**January-2015**

1/2/2015	397DA	WATER	REAR BRAKES
1/5/2015	369DA	WATER	BLOWER MOTOR RESITIOR COIL
1/6/2015	227DA	WATER	NO HEAT
1/14/2015	176DA	WATER	BATTERY SERVICE
1/15/2015	273DA	WATER	STRUTS
1/16/2015	273DA	WATER	STRUTS
1/30/2015	114DA	WATER	FLAT R/C