

**CITY OF DANBURY**  
**DEPARTMENT OF PUBLIC WORKS**



**155 DEER HILL AVENUE**  
**DANBURY, CONNECTICUT 06810**  
**(203) 797-4537 FAX (203) 796-1586**

**MAYOR**  
**Honorable Mark D. Boughton**

**PUBLIC WORKS DIRECTOR**  
**Antonio Iadarola, P.E.**

September 28, 2015

Honorable Mayor Mark D. Boughton  
Honorable Members of the Danbury City Council  
155 Deer Hill Avenue  
Danbury, CT 06810

**RE: Monthly Report for September 2015**

Dear Mayor Boughton and Members of the City Council:

I am pleased to present the Public Works Department report for the month of August.

Groundbreaking ceremonies were held at the Fire Training Facility and Kenosia Spray Park. The fire training facility will be a state of the art, regional learning and educational center within the complex on Plumtrees Road. The spray park will provide an additional, enjoyable recreational opportunity for the residents and their children.

A ribbon cutting ceremony was held at the Westside Multi-Purpose Field. The new field will be striped for multiple sport usage and will provide a quality, state of the art athletic surface. It was gratifying to see the enthusiasm generated by the excitement of the young people in attendance.

The Highway Division continues to concentrate on the in-house paving and drainage programs. There is actually a team effort involved in the paving program. The Forestry Division performs cut-backs and removals prior to the start of the paving. The Parks Maintenance Division assists with traffic control while the actual paving and milling work is performed. I appreciate the effort and teamwork among the Public Works Divisions to ensure successful completion of the paving work.

Please take a few moments to review the Division reports for a full scope of the many activities and projects in which the Public Works Department are engaged.

Should you have any questions regarding any of the separately submitted division reports, please call me at 203-797-4537.

**Construction Services Report submitted by Thomas Hughes III, Superintendent:**

**Osborne Street at Fifth Street Traffic Signal Installation:** ConnDot project 34-344, Construction Services has been approved by ConnDot to perform the contract administration and inspection of the project, eliminating the need to hire an outside consultant. The contractor, A.M. Rizzo, has completed the punch list and the project is complete. The retainage has been released and the final payment approved to A.M. Rizzo Electrical Contractors. We are in the process of closing the project out with ConnDot. The project records have been given to ConnDot District IV for the final audit.

**Mill Ridge:** Rizzo Corporation is completing several change orders for additional work at the City of Danbury's request. The punch list work has been completed; the retainage of 2% as per the contract specifications has been released to Rizzo Corp. The project is in the final close-out phase. The retainage Mechanical & Electrical has been reduced to 2% which will be held to August 2016 per the contract documents.

**Stadley Rough School:** Rizzo Corporation has completed the punch list work. The retainage has been released per the contract specifications. The project is in the final close-out phase; the Mechanical & Electrical retainage was reduced to 2% which will be held to August 2016 per the contract documents.

**Shelter Rock School:** Rizzo Corporation has completed the punch list work. The retainage has been released as per the contract specifications. The project is in the final closeout phase. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Park Avenue School:** Worth Construction has completed their extensive punch list issued. The City of Danbury is awaiting closeout documents prior to releasing any retainage as per the contract documents.

There were two possible items being considered as additions to the contract replacing the existing old media center and cafeteria roofs and two boilers. The plans were forwarded to the contractor. The contractor submitted proposals for the additional above mentioned work that came in significantly above the estimated costs. The architect and the city cannot accept Worth's proposals. We will be looking to place this work out to bid in the future.

**Foster Street Sidewalks, Drainage & Paving:** This project was bid and awarded to GEG Construction with a fall start. The project was designed in-house by the City of Danbury Engineering Division and will be administrated by the Construction Services Division. The project was substantially complete on schedule. The pavement markings have been installed and the signage is in place. Foster Street has now become a one way street from West Street to

Wooster Street. The contractor is completing the punch list, we are in the process of the project close out phase.

**Mill Ridge Artificial Field:** Working with the Engineering Division on the field design. Friar Associates has been hired to design the field. The project was bid and will be awarded to H.I. Stone, a pre-construction & utility meeting was held on 4/02/15. The field is substantially complete the ribbon cutting ceremony was held on 8/25/15. The project was completed on schedule and within budget.

**357 Main Street:** Construction Services has hired Fuss & O'Neil from our on-call bid to perform the Pre-Demo Environmental Survey of the structure which has been completed. Fuss & O'Neil prepared the demolition specifications / plan and bid documents for the demolition phase of the project bid was awarded to Cherry Hill Construction the low bidder. The demolition has been completed on schedule and within budget. We received the closeout documents from Fuss & O'Neil and the demolition phase of the project is closed out.

**Crosby Street Bridge:** The bridge rehabilitation project was bid and will be awarded to Dayton Construction Company. We have been working with the Engineering Division to finalize the project logistics and will be performing the Contract Administration / Management of the project.. Dayton Construction Company is working on phase one of the bridge reconstruction project. Project is scheduled to be completed in December 2015.

**Tarrywile Park Equipment Garage:** We have been working with the Park Authority on several projects. The Purchasing Department forwarded a state approved contractor from CREAC which has submitted the bids on both projects. We have valued engineered the Equipment Garage Project to fit into the Park Authority's budget. The Authority has given their approval. The purchase order issued and the Notice to Proceed have been issued. The contractor has 120 Days to complete the project. The contractor has acquired all the necessary permits. The Equipment Garage has been erected and is 95% complete with minimal site work remaining and will be completed on schedule and within budget.

**Tarrywile Park Carriage House:** Assisting the Park Authority, we have placed together a scope of work for repairs to be made to the Carriage House. The work will be funded through a LOCIP grant. The Carriage House renovation and restoration of the enclosed porch has been completed. The Bathroom renovation is in the process and will be completed on schedule and within budget.

**Kenosia Park Spray Park:** We received the final permits in August from the CT Department of Health and City of Danbury Inland Wetlands approval. The contractor has mobilized. A ground breaking ceremony was held on August 24, 2015. The contractor has installed the equipment and prepared the sub-grade. Public Utilities installed a 2'' water line to the building. The project is on schedule and within budget we expect an early fall completion.

**Fire Training School:** Phase one construction was awarded to Hawley the project is on schedule. The foundation has been poured. The building components are scheduled for delivery

on 9/28/15 the erection will take approximately two weeks +/- . The contractor is presently on schedule.

Phase two of project (interior build out) was bid and Nosal was the apparent low bidder. With the City Engineer and Architect we met with Nosal and performed a scope review. The City Engineer will be moving forward with the process to award the contract based on the bid results and scope review.

### **Engineering Report submitted by Farid L. Khouri, P.E., City Engineer:**

The following assessment projects are the only projects pending on the list based on residents' petitions. Our office will evaluate these projects and will notify benefitted property owners.

1. Butternut Lane, Bayberry Lane and Boxwood Lane Sanitary Sewer Extension: Working on preliminary design and cost estimate.
2. Hawley Road Extension Sanitary Sewer Extension: Working on preliminary design and cost estimate.

**Crosby Street Bridge:** Contracts specifications, design and permits for the bridge have been completed. Our office obtained wage rates for bidding. The Bridge was bid out and awarded to Dayton Construction Company. Work on the bridge has started and is expected to be completed by the end of the year.

### **Westville Avenue Neighborhood Improvement:**

In house design and survey to Westville Avenue from Hakim Street to Lake Avenue is complete and will be funded by CDBG. Work will include new sidewalks, drainage and intersection modifications and alignment to Westville Avenue and Highland Avenue.

We are waiting on all releases from property owners. Project to be bid out by this winter.

**Expansion of Danbury High School:** The City hired one of our on-call architects to develop a master plan and facilities study for reorganizing, constructing an addition to the freshman quadrant at Danbury High School and developing improvements on various components to the building. City officials met with the Board of Education to discuss the scope of the project. The project was presented to City Council and referred to an Ad Hoc committee. Ad Hoc met and voted in favor of the expansion and will be presented to City Council for a vote. Our office is assisting in preparing the necessary documents for State applications and bonding information. The City Council voted on the funds and referred it to a referendum which was passed. We applied for the State grant and solicited proposals from on-call architects for the work. The Architect's proposals were submitted and are being reviewed. Interviews with prospective architects pending. Our office has been preparing the necessary RFQ Construction Manager documents to be bid out next month.

**Mill Ridge All-Purpose Field:** The City has selected an architect to design a synthetic all purpose field on the grounds of the new Westside Middle School Academy. The project is 100% designed, permitted and bids were opened and the project was awarded to H.I. Stone Construction. Construction has begun. The field should be ready for use at the beginning of the

new school year 2015/2016 which is in September, 2015. Field is 100% complete. Ribbon cutting ceremony held.

**Fire Training Classrooms Building:**

Our office engaged the services of our on-call architect to design and prepare the necessary documents to bid the project for new training classrooms. Our office prepared the survey and civil design to the site along with handling the permitting process before the start of construction. All permits are in place for Phase I and construction is underway. We are working with the City Fire Department on completing all requirements for the design of Phase II. Phase II is out to bid. Bids to be opened next month.

**Various School Roofs:**

Our office assisted the architect and Public Buildings in compiling and completing the required State Facility documents necessary for filing with the State for reimbursement. The four schools are:

1. South Street School
2. Hayestown Avenue School
3. King Street Intermediate School
4. Rogers Park School

The City received State approval for reimbursement for all schools and all roofs are under construction.

**Dog Park:**

Our office is preparing the necessary civil design and survey required for the site plan approval along with filing all permits to construct the park. Public Hearing was held to approve revised ordinance for a dog park. City Council voted for the ordinance to go to a public vote.

**Kenosia Spray Park:**

Our engineers will work with various City departments to secure the necessary approvals of site plan and permits. Permits were secured and construction to the Spray Park is underway.

**Various Bridges:**

The scope of work to replace Reservoir Street, Jefferson Avenue revisions and Mountainville Avenue bridges has been prepared and submitted to our on-call bridge engineers for pricing. Both bridges will be replaced to meet current bridge design standards. Projects were awarded and we will work on in-house survey for the bridge engineers to design replacement bridges. Maintenance repairs to the Pine Mountain Bridge are also underway and will be completed by the end of the summer.

**Traffic Engineer and his Technicians:** are reviewing several road improvement projects with the State of Connecticut D.O.T. and are working on various land-use development plans. They are also handling public complaints and routine repairs and maintenance of traffic control signal devices and pavement markings.

**Staff Engineers:** are reviewing various site plans, water and sewer applications, special exception applications, and subdivision applications for various land-use approvals of on-going development projects throughout the City. Field inspections of sanitary sewer, water mains and new roads are performed regularly on various developments. The Staff Engineers also review various drainage problems which may include site visits, analysis and design.

**Survey Crew** verifies various R.O.W., and prepares surveys and easements for in-house design of City Projects, and assists other divisions in locating utilities in the field.

Should you have any questions regarding this report or any other issues related to our Engineering Division, please do not hesitate to contact me at (203) 797-4641.

**Highway Division Report submitted by Duke Hart, Superintendent of Public Services:**

The month of August was a very busy month for the Highway Division. There is a big push at the present time to accomplish as much drainage and paving work before the cold weather arrives. The construction crews were involved with catch basin and drainage repairs at various schools and roads in preparation for paving. They also assisted the contractor with removing curbing, reclaiming and regarding Pembroke and Schools in preparation of paving the parking lots and walkway areas. The crews worked tirelessly to have the two schools paved, curbed and re-landscaped prior to the opening day of the new school year. Repairs to the drainage system were made on Society Hill, Huntington Road and Wellington Court by the construction crew and the contractor. East Lake Road was milled and prepared for paving. Repairs started on Jeannette Road, Jeanette Street, Mable Avenue, Horseshoe Drive, Clayton Road, and Tom Thumb Lane for the next phase of paving. The grader was deployed to cut back the gutter lines prior to paving. Our asphalt crew and paving contractor started the curb and apron installations on Eagle Road, Plumtrees Road and Shelter Rock Road.

Two crews have been out on a daily basis patching potholes and repairing aprons and curbs. Many apron repairs and replacements were made to eliminate flooding issues at various locations. After a significant storm event, the Highway Division assisted the Forestry Division with the clean-up at various locations throughout the city. The sign crew installed eight new signs, replaced 13 signs and performed numerous repairs due to accidents and vandalism. Two mowers were deployed to mow intersections and site-lines. The trash cans are emptied and litter and illegal dumping collected on a daily basis in the downtown area. The recycling truck remains a popular destination for the residents.

Should you have any questions regarding this report, please feel free to contact me at 203-797-4605.

**Parks Maintenance Report submitted by Duke Hart, Superintendent of Public Services:**

In the month of August the Parks Maintenance Division continued with their mowing programs for the City's parks and schools. The ball fields at Rogers Park, Hatters Park and Danbury High School are maintained for the various sporting events that take place daily. The soccer fields at Kenosia Park are painted 3 times per week.

The downtown areas were prepared and made safe for the multiple road races and events. The crews take pride in making the City Center Green a quality venue for the summer concert series and other events. After each event the crews are dispatched to empty trash cans and clean Kennedy Park and Post Office Walk and Ives Street as well as the Green in order to have the area ready for subsequent activities.

Candlewood Town Park beaches are cleaned and raked of debris daily. With the onset of the hot, humid weather, the sprayparks and beaches have seen heavy use. Hatters Park Pavilion is set up and cleaned for events held there. Trash removal at the parks and playgrounds is done continuously throughout the week.

Should you have any questions regarding this report, please feel free to contact me at 203-796-1558.

### **Forestry Division Report submitted by Mark Miller, Foreman:**

The Forestry Division performed a significant number of removals, pruning and clean-up at the following locations: Pine Mountain Road for a bridge repair project, Tarrywile Park, 13 Main Street, A.C.E. School, Long Ridge Road, Mill Ridge School, Westville Avenue Extension, Kenosia Park, King Street School, Coalpit Hill Road, Dana Road, Side Hill Lane and Camp Thunderbird. Tree work was also performed on Jeannette Road and Horseshoe Drive in preparation for a paving project.

The crew responded to tree calls at the following locations: Forty Acre Mountain Road, West Wooster Street, Washington Avenue, Terre Haute Road, Deer Hill Avenue, Mountainville Avenue and Old Farm Road.

Should you have any question regarding this report, please contact me at 203-797-4609.

### **Public Buildings Report submitted by Rick Palanzo, Superintendent**

**City Hall:** The first and second floor at City Hall carpet has been completed. The third floor corridor and Mayors office will be completed in September. The balance of the third floor will be evaluated in the spring when the LOCIP money is released.

**Farrington Woods Park – Westside Open Space:** I am having no luck getting a fair price to replace the porch at the main house, but will keep on looking. The lead abatement/encapsulation on the exterior paint of the Main House will proceed for all exterior portions of the house except for the front porch. This work will begin in September.

**Danbury Public Schools:** The transformer project at Danbury High School is well underway. Shock electric is handling this project and working with Eversource. The majority of the work will be completed by mid October. There will be no disruption to school operations.

The three underground storage tanks to be replaced with above ground tanks: two schools: Pembroke and Great Plain, and the airport, have been awarded. Work will commence when the new tanks arrive. This work will conclude before the worst part of the heating season.

The roofs at: Hayestown, South Street, and King St. Intermediate School are 80% complete and are anticipated to be completed before the end of September. Rogers Park Middle School work has begun and will continue on off hours until completed (October). We have awarded design of the replacement roof for Broadview Middle School and Mill Ridge Primary School to Fuller-D'Angelo. These roofs will be funded by the state SFU reimbursement from the roofs we replaced this summer

Replacement of the audio system at the High School is completed and they are very happy with the new system.

**Old Library:** The replacement of the first floor heat pumps is complete. The carpet must be replaced to complete the project as the new units are smaller. This should be completed by the end of October.

**Public Works Complex:** The generator project was awarded. Work will begin when the new generator arrives in two to four weeks. This project will eliminate smaller stand-alone generators in favor of one large efficient generator that will supply the public works complex (upper level).

**Police Building:** The police building requires redundant cooling in several critical areas of the building which would fail to operate if the areas became overheated. We have awarded the project to SAV MOR. The project will be operational in September.

**General:** The majority of time the Maintenance Mechanics spent this month was associated with plumbing repairs. The repairs to the plumbing systems within the school buildings is a never ending process.

**Requests for Maintenance Service:** Attached please find the statistical report of repairs and maintenance work that the Public Buildings Mechanics engaged in during the month of June 2015.

In the month of August we received 157 new work requests and completed 165 work requests. In reviewing this report, you will find the repair time that was expended in major work categories. Also listed is the total number of work order hours completed.

Public Building mechanics were engaged in Plumbing repairs with a total of 275.00 person-hours dedicated to this service. The next largest area of concentration was in Electrical, utilizing 273.50 person-hours of labor. General Mechanical repairs came in as the third highest category with 87.00 person-hours.

Should you have any questions regarding this report, please do not hesitate to contact Sean Hanley at 203-797-4584.

This is my last report. After 28+ years of service, I have decided to retire. I have enjoyed working with everyone and believe, in a small way, I have contributed to the quality of life of the people of Danbury who use the public buildings and schools.

Good luck to you all!

**Public Utilities Report submitted by David Day, Superintendent of Public Utilities:**

Enclosed is the monthly report to the Common Council for activities that took place in August 2015. Also attached is the Public Utilities Vehicle Maintenance Report.

As of September 10, 2015 there are 26 hydrants out of service. I will be happy to review the information with you.

Sincerely,

*Antonio Iadarola, P.E.*

Director of Public Works



CITY OF DANBURY  
PUBLIC BUILDINGS DIVISION  
WORK REQUEST REPORT FOR AUGUST 2015

Work Requests received this month	157
Work Requests completed this month	165

Category	Total Labor Hours
----------	-------------------

Alarms	0.00
--------	------

Carpentry	17.50
-----------	-------

Electrical	273.50
------------	--------

HVAC	53.00
------	-------

Locksmith	0.00
-----------	------

Maintenance	14.50
-------------	-------

Mechanical	87.00
------------	-------

Plumbing	275.00
----------	--------

Roofing	6.00
---------	------

Snow Plowing	0.00
--------------	------

Labor Hours City Buildings	188.50
Labor Hours School Buildings	538.00

TO : City Council - City of Danbury  
 FROM : David Day, Superintendent of Public Utilities  
 DATE : September 10, 2015

RE : WATER DEPARTMENT REPORT: AUGUST 2015

\*\*\*\*\*

I. WATER PRODUCTION :

A) Margerie Water Treatment Facility :	<u>91.6</u>	<u>MG.</u>
B) West Lake Water Treatment Facility :	<u>115.1</u>	<u>MG.</u>
C) Kenosia Well Field :	<u>0</u>	<u>MG.</u>
D) Osborne Street Well Field :	<u>0</u>	<u>MG.</u>
E) Other :	<u>0</u>	<u>MG.</u>

( MG. = Million Gallons )

II. RAINFALL :

A) Month :	<u>2.4</u>	<u>inches</u>
B) Past 12 Months (running total) :	<u>39.4</u>	<u>inches</u>
C) Current Year (Jan.- Current Mo.) :	<u>27.3</u>	<u>inches</u>

III. WATER STORAGE :      date: 8/5/15

	<u>Current Reading</u>		<u>Historical Average</u>	
A) East Lake Reservoir :	<u>96.3</u>	%	<u>81.5</u>	%
B) Margerie Lake Reservoir :	<u>96.5</u>	%	<u>86.8</u>	%
C) West Lake Reservoir :	<u>93.8</u>	%	<u>85.6</u>	%
D) Total :	<u>95.2</u>	%	<u>85.5</u>	%

IV. WATER PUMPED :

A) Park Avenue Pump Station :	<u>0</u>	<u>MG.</u>
B) Padanaram(High School) Pump Station :	<u>6.48</u>	<u>MG.</u>





**To:** David Day, P.E., Supt. of Public Utilities, City of Danbury

**From:** Walter Royals, Project Manager Walter Royals

**Subject:** WPCP Report For Month of: Aug '15

**Date:** 9/9/2015

**I. Wastewater Treatment:**

A) Sewage Processed:	7.7 MGD (Daily Avg)	238.8	Million Gallons Total
B) Septic Waste Processed:		718,850	Gallons Total
C) Sludge Pumped To Digesters:		375,914	Pounds Total

II. Wastewater Quality	Influent	Effluent	% Removal	Effluent Limit
A) BOD (mg/l)	192	4	98	30 mg/l and 85%
B) Total Suspended Solids (mg/l):	240	3	98.9	30 mg/l and 85%
C) Total Phosphorus (mg/l):	5.6	0.40	93	1.0 mg/l
D) Ammonia (mg/l):	24.0	0.21	99	1.5 mg/l
E) Total Nitrogen (lbs/Day):	2,496	322	87	442 lbs/day

Note: Phosphorus limits apply April - October.

Nitrogen limit for credit trading only.

**III. Pump Station Operation:**

A) Beaver Brook:	729.4	Hours Run
B) Southfield:	50.5	Hours Run
C) Mill Plain:	32.6	Hours Run
D) Backus:	116.0	Hours Run
E) Tarrywile	54.1	Hours Run
F) Turner Road:	34.1	Hours Run
G) Ford Avenue:	21.5	Hours Run
H) Indian Glen:	79.4	Hours Run
I) Delay Street:	23.9	Hours Run
J) Hayestown Road:	61.9	Hours Run
K) Kenosia Avenue:	3.4	Hours Run
L) Larson Drive:	44.3	Hours Run
M) Landfill:	278.0	Hours Run
N) Thrope Street	9.2	Hours Run
O) Poets Landing	12.7	Hours Run
P) Rogers Park	28.5	Hours Run
P) West Side	72.1	Hours Run
Q) East Franklin Street	18.3	Hours Run

Total Station Alarms:

5

## EQUIPMENT MAINTENANCE

<b>Date</b>	<b>Vehicle</b>	<b>Repair Provided</b>	<b>Department</b>	
8/3/2015	100	Hyd Leak	Highway	
	92DA	Driver's door latch	Highway	
	109	Head Bolt	Highway	
	61	RR Flat	Highway	
	Airport	Evaluate	Airport	
8/5/2015	90	Tighten Hyd Fitting	Highway	
	75DA	Check No start	Building Inspector	
	147DA	Service	Building Maintenance	
	58	Install Fuel Filter	Highway	
	34	Adj Brakes	Highway	
	32	Jump start	Highway	
	Curb Machine	Service	Highway	
	35	Service	Garage 4	
	8/6/2015	35	Front end	Garage 4
		147DA	Noise in rear	Building Maintenance
48DA		Front end	Highway	
8/7/2015	7	Adj Brakes	Highway	
	147Da	Rear u Joints	Building Maintenance	
	48DA	L/S in tie rod	Highway	
	40	Conveyor	Highway	
	178	Boom won't move	Highway	
	71DA	Service	Highway	
8/8/2015	67	Coolant Leak	Highway	
	181	No start	Highway	
8/10/2015	80	L/S Broom	Highway	
	71DA	Service	Highway	
	181	Electrical	Highway	
	67	Coolant Leak	Highway	
8/11/2015	TW1	Body Piston	Highway	
	187DA	Wipers	Parks	
	91	Hyd Fitting	Highway	
	77DA	Intake Gasket	Highway	
	90	Hyd Leak	Highway	
	178	Hydraulics	Highway	
	8/12/2015	TW1	Body Piston	Highway
77DA		Front Wheel Brgs	Highway	
178		Hydraulics	Highway	
82		Tire Press Low	Highway	

8/13/2015	67	Heater Motor	Highway
	178	Hydraulics	Highway
	147DA	Lights	Building Maintenance
	158Da	Battery	Building Maintenance
8/14/2015	109	LF wheel	Highway
	147Da	Lights	Building Maintenance
	48	LR Tire	Highway
	30	Heater Motor	Highway
	67	No HO Controls	Highway
8/17/2015	247DA	Mirror	Building Maintenance
	109	Cutting Head	Highway
	80	Side brooms	Highway
	67	Hyd Hose	Highway
	82	Electrical	Highway
	326Da	Not Charging	Highway
	30	Electrical	Highway
	29	Prep sanders	Highway
	Tw3	Body Piston	Highway
8/18/2015	56Da	A/C System	Highway
	331Da	Service	Parks
	151Da	OverHeat	Tree
	82	Trans Problem	Highway
8/19/2015	56DA	A/C System	Parks
	326DA	Alternator	Highway
	331	A/C System	Parks
	196DA	Service	Engineering
	Tw3	Body Piston	Highway
	181	Hyd Leak	Highway
	49DA	Front end	Parks
	151Da	Water Pump	Tree
8/20/2015	56Da	A/C System	Parks
	49Da	L/F Wheel Brgs	Parks
	7	Won't start	Highway
	151DA	Water Pump	Tree
	1Da	Service	Mayor
	Tw1	ABS	Highway
	59	Curl Pin	Highway
	12	Brakes Frozen	Highway
	109	Steering	Highway
	Crown Vic	Service	Highway
	29	Service	Highway
8/24/2015	239DA	Service	Engineering
	29	Exhaust	Highway

	8	Exhaust	Highway
	12	Rear Brakes	Highway
8/25/2015	109	Boom King pin	Highway
	12	Brake Frozen	Highway
	Bobcat	AC	Parks
	Crown Vic	Service	Highway
	178	Weld Cutting head	Highway
	67	Belts	Highway
	380DA	Service	Highway
	198Da	Service	Parks
	91	Weld tube	Highway
8/26/2015	198Da	AC	Parks
	29	Exhaust	Highway
	91	Top Suction Tube	Highway
	82	Electrical	Highway
	111DA	No Start	Building Inspector
8/27/2015	49Da	Service	Highway
	83	Conveyor	Highway
	25	PTO	Highway
	111DA	Starter	Building Inspector
	83	Conveyor	Highway
8/28/2015	83	Conveyor	Highway
	32	No Brakes	Highway
	TW3	Fluides	Highway
8/31/2015	83	Brake pedel stuck	Highway
	111DA	Wipers	Building Inspector
	8	Brakes	Highway
	178	2 Front tires	Highway
	47	Plow fittings	Highway
	5	Axel Gasket	Highway
	18	Hyd Leak	Highway

# MAINTENANCE REPORT

## Building #6

### GENERAL FUND

### August-2015

8/3/2015	DET	POLICE	BLEND DOOR MOTOR TIRES &SERVICE
	DET	POLICE	SERVICE REAR TIRES
	DET	POLICE	SERVICE REAR BRAKES
8/4/2015	DET	POLICE	SERVICE
	DET	POLICE	BATTERY
	5DA	POLICE	RADIATOR COOLING FAN
8/5/2015	9DA	POLICE	A/C PRESSIOR HOSE& CHARGE
	17DA	POLICE	COOLING FAN
	DET	POLICE	SERVICE
8/6/2015	352DA	POLICE	A/C PRESSIOR HOSE& CHARGE
	DET	POLICE	SERVICE TIRES
	177DA	POOL	FUEL TANK &STRAPS
8/7/2015	15DA	POLICE	BLOWER MOTOR TIRE
	338DA	POLICE	TIRE
	353DA	POLICE	WIPER MOTOR
8/10/2015	375DA	POLICE	SERVICE BATTERY
	394DA	POLICE	SERVICE BRAKES
8/11/2015	269DA	HEALTH	STARTER SERVICE COIL BATTERY
	265DA	POLICE	SERVICE
8/12/2015	110DA	POLICE	TIRES
	DET	POLICE	SERVICE LOWER CONTROL ARM A/C CONDENSIOR BATTERY
	DET	POLICE	SERVICE LOWER CONTROL ARM
8/13/2015	DET	POLICE	SERVICE BRAKES VALVE COVER GASKET CAM SEAL WATER PUMP
	DET	POLICE	A/C CONDENSIOR
	33DA	POLICE	TIRES
8/14/2015	157DA	POLICE	SERVICE
	DET	POLICE	SERVICE BRAKES VALVE COVER GASKET CAM SEAL WATER PUMP
8/17/2015	4DA	POLICE	REMOVE &INSTALL USED ENGINE
	181DA	POLICE	ENGINE LIGHT SPARK PLUG COIL
	384DA	POLICE	BATTERY
8/18/2015	12DA	POLICE	COOLING FAN AXEL BEARINGS SEALS BRAKES BELT TENSIONER
	4DA	POLICE	REMOVE &INSTALL USED ENGINE
	175DA	POLICE	SERVICE UPPER&LOWER BALL JOINTS
8/19/2015	14DA	POLICE	SERVICE BATTERY
	4DA	POLICE	REMOVE &INSTALL USED ENGINE
8/20/2015	334DA	POLICE	SERVICE BRAKES ALTERNATOR FUEL FILTER WASHER PUMP
	4DA	POLICE	REMOVE &INSTALL USED ENGINE

	DET	POLICE	TIRES
8/21/2015	4DA	POLICE	REMOVE &INSTALL USED ENGINE
	DET	POLICE	LOWER CONTROL ARMS
8/24/2015	4DA	POLICE	REMOVE &INSTALL USED ENGINE
	157DA	POLICE	COOLING FAN
8/25/2015	103DA	POLICE	BELT
	18DA	POLICE	LEFT& RIGHT CONTROL ARMS BALL JOINTS SERVICE
8/26/2015	18DA	POLICE	LEFT& RIGHT CONTROL ARMS BALL JOINTS SERVICE
	DET	POLICE	SEAT BELT
8/27/2015	103DA	POLICE	BATTERY
	285DA	AIRPORT	A/C COMPRESSIOR
	DET	POLICE	A/C CONDESIOR
8/28/2015	195DA	POLICE	BATTERY
8/31/2015	DET	POLICE	TIRE LIGHT

## **WATER FUND**

### **August 2015**

8/10/2015	279DA	WATER	SERVICE FRONT PADS ROTORS
8/11/2015	238DA	WATER	STROB BULBS SERVICE
8/19/2015	MOWER	WATER	BELTS
8/21/2015	MOWER	WATER	SPINDLE & BELT
8/24/2015	152DA	WATER	UPR &LOWER BALL JOINTS AXEL JOINTS CALIPERS CLOCK SPRING
8/25/2015	152DA	WATER	UPR &LOWER BALL JOINTS AXEL JOINTS CALIPERS CLOCK SPRING
8/26/2015	152DA	WATER	UPR &LOWER BALL JOINTS AXEL JOINTS CALIPERS CLOCK SPRING
8/27/2015	MOWER	WATER	WHEEL BEARINGS DECK BOLT FLAT
8/28/2015	280DA	WATER	ENGINE LIGHT SPARK PLUG COIL
8/31/2015	MOWER	WATER	SPINDLE &PULLY
	95DA	WATER	ENGINE LIGHT SPARK PLUG COIL
	279DA	WATER	SERVICE BRAKES