

**CITY OF DANBURY**  
**DEPARTMENT OF PUBLIC WORKS**



**155 DEER HILL AVENUE**  
**DANBURY, CONNECTICUT 06810**  
**(203) 797-4537 FAX (203) 796-1586**

**MAYOR**  
**Honorable Mark D. Boughton**

**PUBLIC WORKS DIRECTOR**  
**Antonio Iadarola, P.E.**

November 19, 2015

Honorable Mayor Mark D. Boughton  
Honorable Members of the Danbury City Council  
155 Deer Hill Avenue  
Danbury, CT 06810

**RE: Monthly Report for October 2015**

Dear Mayor Boughton and Members of the City Council:

I am pleased to present the Public Works Department report for the month of October.

Divisions responsible for leaf pick-up prepared their equipment for this activity, which commenced on October 30<sup>th</sup>. All of our fall programs are underway across all divisions of the Public Works Department.

Maintenance on all of the snowplowing and de-icing equipment continues by the Equipment Maintenance Division. The sand and salt storage facility has received deliveries of materials in preparation for any early November storms that may occur. The Highway Division continues to squeeze as many paving and drainage projects into this year as the weather allows.

During the month of September 24,076 pounds of e-waste was collected. This service is at no cost to the residents of the City. I strongly urge everyone to take advantage of this program.

Please take a few moments to review the Division reports for a full scope of the many activities and projects in which the Public Works Department are engaged.

Should you have any questions regarding any of the separately submitted division reports, please call me at 203-797-4537.

## **Construction Services Report submitted by Thomas Hughes III, Superintendent:**

**Osborne Street at Fifth Street Traffic Signal Installation:** ConnDot project 34-344, Construction Services has been approved by ConnDot to perform the contract administration and inspection of the project, eliminating the need to hire an outside consultant. The retainage has been released and the final payment approved to A.M. Rizzo Electrical Contractors. We are in the process of closing the project out with ConnDot. The project records have been given to ConnDot District IV for the final audit.

**Mill Ridge:** Rizzo Corporation is completing several change orders for additional work at the City of Danbury's request. The punch list work has been completed; the retainage of 2% as per the contract specifications has been released to Rizzo Corp. The project is in the final close-out phase. The retainage for Mechanical & Electrical has been reduced to 2% which will be held till August 2016 per the contract documents.

**Stadley Rough School:** Rizzo Corporation has completed the punch list work. The retainage has been released per the contract specifications. The project is in the final close-out phase; the Mechanical & Electrical retainage was reduced to 2% which will be held to August 2016 per the contract documents.

**Shelter Rock School:** Rizzo Corporation has completed the punch list work. The retainage has been released as per the contract specifications. The project is in the final closeout phase. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Park Avenue School:** Worth Construction has completed their extensive punch list issued. The City of Danbury is awaiting closeout documents prior to releasing any retainage as per the contract documents. KBA has reviewed the As-Built Plans with comments which have been forwarded to Worth Construction for revisions. Once we receive the revised as-built drawings we will release a percentage of the retainage.

There were two possible items being considered as additions to the contract replacing the existing old media center and cafeteria roofs and two boilers. The plans were forwarded to the contractor. The contractor submitted proposals for the additional above mentioned work that came in significantly above the estimated costs. The architect and the city cannot accept Worth's proposals. We will be looking to place this work out to bid in the future.

We received two proposals from the architect of record KBA to prepare bid documents to replace existing old media center and cafeteria roofs and two boilers which we are reviewing presently.

**Mill Ridge Artificial Field:** Working with the Engineering Division on the field design. Friar Associates has been hired to design the field. The project was bid and will be awarded to H.I. Stone, a pre-construction & utility meeting was held on 4/02/15. The field is substantially complete the ribbon cutting ceremony was held on 8/25/15. The project was completed on schedule and within budget. The fencing was installed along westerly school boundary eight feet

in height with privacy slats. The additional ball netting was installed at the west end of the field. We are in the closeout phase of the project.

**Crosby Street Bridge:** The bridge rehabilitation project was bid and will be awarded to Dayton Construction Company. We have been working with the Engineering Division to finalize the project logistics and will be performing the Contract Administration / Management of the project. Dayton Construction Company is working on phase one of the bridge reconstruction project. Project is scheduled to be completed in December 2015.

**Kenosia Park Spray Park:** We received the final permits in August from the CT Department of Health and City of Danbury Inland Wetlands approval. The contractor has mobilized. A ground breaking ceremony was held on August 24, 2015. The contractor has installed the equipment and prepared the sub-grade. Public Utilities installed a 2'' water line to the building. The project is 100 % complete. We completed the project on schedule and within budget. A ribbon cutting ceremony will be held in the spring.

**Fire Training School:** Phase one construction was awarded to Hawley the project is on schedule. The foundation has been poured. The building components are scheduled for delivery on 9/28/15 the erection will take approximately two weeks +/- . The contractor Hawley is completing the grading and sidewalks around the structure the structure is complete.

Phase Two of project (interior build out) was bid and Nosal was the apparent low bidder. We held a scope review with the City Engineer, Architect and Nosal. The contract was signed on November 12<sup>th</sup> and a Notice to Proceed issued to the contractor with a February completion date for the Phase Two interior build out of the Fire Training School.

**City Hall Sidewalk Replacement:** Construction Services has replaced the entryway sidewalk and repaired the concrete stairs the work was performed using our in-house contractors and management.

**DHS Addition:** Construction Services has been working with the Director of Public Works and the City Engineer selecting the Architects and Construction Manager / Constructor for the project.

**Engineering Report submitted by Farid L. Khouri, P.E., City Engineer:**

The following assessment projects are the only projects pending on the list based on residents' petitions. Our office will evaluate these projects and will notify benefitted property owners.

1. Butternut Lane, Bayberry Lane and Boxwood Lane Sanitary Sewer Extension: Working on preliminary design and cost estimate.
2. Hawley Road Extension Sanitary Sewer Extension: Working on preliminary design and cost estimate.

**Crosby Street Bridge:** Contracts specifications, design and permits for the bridge have been completed. Our office obtained wage rates for bidding. The Bridge was bid out and awarded to

Dayton Construction Company. Work on the bridge has started and is expected to be completed by the end of the year.

**Westville Avenue Neighborhood Improvement:**

In house design and survey to Westville Avenue from Hakim Street to Lake Avenue is complete and will be funded by CDBG. Work will include new sidewalks, drainage and intersection modifications and alignment to Westville Avenue and Highland Avenue.

We are waiting on all releases from property owners. Project to be bid out by this winter.

**Expansion of Danbury High School:** The City hired one of our on-call architects to develop a master plan and facilities study for reorganizing, constructing an addition to the freshman quadrant at Danbury High School and developing improvements on various components to the building. City officials met with the Board of Education to discuss the scope of the project. The project was presented to City Council and referred to an Ad Hoc committee. Ad Hoc met and voted in favor of the expansion and will be presented to City Council for a vote. Our office is assisting in preparing the necessary documents for State applications and bonding information. The City Council voted on the funds and referred it to a referendum which was passed. The City applied for the State grant and solicited proposals from on-call architects for the work. The Architect's proposals were submitted and are being reviewed. Interviews with prospective architects were completed and two architects were selected for the work and contracts have been signed. The RFQ for Construction Manager was bid out and qualifications have been received and reviewed. Our office is reviewing the qualifications and proposals. Interviews will be conducted for the most qualified architects.

**Fire Training Classrooms Building:**

Our office engaged the services of our on-call architect to design and prepare the necessary documents to bid the project for new training classrooms. Our office prepared the survey and civil design to the site along with handling the permitting process before the start of construction. All permits are in place for Phase I and construction is underway. We are working with the City Fire Department on completing all requirements for the design of Phase II. Phase II bids were opened and contract awarded to NOSAL Builders. Construction will be completed by spring of next year.

**Various School Roofs:**

Our office assisted the architect and Public Buildings in compiling and completing the required State Facility documents necessary for filing with the State for reimbursement. The four schools are:

1. South Street School
2. Hayestown Avenue School
3. King Street Intermediate School
4. Rogers Park School

The City received State approval for reimbursement for all schools and all roofs are 98% complete – building fascia work is still being completed on Rogers Park School.

**Dog Park:**

Our office prepared the necessary civil design and survey required for the site plan approval along with filing all permits to construct the park. Public Hearing was held to approve revised ordinance for a dog park. City Council voted for the ordinance to go to a public vote. Site plan has been approved and final bidding documents will be completed to bit the project out.

**Kenosia Spray Park:**

Our engineers will work with various City departments to secure the necessary approvals of site plan and permits. Permits were secured and construction to the Spray Park was complete.

**Various Bridges:**

The scope of work to replace Reservoir Street, Jefferson Avenue revisions and Mountainville Avenue bridges has been prepared and submitted to our on-call bridge engineers for design. Projects were awarded and we will work on in-house survey for the bridge engineers to design replacement bridges. The design for the Mountainville Avenue Bridge has been completed. Construction will begin late this fall or spring of next year. Other bridges are still in permitting and design phases.

**Traffic Engineer and his Technicians:** are reviewing several road improvement projects with the State of Connecticut D.O.T. and are working on various land-use development plans. They are also handling public complaints and routine repairs and maintenance of traffic control signal devices and pavement markings.

**Staff Engineers:** are reviewing various site plans, water and sewer applications, special exception applications, and subdivision applications for various land-use approvals of on-going development projects throughout the City. Field inspections of sanitary sewer, water mains and new roads are performed regularly on various developments. The Staff Engineers also review various drainage problems which may include site visits, analysis and design.

**Survey Crew** verifies various R.O.W., and prepares surveys and easements for in-house design of City Projects, and assists other divisions in locating utilities in the field.

Should you have any questions regarding this report or any other issues related to our Engineering Division, please do not hesitate to contact me at (203) 797-4641.

**Highway Division Report submitted by Tim Nolan, Superintendent of Public Services:**

The month of October was a very busy month for the Highway Division. Jeanette Road, Horseshoe Drive, Mabel Avenue and Clayton Road were reclaimed and re-graded in preparation for paving. Paving was started on Jeanette Road, Horseshoe Drive, Mabel Avenue and Clayton Road. The City's sub-contractor assisted the Highway Division with catch basin and drainage repairs on Cedar Drive, Lakeview Avenue, Miry Brook Road and Judith Drive. The construction crews were busy repairing catch basins on Segar Street, Cannonball Drive, Miry Brook Road, Harwood Drive and Rolf's Drive. New drainage pipe and drainage repairs were made on Eastwood Drive, Purcell Drive, Skyline Terrace, Rolf's Drive and Miry Brook Road. Sections of

Forty Acre Mountain Road and Stadley Rough Road were trim milled in preparation for in-house paving. Our in-house paving crew paved sections of Forty Acre Mountain Road. Curbs and aprons were installed and repaired in many locations. Catch basin and drainage repairs were paved on Cannonball Drive, Rolf's Drive, Segar Street and Miry Brook Road.

Winter preparations began with the installation of the first few sanders on some of the trucks and plow inspections. A snow and ice operations class was held where staff received instruction and updated information regarding winter storm activities.

Two crews have been out on a daily basis patching potholes and repairing aprons and curbs, weather permitting. Sweepers are deployed to clean areas after construction and prior to paving activities. The sign crew installed seven (7) new signs, replaced fourteen (14) signs and performed numerous repairs due to accidents and vandalism. The vector truck was utilized to clean out several catch basins within the City and all of the catch basins in the Public Works Complex.

The trash cans are emptied and litter and illegal dumping collected on a daily basis in the downtown area. The recycling truck remains a popular destination for the residents.

Should you have any questions regarding this report, please feel free to contact me at 203-797-4605.

**Parks Maintenance Report submitted by Tim Nolan, Superintendent of Public Services:**

In the month of October the Parks Maintenance Division continued with their mowing programs for the City's parks and schools. Flowerbeds throughout the City were watered, weeded and tilled as needed. The ball fields at Rogers Park, Hatters Park, Danbury High School and the elementary schools were dragged and lined as needed. Crews were also mowing and trimming on Main Street, West Street, City Hall, the Library, Police Department and all City Fire Houses. Shrubs and bushes at these locations are trimmed when needed.

The playgrounds at the schools and parks are mulched as needed to provide safe play areas for the children. On Mondays and Fridays the department is busy with the preparation and clean-up of the City Center Green and Kennedy Park areas as well as Post Office Walk and Ives Street for the weekend activities. The City Center Green is watered, weeded, mulched and mowed as needed. Trash removal at City parks and playgrounds is performed on four days each week.

The mechanic continues to repair equipment as needed and is preparing the winter equipment for the coming cold weather season. Crews assisted the Highway Division with the leaf and brush collection which started on October 30<sup>th</sup>.

Should you have any questions regarding this report, please feel free to contact me at 203-796-1558.

### **Forestry Division Report submitted by Mark Miller, Foreman:**

The Forestry Division performed tree removals at the following locations: Fleetwood Drive, Ellsworth School property, Shore Road, Shelter Rock lane, Stadley Rough Road, Highland Avenue, Kenosia Avenue and Aunt Hack Road. Cutbacks, pruning and trimming was completed at Danbury High School, King Street School, Broadview Middle School, Terrace Place, and Eagle Road. A large stump was also ground on Ohehyahtah Place.

The crew responded to tree calls at the following locations: West King Street, Ball Pond Road, Cally Lane, Pond Crest Road, Middle River Road and Boyce Road.

The Forestry Division staff attended a tree planting and pruning class conducted by the State of Connecticut.

Should you have any question regarding this report, please contact me at 203-797-4609.

### **Public Buildings Report submitted by Sean Hanley, Acting Superintendent of Public Buildings Division**

**City Hall:** The Mayor's office has been completed. The rest of City Hall will be evaluated in the spring when the LOCIP money is released.

Security upgrades are being investigated for the building.

**Farrington Woods Park – Westside Open Space:** A contractor has been selected to replace the porch at the main house, permit has been issued and work should begin by the end of the month. The lead abatement/encapsulation on the exterior paint of the Main House except for the porch has been 100% completed.

The boiler at the Chow house has been scheduled for replacement

**Highland Avenue Park:** The roof work is completed and interior wall and ceiling repairs are scheduled.

**Danbury Public Schools:** The two underground storage tanks to be replaced with above ground tanks at two schools: Pembroke and Great Plain, have begun temp. tanks are installed and the existing UST's have been removed. The project is moving along smoothly and should be finished up before the worst part of the heating season.

The roofs at: Hayestown, South Street, and King St. Intermediate School are 100% complete and are in the final punch list stage. Rogers Park Middle School roof work is 95% complete with the additional masonry work being completed and access ladders being installed where needed.

The power upgrade at DHS is in the final punch list stage. An additional electric survey has been done to address any needed upgrades during the upcoming construction project.

**Head Start:** The installation of an ice melt system in the valley/gutter areas is wrapping up and should be complete by the end of November.

**Old Library:** The carpet replacement on the lower level is scheduled to complete the HVAC replacement project. There is a purchase order in place and the work should be completed sometime in November.

**Public Works Complex:** The generator project at the Public Works Complex is moving along smoothly. Contractor has completed trench work and pad installation, should have generator and ballards installed by end of November. They continue to progress with interior work including the start of constructing a new meter room and upgrading of electrical panels.

**Airport:** The UST at the administration building is progressing with the temp. tank installed and removal of existing tank underway.

**Public Buildings:** The work order system has been upgraded/repared by our vendor with assistance from our IT department and is now back online after being down for a few weeks.

**General:** The majority of time the Maintenance Mechanics spent this month was associated with heat related issues and catching up on lighting and electrical work orders. We have checked our trucks and plows and should be ready for the upcoming winter season.

**Requests for Maintenance Service:** Attached please find the statistical report of repairs and maintenance work that the Public Buildings Mechanics engaged in during the month of October 2015.

In the month of October we received 127 new work requests and completed 92 work requests. In reviewing this report, you will find the repair time that was expended in major work categories. Also listed is the total number of work order hours completed.

Public Building mechanics were engaged in Mechanical work/repairs with a total of 279.00 person-hours dedicated to this service. The next largest area of concentration was in general Electrical work, utilizing 163.50 person-hours of labor. Plumbing repairs came in as the third highest category with 158.50 person-hours.

Should you have any questions regarding this report, please do not hesitate to contact Sean Hanley at 203-797-4584.

**Public Utilities Report submitted by David Day, PE, Superintendent of Public Utilities:**

Enclosed is the monthly report to the Common Council for activities that took place in October 2015. Also attached is the Public Utilities Vehicle Maintenance Report.

As of November 19, 2015 there are 105 hydrants out of service. I will be happy to review the information with you.

Sincerely,

*Antonio Iadarola, P.E.*

Director of Public Works

---

# MEMORANDUM

---

**DATE:** November 19, 2015  
**TO:** City of Danbury, Common Council  
**FROM:** *David M. Day, P.E.*, Superintendent  
**RE:** Sanitary Sewer Collection System Maintenance—  
OCTOBER 2015

Complaints:    9 Bypasses            17 Slow Running  
                         3 Loose Manholes        1 Odor Calls

Number Received:        30

---

Number Completed:       30

---

Pipe Cleaned:        4500 LFT

---

Gallons of Water Used: 25,000 Gal

---

Pipe Inspected: 4500 LFT

---

COMMENTS:

CITY OF DANBURY  
PUBLIC BUILDINGS DIVISION  
WORK REQUEST REPORT FOR OCTOBER 2015

Work Requests received this month	127
Work Requests completed this month	92

Category	Total Labor Hours
Alarms	0.00
Carpentry	14.50
Electrical	163.50
HVAC	3.00
Locksmith	0.00
Maintenance	11.50
Mechanical	279.00
Plumbing	1 58.50
Roofing	2.00
Snow Plowing	0.00

Labor Hours City Buildings	382.00
Labor Hours School Buildings	250.00

TO : City Council - City of Danbury

FROM : David Day, Superintendent of Public Utilities

DATE : November 18, 2015

RE : WATER DEPARTMENT REPORT: OCTOBER 2015

---

\*\*\*\*\*

I. WATER PRODUCTION :

A) Margerie Water Treatment Facility :	<u>85.2</u>	<u>MG.</u>
B) West Lake Water Treatment Facility :	<u>96.9</u>	<u>MG.</u>
C) Kenosia Well Field :	<u>0</u>	<u>MG.</u>
D) Osborne Street Well Field :	<u>0</u>	<u>MG.</u>
E) Other :	<u>0</u>	<u>MG.</u>

( MG. = Million Gallons )

II. RAINFALL :

A) Month :	<u>4.6</u>	<u>inches</u>
B) Past 12 Months (running total) :	<u>40.8</u>	<u>inches</u>
C) Current Year (Jan.- Current Mo.) :	<u>35.2</u>	<u>inches</u>

III. WATER STORAGE :

date: 10/1/15

	<u>Current Reading</u>		<u>Historical Average</u>	
A) East Lake Reservoir :	<u>88.2</u>	%	<u>76.1</u>	%
B) Margerie Lake Reservoir :	<u>82.1</u>	%	<u>79.6</u>	%
C) West Lake Reservoir :	<u>76.0</u>	%	<u>77.3</u>	%
D) Total :	<u>80.2</u>	%	<u>78.1</u>	%

IV. WATER PUMPED :

A) Park Avenue Pump Station :	<u>0</u>	<u>MG.</u>
B) Padanaram(High School) Pump Station :	<u>5.24</u>	<u>MG.</u>





**To:** David Day, P.E., Supt. of Public Utilities, City of Danbury  
**From:** Walter Royals, Project Manager                      Walter Royals  
**Subject:** WPCP Report For Month of:                      Oct '15  
**Date:** 11/18/15

<b>I. Wastewater Treatment:</b>					
A)	Sewage Processed:	7.5	MGD (Daily Avg)	231.8	Million Gallons Total
B)	Septic Waste Processed:			928,900	Gallons Total
C)	Sludge Pumped To Digesters:			444,775	Pounds Total
<b>II. Wastewater Quality</b>					
		Influent		Effluent	% Removal      Effluent Limit
A)	BOD (mg/l)	235		5	98      30 mg/l and 85%
B)	Total Suspended Solids (mg/l):	286		3	98.8      30 mg/l and 85%
C)	Total Phosphorus (mg/l):	6.7		0.5	93      1.0 mg/l
D)	Ammonia (mg/l):	29.2		0.28	99      1.9 mg/l
E)	Total Nitrogen (lbs/Day):	2,728		251	91      442 lbs/day
Note: Phosphorus limits apply April - October.					Nitrogen limit for credit trading only.
<b>III. Pump Station Operation:</b>					
A)	Beaver Brook:	734.5	Hours Run		
B)	Southfield:	47.6	Hours Run		
C)	Mill Plain:	11.3	Hours Run		
D)	Backus:	94.8	Hours Run		
E)	Tarrywile	36.1	Hours Run		
F)	Turner Road:	51.7	Hours Run		
G)	Ford Avenue:	22.4	Hours Run		
H)	Indian Glen:	64.6	Hours Run		
I)	Delay Street:	24.5	Hours Run		
J)	Hayestown Road:	81.9	Hours Run		
K)	Kenosia Avenue:	3.6	Hours Run		
L)	Larson Drive:	44.4	Hours Run		
M)	Landfill:	259.4	Hours Run		
N)	Thorpe Street	7.7	Hours Run		
O)	Poets Landing	9.3	Hours Run		
P)	Rogers Park	30.6	Hours Run		
P)	West Side	65.4	Hours Run		
Q)	East Franklin Street	17.8	Hours Run		

Total Station Alarms:                      3

## EQUIPMENT MAINTENANCE

<b>Date</b>	<b>Vehicle</b>	<b>Repair Provided</b>	<b>Department</b>
10/1/2015	3	Front strobes	Highway
	21	K-pins/Fuel Tank	Highway
	86	Dead	Highway
	32	Install leaf box	Highway
	83	Jump start	Highway
	80	right side broom	Highway
	16	Spring shop	Highway
	10/2/2015	21	Rear Brakes
	135	Service	Highway
10/3/2015	135	Service	Highway
10/5/2015	83	Check Battery	Highway
	86	Service	Highway
	32	Lights	Highway
	21	Rear brakes	Highway
	34	Dead	Highway
	10	Air leak/ lights	Highway
	393DA	Service	Engineering
	10/6/2015	393Da	Front Brakes
	21	Service	Highway
	86	Service	Highway
	Sanders	Seasonal	Highway
10/7/2015	325Da	Flat Tires	Health
	21	Oil Pump	Highway
	86	Service	Highway
	Sanders	Seasonal	Highway
	7	P/S Hose	Highway
10/8/2015	40	Fuel Pump	Highway
	55	Brakes	Highway
	30	Hyd Leak	Highway
10/13/2015	82	Grease	Highway
	21	Exhaust	Highway
	41	Tarp	Highway
	55	Rear Brakes	Highway
	9	Service	Highway
	30DA	No Start	Building Inspector
	59	Hyd Leak	Highway

10/14/2015	19	Dead	Highway
	7	Starter	Highway
	59	Hyd Leak	Highway
	29	Remove sander equipment	Highway
	47DA	Water Pump	Parks
	Felling Trailer	Broke	Highway
	30	Reinstall auger chain	Highway
10/15/2015	47DA	Water Pump	Parks
	55	Rear Brakes	Highway
	30	Reinstall auger chain	Highway
	40	Fuel Tanks	Highway
	9	Str Box	Highway
10/16/2015	9	Str Box	Highway
	55	Body Pin	Highway
	105DA	Service	Engineering
	67	Coolant Leak	Highway
10/17/2015	86	Auger	Highway
	67	Loader Piston	Highway
10/19/2015	67	Loader Piston	Highway
	77Da	Power booster	Highway
	86	Lights	Highway
	331DA	Service	Parks
	TW1	Belt	Highway
10/20/2015	TW1	Belt	Highway
	21DA	Flat Tires	Building Inspector
	67	Loader Piston	Highway
	326DA	Jump start	Highway
	161DA	Service	Parks
10/21/2015	77Da	L/S headlight	Highway
	80	RS Broom	Highway
	326Da	Batteries	Highway
	67	Loader Piston	Highway
	28	Service	Highway
	85	Jump start	Highway
	26	Jump start	Highway
10/22/2015	26	Charge Batteries	Highway
	9	Service	Highway
	77Da	E-Brake	Highway
	28	Auger	Highway
	54	Front End	Highway
	10	Air Tanks	Highway
10/23/2015	28	Auger	Highway
	54	RF Axle	Highway

	10	Turbo	Highway
	87	Charge Batteries	Highway
	26	Service	Highway
	40	Hyd Leak	Highway
10/24/2015	40	Hyd Leak	Highway
	26	Service	Highway
	77DA	Test Brakes	Highway
10/26/2015	54	Head Gaskets	Highway
	83	Fuel Tanks	Highway
	10	Service	Highway
	Paver	Bolt Missing	Highway
	162Da	Service	Engineering
10/27/2015	54	Engine	Highway
	83	Fuel Tanks	Highway
	40	HeadLights	Highway
	Tw4	Turbo	Highway
	272Da	Service	Highway
10/28/2015	54	Engine	Highway
	67	To Jims	Highway
	3	Remove tarp	Highway
	40	Hyd Filter	Highway
	80Da	Jump start	Tree
	180	Won't shift	Highway
	33	Jump start	Highway
10/29/2015	54	Engine	Highway
	86	Valve Body	Highway
	33	Service	Highway
	55	Service	Highway
	29	Install sanders	Highway
	5	Service	Highway
10/30/2015	5	Service	Highway
	85	Jump start	Highway
	55	Body Pin	Highway
	19	Adj Brakes	Highway
10/31/2015	67	Install bushings	Highway

**MAINTENANCE REPORT**  
**Building #6**  
**GENERAL FUND**  
**October-2015**

10/1/2015	225DA	POLICE	SERVICE
	DET	POLICE	BALL JOINTS SERVICE
	2DA	POLICE	ELECTRICAL
10/2/2015	274DA	HEALTH	SERVICE TIRES
	DET	POLICE	LOWER CONTROL ARM
10/5/2015	375DA	POLICE	BATTERY
	15DA	POLICE	SERVICE WIPER MOTOR
	270DA	POLICE	SERVICE BRAKES
10/6/2015	36DA	POLICE	SERVICE CONTROL ARMS RADIATOR
	255DA	POLICE	SERVICE FUEL FILTER TIRES
	334DA	POLICE	BATTERY
	394DA	POLICE	HEADLIGHT
10/7/2015	206DA	HWY	SERVICE BRAKES
	DET	POLICE	SERVICE TIRES
	19DA	POLICE	ELECTRICAL
10/8/2015	33DA	POLICE	WIPER MOTOR
	287DA	POLICE	SPOT LIGHT
	DET	POLICE	PLUGS EXHAUST MANIFOLDS A/C VALVE
10/9/2015	383DA	POLICE	TIRES
	202DA	HEALTH	SERVICE BRAKES
	DET	POLICE	PLUGS EXHAUST MANIFOLDS A/C VALVE
10/13/2015	192DA	AIRPORT	ENGINE LIGHT COIL PLUG
	DET	POLICE	PLUGS EXHAUST MANIFOLDS A/C VALVE
10/14/2015	113DA	POLICE	SERVICE TIRES
	177DA	POOL	GAS FILER NECK
	285DA	AIRPORT	ENGINE LIGHT COIL PLUG
10/15/2015	DET	POLICE	PLUGS EXHAUST MANIFOLDS A/C VALVE
	DET	POLICE	SERVICE BRAKES
10/16/2015	DET	POLICE	SERVICE TIRES
10/19/2015	223DA	POLICE	SERVICE
	DET	POLICE	SERVICE TIRES WHEEL HUB
	273DA	POLICE	BATTERY
10/20/2015	37981	SENIOR	SERVICE BRAKES
10/21/2015	17DA	POLICE	BATTERY

	395DA	POLICE	SERVICE
	DET	POLICE	ELECTRICAL
10/22/2015	262DA	POLICE	WIPER MOTOR
10/23/2015	11DA	POLICE	SERVICE BRAKES AIR BAG LIGHT
	157DA	POLICE	INTAKE MANIFOLD PLUGS THEMOSTAT
10/26/2015	DET	POLICE	SERVICE STRUTS BALL JOINTS
10/27/2015	DET	POLICE	HUB BEARING BRAKES SWAY BAR LINKS
	222DA	POLICE	NO START
10/28/2015	DET	POLICE	BATTERY TRANNY WIRING HARNESS
	352DA	POLICE	HEAD LIGHT
	167DA	PARKS	SERVICE TIRES
10/29/2015	2DA	POLICE	REAR SWAY BAR LINKS HEAD LIGHT SOCKET
	262DA	POLICE	REAR AXELS BEARINGS
10/30/2015	262DA	POLICE	FRONT END
	197DA	ENG	ENGINE LIGHT
	DET	POLICE	BRAKES SERVICE

## WATER FUND

### October-15

10/2/2015	TRALER	WATER	LIGHTS
10/13/2015	279DA	WATER	RADIATOR AIR FILTER
10/15/2015	TRALER	WATER	LIGHTS
	SANDER	WATER	SERVICE
10/16/2015	226DA	WATER	SERVICE
	SANDER	WATER	SERVICE
10/20/2015	MOWER	WATER	SPINDLE
	BRUSH HOG	WATER	CLUTCH
10/22/2015	369DA	WATER	WELD SEAT BATTERY RADIO
	350DA	WATER	SERVICE BATTERY
10/23/2015	166DA	WATER	SERVICE
10/26/2015	280DA	WATER	O2 SENSIOR COILS STARTER
	283DA	WATER	MASTER CYL
10/27/2015	MOWER	WATER	OIL LEAK
10/29/2015	MOWER	WATER	NO START