

CITY OF DANBURY
DEPARTMENT OF PUBLIC WORKS



155 DEER HILL AVENUE
DANBURY, CONNECTICUT 06810
(203) 797-4537 FAX (203) 796-1586

MAYOR
Honorable Mark D. Boughton

PUBLIC WORKS DIRECTOR
Antonio Iadarola, P.E.

December 28, 2015

Honorable Mayor Mark D. Boughton
Honorable Members of the Danbury City Council
155 Deer Hill Avenue
Danbury, CT 06810

RE: Monthly Report for December 2015

Dear Mayor Boughton and Members of the City Council:

I am pleased to present the Public Works Department report for the month of November.

November is always a transition month for every division of the Public Works Department. We are pushing the limits of continuing construction projects and other programs while transitioning out equipment for snow and ice removal. The leaf pick-up program continues as we strive to complete this program prior to the arrival of any snow.

A department-wide special meeting was held for the managers responsible for snow emergency operations and plans were confirmed for standard operating procedures for snow removal activities. A simulated emergency snow and ice operations practice was conducted. Drivers connected their plows, performed full function tests on their truck, plow and spreader equipment. After which, the drivers drove and inspected their assigned plow route.

During the month of October, 17,005 pounds of e-waste was collected. This service is at no cost to the residents of the City. I strongly urge everyone to take advantage of this program.

Please take a few moments to review the Division reports for a full scope of the many activities and projects in which the Public Works Department are engaged.

Should you have any questions regarding any of the separately submitted division reports, please call me at 203-797-4537.

Construction Services Report submitted by Thomas Hughes III, Superintendent:

Osborne Street at Fifth Street Traffic Signal Installation: ConnDot project 34-344, The retainage has been released and the final payment approved to A.M. Rizzo Electrical Contractors. We are in the process of closing the project out with ConnDot. The project records have been given to ConnDot District IV for the final audit.

Mill Ridge: Rizzo Corporation is completing several change orders for additional work at the City of Danbury's request. The punch list work has been completed; the retainage of 2% as per the contract specifications has been released to Rizzo Corp. The project is in the final close-out phase. The retainage Mechanical & Electrical has been reduced to 2% which will be held to August 2016 per the contract documents.

Stadley Rough School: Rizzo Corporation has completed the punch list work. The retainage has been released per the contract specifications. The project is in the final close-out phase; the Mechanical & Electrical retainage was reduced to 2% which will be held to August 2016 per the contract documents.

Shelter Rock School: Rizzo Corporation has completed the punch list work. The retainage has been released as per the contract specifications. The project is in the final closeout phase. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

Park Avenue School: Worth Construction has completed their extensive punch list issued. The City of Danbury received the closeout documents and released the retainage as per the contract documents. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

We are in the process of developing bid documents to replace the boilers & the remaining 4,000 square feet of existing roof (existing Media Center & Half of the Cafeteria).

Foster Street Sidewalks, Drainage & Paving: This project was bid and awarded to GEG Construction with a fall start. The project was designed in-house by the City of Danbury Engineering Division and will be administrated by the Construction Services Division. The project was substantially complete on schedule. The pavement markings have been installed and the signage is in place. Foster Street has now become a one way street from West Street to Wooster Street. The contractor is completed the punch list, we are in the process of the project close out phase.

Mill Ridge Artificial Field: The field is substantially complete the ribbon cutting ceremony was held on 8/25/15. The project was completed on schedule and within budget. We are processing a change order for additional landscape screening on the westerly end of the field.

357 Main Street: The demolition has been completed on schedule and within budget. We received the closeout documents from Fuss & O'Neil and the demolition phase of the project is closed out. We are waiting for the plans and documents to construct the next phase of the project.

Crosby Street Bridge: The bridge rehabilitation project was bid and will be awarded to Dayton Construction Company. Construction Services performed the Contract Administration / Management of the project. The project is substantially complete with bridge reconstruction and restoration. The bridge approaches and bridge structure have been repaved and opened to traffic.

Kenosia Park Spray Park: We received the final permits in August from the CT Department of Health and City of Danbury Inland Wetlands approval. The contractor has mobilized. A ground breaking ceremony was held on August 24, 2015. The contractor has installed the equipment and prepared the sub-grade. Public Utilities installed a 2'' water line to the building. The project has been completed on schedule and within budget we look forward to opening the spray park to the citizens of Danbury in the spring of 2016.

Fire Training School: Phase one construction was awarded to Hawley. The project is substantially complete. We are in the process of closing-out Phase One contract.

Phase two of project (interior build out) was awarded. Nosal being the apparent low bidder. With the City Engineer and Architect we met with Nosal and performed a scope review. Nosal is on schedule within budget. We see no issues with the completion date of 2/14/16 being achieved.

Danbury High School Addition & Alteration Project: Working with the design team and the Construction Manager to develop the project designs.

Backus Avenue Bridge over Miry Brook: Construction Services has been working with the Engineering Division to identify the scope of work to repair / replace the bridge concrete fascia and curbing of the bridge structure.

Mountainville Road Bridge / Culvert Replacement: Construction Services will be performing this work in the Spring. Working with the City Engineering Department, we developed a scope of work. The materials have been purchased, a contractor is onboard and we will break ground in April.

Engineering Report submitted by Farid L. Khouri, P.E., City Engineer:

The following assessment projects are the only projects pending on the list based on residents' petitions. Our office will evaluate these projects and will notify benefitted property owners.

1. Butternut Lane, Bayberry Lane and Boxwood Lane Sanitary Sewer Extension: Working on preliminary design and cost estimate.
2. Hawley Road Extension Sanitary Sewer Extension: Working on preliminary design and cost estimate.

Crosby Street Bridge: Contracts specifications, design and permits for the bridge have been completed. Our office obtained wage rates for bidding. The Bridge was bid out and awarded to Dayton Construction Company. Work on the bridge has started and is expected to be completed by the end of the year.

Westville Avenue Neighborhood Improvement:

In house design and survey to Westville Avenue from Hakim Street to Lake Avenue is complete and will be funded by CDBG. Work will include new sidewalks, drainage and intersection modifications and alignment to Westville Avenue and Highland Avenue.

We are waiting on all releases from property owners. Project to be bid out by this winter.

Expansion of Danbury High School: The City hired one of our on-call architects to develop a master plan and facilities study for reorganizing, constructing an addition to the freshman quadrant at Danbury High School and developing improvements on various components to the building. City officials met with the Board of Education to discuss the scope of the project. The project was presented to City Council and referred to an Ad Hoc committee. Ad Hoc met and voted in favor of the expansion and will be presented to City Council for a vote. Our office is assisting in preparing the necessary documents for State applications and bonding information. The City Council voted on the funds and referred it to a referendum which was passed. The City applied for the State grant and solicited proposals from on-call architects for the work. The Architect's proposals were submitted and are being reviewed. Interviews with prospective architects were completed and two architects were selected for the work and contracts have been signed. The RFQ for Construction Manager was bid out and qualifications have been received and reviewed. Our office is reviewing the qualifications and proposals. Interviews were conducted to select the most qualified Construction Manager. Schematic design has started for various parts of the building.

Fire Training Classrooms Building:

Our office engaged the services of our on-call architect to design and prepare the necessary documents to bid the project for new training classrooms. Our office prepared the survey and civil design to the site along with handling the permitting process before the start of construction. All permits are in place for Phase I and construction is underway. We are working with the City Fire Department on completing all requirements for the design of Phase II. Phase II bids were opened and contract awarded to NOSAL Builders. Construction will be completed by spring of next year.

Various School Roofs:

Our office assisted the architect and Public Buildings in compiling and completing the required State Facility documents necessary for filing with the State for reimbursement. The four schools are:

1. South Street School
2. Hayestown Avenue School
3. King Street Intermediate School
4. Rogers Park School

The City received State approval for reimbursement for all schools and all roofs are 98% complete – building fascia work is still being completed on Rogers Park School. The roofs and building fascia have been completed.

Dog Park:

Our office prepared the necessary civil design and survey required for the site plan approval along with filing all permits to construct the park. Public Hearing was held to approve revised ordinance for a dog park. City Council voted for the ordinance to go to a public vote. Site plan has been approved and final bidding documents will be completed to bid the project out.

Various Bridges:

The scope of work to replace Reservoir Street, Jefferson Avenue revisions and Mountainville Avenue bridges has been prepared and submitted to our on-call bridge engineers for design. Projects were awarded and we will work on in-house survey for the bridge engineers to design replacement bridges. The design for the Mountainville Avenue Bridge has been completed. Construction will begin late this fall or spring of next year. Other bridges are still in permitting and design phases.

Traffic Engineer and his Technicians: are reviewing several road improvement projects with the State of Connecticut D.O.T. and are working on various land-use development plans. They are also handling public complaints and routine repairs and maintenance of traffic control signal devices and pavement markings.

Staff Engineers: are reviewing various site plans, water and sewer applications, special exception applications, and subdivision applications for various land-use approvals of on-going development projects throughout the City. Field inspections of sanitary sewer, water mains and new roads are performed regularly on various developments. The Staff Engineers also review various drainage problems which may include site visits, analysis and design.

Survey Crew verifies various R.O.W., and prepares surveys and easements for in-house design of City Projects, and assists other divisions in locating utilities in the field.

Should you have any questions regarding this report or any other issues related to our Engineering Division, please do not hesitate to contact me at (203) 797-4641.

Highway Division Report submitted by Tim Nolan, Superintendent of Public Services:

The month of November was a very busy month for the Highway Division finishing the construction and paving season while preparing for the winter weather season. The construction crew was able to repair catch basins on Harwood Drive, Autumn Drive, Maplewood Drive, South King Street, Tiffany Drive, School House Drive, Aunt Hack Road, East Gate Road and Stadley Rough Road. The City's sub-contractor assisted the Highway Division with catch basin and drainage repairs on Judith Drive. Jeanette Street was milled in preparation for paving. The contractor later came in and paved Jeanette Street, Jeanette Road, Horseshoe Drive, Mabel Avenue, Clayton road and Tom Thumb Lane. The sub-contractor finished out the project by

installing curbing and aprons in all necessary areas to concluding their work for the paving season. The in-house paving crew was able to pave portions of Forty Acre Mountain Road, Stadley Rough Road, Brushy Hill Road and some rough areas on Miry Brook Road. Several driveway aprons were also repaired and new curbs and aprons were installed in many locations. The sweepers were dispatched prior to and after the paving projects.

The leaf bag collection crews were dispatched to collect the remaining bag and clean up bulk leaves with the leaf vacuum machine where needed. The sign crew installed nine (9) new signs, replaced seven (7) and made several repairs due to accidents or vandalism. The pothole crews were deployed whenever possible. The trash cans are emptied and litter and illegal dumping collected on a daily basis in the downtown area. The recycling truck remains a popular destination for the residents.

Should you have any questions regarding this report, please feel free to contact me at 203-797-4605.

Parks Maintenance Report submitted by Tim Nolan, Superintendent of Public Services:

In the month of November, the Parks Maintenance Division was in transition from the fall sports season to the winter season. The football and soccer fields were painted and the baseball and softball fields were lined and dragged for the end of the season games. The final mowing was performed at all locations prior to the leaf clean up. The fields and the Town Park at Lake Candlewood were fertilized. All of the Veterans' Memorials were prepared for the Veterans Day ceremonies. The crew installed the holiday lighting on the ornamental street lights on Main Street, Ives Street, Kennedy Avenue and Elmwood Park prior to the start of the holiday season.

The mowing equipment was put away for winter as the winter equipment was taken out and tuned up in preparation for winter. Leaf removal from the Main Street islands, various parks and City owned properties was in full swing. The crew also assisted the Highway Division with leaf and bundled branch pick-up.

Should you have any questions regarding this report, please feel free to contact me at 203-796-1558.

Forestry Division Report submitted by Mark Miller, Foreman:

The Forestry Division performed tree removals at the following locations: Franklyn Street, Tarrywile Park, P.A.L. Building, Stadley Rough Road and Deer Hill Avenue. Cutbacks, pruning and trimming was completed at City Hall and on Chambers Road. Dead trees and butts were removed on Briar Ridge Road.

The Forestry Division was pleased to assist with the installation of the holiday decorations in the Library Plaza, at City Hall and in the downtown area. New Lights were placed on the large spruce tree in Elmwood Park. The crew also put up two new trees, one in Kennedy Park and the other at the Library Plaza.

Should you have any question regarding this report, please contact me at 203-797-4609.

Public Buildings Report submitted by Sean Hanley, Acting Superintendent of Public Buildings Division

Farrington Woods Park – Westside Open Space: The main house porch replacement is under way. The boiler at the Chow house has been replaced.

Danbury Public Schools:

The two new above ground tanks have been set in place and are in the final stages of piping. The roofs at: Hayestown, South Street, and King St. Intermediate School are 100% complete and are in the final punch list stage. Rogers Park Middle School roof work is 95% complete with the additional masonry work being completed and access ladders being installed where needed.

Old Library: The carpet replacement on the lower level is scheduled to complete the HVAC replacement project. There is a purchase order in place and the work should be completed soon.

Public Works Complex: The generator project at the Public Works Complex is moving along. The generator has been set. They continue to progress with interior work including the start of constructing a new meter room and upgrading of electrical panels.

Airport: The new above ground tank has been set and final stages of piping are being done

General: The majority of time the Maintenance Mechanics spent this month was associated with heat related issues and catching up on lighting and electrical work orders. The dept. assisted with the electrical needs of the new holiday decorations.

Requests for Maintenance Service: Attached please find the statistical report of repairs and maintenance work that the Public Buildings Mechanics engaged in during the month of November 2015.

In the month of November we received 315 new work requests and completed 255 work requests. In reviewing this report, you will find the repair time that was expended in major work categories. Also listed is the total number of work order hours completed.

Public Building mechanics were engaged in Plumbing work/repairs with a total of 391.25 person-hours dedicated to this service. The next largest area of concentration was in general Electrical work, utilizing 262.00 person-hours of labor. HVAC repairs came in as the third highest category with 98.75 person-hours.

Should you have any questions regarding this report, please do not hesitate to contact Sean Hanley at 203-797-4584.

Public Utilities Report submitted by David Day, PE, Superintendent of Public Utilities:

Enclosed is the monthly report to the Common Council for activities that took place in November 2015. Also attached is the Public Utilities Vehicle Maintenance Report.

As of December 15, 2015 there are 106 hydrants out of service. I will be happy to review the information with you.

Sincerely,

Antonio Iadarola, P.E.

Director of Public Works

M E M O R A N D U M

DATE: December 15, 2015
TO: City of Danbury, Common Council
FROM: *David M. Day, P.E.*, Superintendent
RE: Sanitary Sewer Collection System Maintenance—
NOVEMBER 2015

Complaints: 4 Bypasses 12 Slow Running
 2 Loose Manholes 0 Odor Calls

Number Received: 18

Number Completed: 18

Pipe Cleaned: 3200 LFT

Gallons of Water Used: 27,000 Gal

Pipe Inspected: 3200 LFT

COMMENTS:

CITY OF DANBURY
PUBLIC BUILDINGS DIVISION
WORK REQUEST REPORT FOR NOVEMBER 2015

Work Requests received this month	315
Work Requests completed this month	255

Category	Total Labor Hours
Alarms	0.00
Carpentry	59.50
Electrical	262.50
HVAC	98.75
Locksmith	0.00
Maintenance	54.50
Mechanical	50.00
Plumbing	391.25
Roofing	38.50
Snow Plowing	7.50
Labor Hours City Buildings	204.00
Labor Hours School Buildings	758.00



To: David Day, P.E., Supt. of Public Utilities, City of Danbury

From: Walter Royals, Project Manager **Walter Royals**

Subject: WPCP Report For Month of: Nov '15

Date: 12/9/2015

I. Wastewater Treatment:

A) Sewage Processed:	7.6 MGD (Daily Avg)	227.9	Million Gallons Total
B) Septic Waste Processed:		865,550	Gallons Total
C) Sludge Pumped To Digesters:		285,022	Pounds Total

II. Wastewater Quality	Influent	Effluent	% Removal	Effluent Limit
A) BOD (mg/l)	216	5	98	30 mg/l and 85%
B) Total Suspended Solids (mg/l):	265	4	98.5	30 mg/l and 85%
C) Total Phosphorus (mg/l):	6.4	1.4	77	1.0 mg/l
D) Ammonia (mg/l):	28.0	0.12	100	4.0 mg/l
E) Total Nitrogen (lbs/Day):	2,660	248	91	442 lbs/day

Note: Phosphorus limits apply April - October.

Nitrogen limit for credit trading only.

III. Pump Station Operation:

A) Beaver Brook:	718.6	Hours Run
B) Southfield:	42.8	Hours Run
C) Mill Plain:	24.8	Hours Run
D) Backus:	96.3	Hours Run
E) Tarrywile	35.5	Hours Run
F) Turner Road:	51.8	Hours Run
G) Ford Avenue:	20.6	Hours Run
H) Indian Glen:	75.4	Hours Run
I) Delay Street:	27.6	Hours Run
J) Hayestown Road:	97.5	Hours Run
K) Kenosia Avenue:	3.1	Hours Run
L) Larson Drive:	46.8	Hours Run
M) Landfill:	192.8	Hours Run
N) Thrope Street	7.4	Hours Run
O) Poets Landing	12.9	Hours Run
P) Rogers Park	44.8	Hours Run
P) West Side	63.1	Hours Run
Q) East Franklin Street	16.8	Hours Run

Total Station Alarms: 1

TO : City Council - City of Danbury
 FROM : David Day, Superintendent of Public Utilities
 DATE : December 15, 2015

RE : WATER DEPARTMENT REPORT: NOVEMBER 2015

I. WATER PRODUCTION :

A) Margerie Water Treatment Facility :	<u>80.5</u>	<u>MG.</u>
B) West Lake Water Treatment Facility :	<u>85.7</u>	<u>MG.</u>
C) Kenosia Well Field :	<u>0</u>	<u>MG.</u>
D) Osborne Street Well Field :	<u>0</u>	<u>MG.</u>
E) Other :	<u>0</u>	<u>MG.</u>

(MG. = Million Gallons)

II. RAINFALL :

A) Month :	<u>2.6</u>	<u>inches</u>
B) Past 12 Months (running total) :	<u>41.0</u>	<u>inches</u>
C) Current Year (Jan.- Current Mo.) :	<u>37.8</u>	<u>inches</u>

<u>III. WATER STORAGE :</u>	date:	11/18/15		
		<u>Current Reading</u>		<u>Historical Average</u>
A) East Lake Reservoir :		<u>83.8</u> %		<u>76.9</u> %
B) Margerie Lake Reservoir :		<u>76.9</u> %		<u>78.8</u> %
C) West Lake Reservoir :		<u>67.3</u> %		<u>76.4</u> %
D) Total :		<u>73.5</u> %		<u>77.4</u> %

IV. WATER PUMPED :

A) Park Avenue Pump Station :	<u>0</u>	<u>MG.</u>
B) Padanaram(High School) Pump Station :	<u>4.90</u>	<u>MG.</u>

MAINTENANCE REPORT

Building #6

GENERAL FUND

November-2015

11/2/2015	16DA	TRAFFIC	FUEL PUMP&FILTER ,MASS AIR FLOW SENSIOR
	353DA	POLICE	SERVICE ,BRAKES,TIRES,A/C CONDENSIOR
11/4/2015	131DA	POLICE	EXHAUST MANIFOLDS, AIR VALVE PLUGS SERVICE
	DET	POLICE	ENGINE LIGHT
11/5/2015	141DA	POOL	SERVICE STARTER BATTERY ABS MODULE
	131DA	POLICE	EXHAUST MANIFOLDS, AIR VALVE PLUGS SERVICE
	14DA	POLICE	COOLING FAN
11/6/2015	190DA	POLICE	SERVICE WHEEL HUBS SWAY BAR LINKS BALL JOINTS
	287DA	POLICE	STARTER AIR BAG LIGHT
	131DA	POLICE	MAKE NEW ALTERNATOR BRAKET
11/9/2015	DET	POLICE	SERVICE BRAKE LINES HOESCALIPERS WASHER PUMP
	243DA	POLICE	BRAKES ROTORS SERVICE TIRES
11/10/2015	63DA	PUB BLD	SERVICE REPAIR TIRE
	DET	POLICE	SERVICE TIRES
	DET	POLICE	SERVICE BRAKE LINES HOESCALIPERS WASHER PUMP
11/12/2015	338DA	POLICE	SERVICE TIRES
	352DA	POLICE	SERVICE TIRES
11/13/2015	DET	POLICE	EXHAUST WHEEL HUBS
	115DA	POOL	SEAT BRAKET WIPER MOTOR
11/16/2015	DET	POLICE	SERVICE BRAKES BALL JOINTS TIRES CALIPER
	6DA	POLICE	NO START
11/17/2015	6DA	POLICE	NO START
	DET	POLICE	FENDER WELL
11/18/2015	DET	POLICE	WATER PUMP
11/19/2015	177DA	POOL	ENGINE LIGHT
	DET	POLICE	ELECTRICAL
	157DA	POLICE	FRONT END ALTERNATOR
11/20/2015	385DA	POLICE	FUEL PUMP MODULE
	333DA	POLICE	OVERHEATING
11/23/2015	DET	POLICE	HUB BEARING
	354DA	POLICE	TIRES
11/24/2015	332DA	POLICE	REAR WIPER MOTOR
	DET	POLICE	SERVICE BRAKES WIPER MOTOR
11/25/2015	5DA	POLICE	OIL LEAK
	287DA	POLICE	SERVICE BRAKES TIRES

WATER FUND November 2015

11/3/2015	279DA	WATER	TRANNY
	283DA	WATER	ALTERNATOR
11/4/2015	321DA	WATER	RUNS POOR
11/9/2015	369DA	WATER	CONTROL ARMS,BALL JOINTS,SWAY BAR LINKS TIRE SENSOR
11/12/2015	KABOTA	WATER	TIRES
11/13/2015	369DA	WATER	RADIO
11/16/2015	321DA	WATER	ANTIFREEZE LEAK
11/17/2015	226DA	WATER	SNOW TIRES
11/18/2015	238DA	WATER	PLOW
	176DA	WATER	PLOW FRAME
11/20/2015	379DA	WATER	BATTERY
11/23/2015	98DA	WATER	SERVICE
11/24/2015	176DA	WATER	TAIL LIGHTS BLOWER RESISTER IDLER ARM
11/25/2015	176DA	WATER	PITMAN ARM STEERING BOX BRAKES SHOCKS BRAKE CABLE EXHAUST MANIFOLD PLUGS WIRES TRANNY
11/30/2015	176DA	WATER	MOUNT SERVICE
	249DA	WATER	SERVICE
	369DA	WATER	MOTOR MOUNTS

EQUIPMENT MAINTENANCE

Date	Vehicle	Repair Provided	Department
11/2/2015	5	Service body/ lights	Highway
	161DA	Stalls	Parks
	67	Clean Parts	Highway
	121Da	Coolant leak	Highway
	17	Auger	Highway
11/3/2015	17	Auger	Highway
	29	L/S str box	Highway
	286DA	Battery	Building Maintenance
	Screener	Drive chain	Highway
	106	Hopper pivot	Highway
11/4/2015	37	Service	Highway
	37	Service	Highway
	386DA	Electrical	Building Maintenance
	29	R/s King pin	Highway
	325DA	Tires	Health
11/5/2015	18	Service	Highway
	29	R/F King pin	Highway
	54	Engine	Highway
	48	Service	Highway
	23	Service	Highway
11/6/2015	29	R/s King pin	Highway
	54	Engine	Highway
	23	Service	Highway
	TW4	Mud Flap	Highway
	43	No Start	Highway
11/7/2015	29	R/s King pin	Highway
	43	Service	Highway
11/9/2015	54	Engine	Highway
	43	Service	Highway
	67	Reinstall Loader piston	Highway
	42DA	Jump Start	Tree
	33	Service	Highway
11/10/2015	54	Engine	Highway
	33	Service	Highway
	67	To Jim's	Highway
	29	Front end	Highway
	180	Fill Fluids	Highway
	42DA	Jump Start	Tree

11/12/2015	392DA	Service	Building Maintenance
	21	Install sander	Highway
	171DA	Jump Start	Tree
	355DA	Service	Parks
11/13/2015	355DA	Service	Parks
	55	Install sander	Highway
	10	Install sander	Highway
	77	Install sander	Highway
11/14/2015	1	R&R Fuel Tank	Highway
	355DA	Lights	Parks
	67	Reassemble	Highway
11/16/2015	67	Reassemble	Highway
	54	Engine	Highway
	1	Fuel Tank	Highway
	14	R/S Str box	Highway
	87	Tie down jets	Highway
	16	Tie down jets	Highway
	Paver	Tighten Chain	Highway
	355DA	Lights	Highway
11/17/2015	54	Engine	Highway
	355DA	Lights	Parks
	14	R/S Str box	Highway
	11DA	Belts	Building Inspector
	4	Install sander	Highway
	325Da	Broken Window	Health
	87	To Jim's	Highway
	16	To Jim's	Highway
11/18/2015	4	Install sander	Highway
	54	Road test	Highway
	47	Install sander	Highway
	87	Dead	Highway
	14	R/S Str box	Highway
	61	Jump Start	Highway
	39	Wiper Blades	Highway
11/20/2015	67	Heater core	Highway
	87	Lights	Highway
	85	Install sander	Highway
	Tw1	Turbo	Highway
	42DA	Hyd Fitting	Highway
	26	Install Leaf box	Highway
11/21/2015	87	Lights	Highway
	26	Install Leaf box	Highway
11/23/2015	87	Air Filter	Highway

	58	Check Electrical	Highway
	32	Pintle Hook Frozen	Highway
	26	Pintle Hook Frozen	Highway
	16	Radiator	Highway
	2	Fuel Injector	Highway
11/24/2015	54	Belts	Highway
	16	Radiator	Highway
	50	Brakes	Highway
	198DA	Lower Rad hose	Parks
11/25/2015	16	Radiator	Highway
	2	Injector	Highway
	50	Brakes	Highway
	27DA	Wiper Blades	Engineering
	214DA	Service	Building Maintenance
11/30/2015	16	Lights	Highway
	50	Service	Highway
	214DA	Rear Pads	Building Maintenance
	85	Complete tie rod ass	Highway
	2	Button Up	Highway
	28	Control Cable	Highway
	252DA	Service	Building Maintenance