

**CITY OF DANBURY**  
**DEPARTMENT OF PUBLIC WORKS**



**155 DEER HILL AVENUE**  
**DANBURY, CONNECTICUT 06810**  
**(203) 797-4537 FAX (203) 796-1586**

**MAYOR**  
**Honorable Mark D. Boughton**

**PUBLIC WORKS DIRECTOR**  
**Antonio Iadarola, P.E.**

April 25, 2016

Honorable Mayor Mark D. Boughton  
Honorable Members of the Danbury City Council  
155 Deer Hill Avenue  
Danbury, CT 06810

**RE: Monthly Report for March 2016**

Dear Mayor Boughton and Members of the City Council:

I am pleased to present the Public Works Department report for the month of March.

During the month of March, the Public Works Divisions start to work on spring related tasks. The sweepers were brought out to start cleaning up any winter debris accumulated on the city streets. The parks and recreational areas are under preparation for the start of spring activities.

I would like to thank the Highway, Parks Maintenance, Equipment Maintenance, Forestry and Public Buildings Divisions for their dedication and hard work performing plowing, sanding and shoveling this past winter. Everyone is looking forward to some warm spring weather.

In addition, we are heavily involved in managing design meetings for a considerable amount of capital work expected to be commencing in the spring and summer.

During the month of March, 16,195 pounds of e-waste was collected. This service is at no cost to the residents of the City. I strongly urge everyone to take advantage of this program.

Please take a few moments to review the Division reports for a full scope of the many activities and projects in which the Public Works Department are engaged.

Should you have any questions regarding any of the separately submitted division reports, please call me at 203-797-4537.

**Construction Services Report submitted by Thomas Hughes III, Superintendent:**

**Mill Ridge:** The project is in the final close-out phase with Rizzo Corporation. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Stadley Rough School:** The project is in the final close-out phase with Rizzo Corporation; the Mechanical & Electrical retainage was reduced to 2% which will be held to August 2016 per the contract documents.

**Shelter Rock School:** The project is in the final closeout phase with Rizzo Corporation. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

**Park Avenue School:** The City of Danbury received the closeout documents from Worth Construction and released the retainage as per the contract documents. The Mechanical & Electrical retainage has been reduced to 2% which will be held to August 2016 per the contract documents.

We awarded the two bids to replace the boilers & the remaining 4,000 square feet of existing roof (existing Media Center & Half of the Cafeteria). Action Air & United Roofing and Sheet Metal was the low bidder. A scope review was performed by the City. Kaestle Boos recommended we award both projects to the apparent low bidders. We have completed the partial roof replacement during the week of school vacation. The boiler replacement has also started we are in the demo phase. The new boiler/burner shop drawings have been approved and the boilers/burners have been ordered.

**Foster Street Sidewalks, Drainage & Paving:** The contractor GEG Construction has completed the punch list. We are in the process of the project close-out. The retainage has been reduced to 2% and will be held till August of 2016.

**Mill Ridge Artificial Field:** The field is substantially complete the ribbon cutting ceremony was held on 8/25/15. The project was completed on schedule and within budget. We are processing a change order for additional landscape screening on the westerly end of the field. The retainage has been reduced to 2% and will be held till August of 2016.

**Crosby Street Bridge:** The bridge rehabilitation project was bid and awarded to Dayton Construction Company. Construction Services performed the Contract Administration / Management of the project. The project is substantially complete with bridge reconstruction and restoration. The bridge approaches and bridge structure have been repaved and opened to traffic. We are in the closeout phase of the project.

**Kenosia Park Spray Park:** We received the final permits in August from the CT Department of Health and City of Danbury Inland Wetlands approval. The contractor has mobilized. A ground breaking ceremony was held on August 24, 2015. The contractor has installed the equipment and prepared the sub-grade. Public Utilities installed a 2'' water line to the building. The project has been completed on schedule and within budget. We look forward to opening the spray park to the citizens of Danbury in the spring of 2016.

**Fire Training School:** Phase two of the project (interior build out) was awarded. Nosal Construction is the apparent low bidder. With the City Engineer and Architect, we met with Nosal and performed a scope review. Nosal is on schedule and within budget. The building is sustainably complete with a 1% change order rate. We have obtained the Certificate of Occupancy, and are now in the closeout phase of the project.

**Danbury High School Addition & Alteration Project:** Working with the design team and the Construction Manager to develop the project designs and bid packages.

**Backus Avenue Bridge over Miry Brook:** Construction Services has been working with the Engineering Division to identify the scope of work to repair / replace the bridge concrete fascia and curbing of the bridge

structure. Temporary concrete barriers have been set to protect the traveling public. The repairs have started. The work will be performed in two phases. We have completed the first phase.

**Mountainville Road Bridge / Culvert Replacement:** Construction Services will be performing this work in the spring. Working with the City Engineering Department, we developed a scope of work. The materials have been purchased and a contractor is on board. We have mobilized and started installing the drainage. Eversource has worked with us to resolve a gas line issue and we hoped to be completed during the school vacation. The gas line conflict has added several days to our schedule.

**Kenosia Avenue Bridge:** Construction Services has assisted the Engineering Department posting the bridge and setup temporary warning devices for protection of the traveling public along the bridge structure and approaches. The City Engineering Division is developing a scope of work to repair the concrete fascia on the upstream and downstream sides of the bridge structure. ConnDot has notified the City of Danbury the structure is need of immediate repair.

**City Hall Monument:** Construction Services is working with the City Planner, Office of Project Excellence and the Mayor's Office in regards to the project planning and execution of erecting the Hatters Monument to be located in front of City Hall.

**Engineering Report Submitted by Farid L. Khouri, P.E., City Engineer:**

The following assessment projects are the only projects pending on the list based on residents' petitions. Our office will evaluate these projects and will notify benefitted property owners.

1. Butternut Lane, Bayberry Lane and Boxwood Lane Sanitary Sewer Extension: Working on preliminary design and cost estimate.
2. Hawley Road Extension Sanitary Sewer Extension: Working on preliminary design and cost estimate.

**Crosby Street Bridge:** Contracts specifications, design and permits for the bridge have been completed. Our office obtained wage rates for bidding. The Bridge was bid out and awarded to Dayton Construction Company. Work on the bridge has started and is expected to be completed this spring. The project is approximately 99% completed. A final walk-through with the State of Connecticut and Contractor will be conducted next month.

**Westville Avenue Neighborhood Improvement:**

In house design and survey to Westville Avenue from Hakim Street to Lake Avenue is complete and will be funded by CDBG. Work will include new sidewalks, drainage and intersection modifications and alignment to Westville Avenue and Highland Avenue.

We are waiting on all releases from property owners. Project to be bid out this spring. Waiting on utility work to be completed.

**Expansion of Danbury High School:** The City hired one of our On-Call Architects to develop a master plan and facilities study for reorganizing/constructing an addition to the freshman quadrant at Danbury High School and developing improvements on various components to the building. City officials met with the Board of Education to discuss the scope of the project. The project was presented to City Council and referred to an Ad Hoc committee. Ad Hoc met and voted in favor of the expansion and will be presented to City Council for a vote. Our office is assisting in preparing the necessary documents for State applications and bonding information. The City Council voted on the funds and referred it to a referendum which was passed. The City applied for the State grant and solicited proposals from On-Call Architects for the work. The Architects proposals were submitted and reviewed. Interviews with prospective architects were completed and two architects were selected for the work and contracts have been signed. The RFQ for Construction Manager was bid out and qualifications have been received and reviewed. Our office reviewed the qualifications and proposals. Interviews were conducted to select the most qualified Construction Manager. Schematic design has

started for various parts of the building. Phase I (roof replacement) has been reviewed by the State and is out to bid. Phases II and III have been presented and received State approval and will be bid out soon.

#### **Fire Training Classrooms Building:**

Our office engaged the services of our On-Call Architect to design and prepare the necessary documents to bid the project for new training classrooms. Our office prepared the survey and civil design to the site along with handling the permitting process before the start of construction. All permits are in place for Phase I and construction is underway. We are working with the City Fire Department on completing all requirements for the design of Phase II. Phase II bids were opened and contract awarded to NOSAL Builders. Construction was completed and miscellaneous work is underway.

#### **Various School Roofs:**

1. Broadview Middle School: under design.

This roof will be designed by the City's On-Call Contractor.

#### **Dog Park:**

Our office prepared the necessary civil design and survey required for site plan approval along with filing all permits to construct the park. Public Hearing was held to approve revised ordinance for a dog park. City Council voted for the ordinance to go to a public vote. Site plan has been approved and final documents were completed. We are obtaining cost of project from one of the City On-Call Contractors.

#### **Various Bridges:**

The scope of work to replace Reservoir Street, Mountainville Avenue and rehabilitate Jefferson Avenue Bridges and have been prepared and submitted to our On-Call Bridge Engineers for design. Projects were awarded and we will work on in-house survey for the Bridge Engineers to design replacement bridges. The design for the Mountainville Avenue Bridge has been completed. Construction will begin spring/summer of this year. Other bridges are still in permitting and design phases. The Backus Avenue Bridge near Miry Brook Road will receive new railings with concrete fascia base on both sides of the bridge in the spring. A temporary traffic detour for the road will be implemented during construction. Kenosia Bridge, near Lake Kenosia, will require analysis and design to the supporting beams and replacement of new railings in sections of the deck structure. The Backus Avenue and Mountainville Bridges are under construction. Work on both bridges should be completed by the end of this spring (weather dependent).

#### **Danbury Memorial Park:**

The City hired a Landscape Architect to design the park which will be located next to the Police Station Building. All survey work was done in-house. Plans and specifications are 99% complete. Our office is in the process of reviewing these documents to release them out to be bid this spring.

#### **Danbury Hatting Sculpture and Walk of Nations Path:**

Our office is assisting the Planning Department on the concept plans to place the Hatting Sculpture in front of City Hall along with the Walk of Nations Path of Monuments. All survey work and site plan will be completed in-house. The City's Park & Rec crew is assisting in preparing the site.

#### **West Street Bridge/Still River Channel:**

The City hired a consultant to prepare the necessary plans and submit the required permits to reduce the flooding on West Street near the existing overhead railroad bridge on West Street. The project will involve removing sediment from the channel and under the bridge and look into protecting the channel embankment from further deterioration.

**Traffic Engineer and his Technicians:** are reviewing several road improvement projects with the State of Connecticut D.O.T. and are working on various land-use development plans. They are also handling public complaints and routine repairs and maintenance of traffic control signal devices and pavement markings.

**Staff Engineers:** are reviewing various site plans, water and sewer applications, special exception applications, and subdivision applications for various land-use approvals of on-going development projects throughout the City. Field inspections of sanitary sewer, water mains and new roads are performed regularly on various developments. The Staff Engineers also review various drainage problems which may include site visits, analysis and design.

**Survey Crew** verifies various R.O.W., and prepares surveys and easements for in-house design of City Projects, and assists other divisions in locating utilities in the field.

Should you have any questions regarding this report or any other issues related to our Engineering Division, please do not hesitate to contact me at (203) 797-4641.

### **Highway Division Report submitted by Tim Nolan, Superintendent of Public Services:**

The Highway Division responded to two storm related events during the month of March. The construction crew was busy with inspections and plow repairs after each storm. Employees wash, inspect and maintain their trucks and equipment after every storm. Mailbox repairs were performed after each storm, as needed. After a couple of heavy rainstorms, crews were dispatched to repair washouts and dredged several swales.

The construction crew took advantage of the mild weather by replacing and repairing catch basins on Nabby Road, Liberty Street, Kenosia Avenue, Barnum Road, Great Plain Road, High View Circle, Mountain Road, Valley Road, Colonial Drive and the W.I.C. parking lot. They also repaired damaged guiderails in many locations. Staff was pleased to partner with the Parks Maintenance Division to perform repairs at Kenosia Park, Cam Thunderbird, Candlewood Park and Rogers Park. Crews continued with brush removal and site line improvements. Lawn damage repair and damaged curb collection commenced.

Four new signs were installed, thirty-six were replaced and numerous repairs due to accidents, graffiti and vandalism were made by the sign crew. As the weather improved towards the end of the month, street sweeping began. Two crews are dispatched on a daily basis to fill potholes and patch roads with cold patch throughout the city.

Trash cans are emptied and litter and illegal dumping collected on a daily basis in the downtown area. The recycling truck remains a popular destination for the residents.

Should you have any questions regarding this report, please feel free to contact me at 203-797-4605.

### **Parks Maintenance Report submitted by Tim Nolan, Superintendent of Public Services:**

The crews responded to two weather related events during the month of March. All vehicles were washed and inspected after each storm. With a team effort from the Forestry Division, the crews plowed all of the schools and public buildings that they maintain. We also cleared snow from the city maintained sidewalks and downtown crosswalks.

Toward the end of the month, the Parks Maintenance Division was able to begin prepping and repairing various fields for the start of the spring sports programs. Stump grinding and shrub trimming were performed at various parks. Playgrounds were mulched to provide a safe environment for the children utilizing the many recreations areas throughout the city. In preparation for next season, the life guard station at Candlewood Park was repaired and cleaned. Litter control became a priority in the downtown areas, schools and parks.

Should you have any questions regarding this report, please feel free to contact me at 203-796-1558.

**Forestry Division Report submitted by Mark Miller, Foreman:**

The Forestry Division performed tree removals at the following locations: Rogers Park, Starrs Plain Road, Tarrywile Lake Road, Aunt Hack Road, Lindencrest Road, Balmforth Avenue, A.C.E. School and Engine 23. The Forestry Division responded to weather related events as needed. Plowing and salting tasks were performed. Cut-backs were completed on Pond Crest Road and Mountainville Avenue.

Following a wind-storm event, the crew responded to several tree calls at the following locations: Bear Mountain Road, Brushy Hill Road, East Lake Road, Frandon Drive, Long Ridge Road, Mountainville Avenue, Oak Ridge Gate, West Redding Road, Forty Acre Mountain Road, and Noteworthy Drive.

Crew members were pleased to attend the Connecticut Tree Protective Association law workshop and a bucket truck safety class.

Should you have any questions regarding this report, please contact me at 203-797-4609.

**Public Buildings Report submitted by Sean Hanley, Superintendent of Public Buildings Division:**

**City Hall:** Currently getting quotes 1<sup>st</sup> floor conference room and 2<sup>nd</sup> floor office / conference switch.

**Danbury Public Schools:** Currently working on a list of schools projects with the BOE to be funded by a grant received by them.

**Old Library:** The carpet replacement on the lower level is completed.

**Public Works Complex:** The generator project at the Public Works Complex is 95% completed and ready to go. Training and punch list items are all that remains.

Installed new LED lighting for Highway garage.

**Parks:** Opened DHS and Kaplanis field concession stands.

Started repair of town park rest rooms.

Scheduled remainder of parks facilities and fountains to be turned on.

**General:** The majority of time the Maintenance Mechanics spent this month was associated with heat related issues, lighting / electrical and plumbing repairs.

**Requests for Maintenance Service:** Attached please find the statistical report of repairs and maintenance work that the Public Buildings Mechanics engaged in during the month of March 2016.

In the month of March we received 257 new work requests and completed 197 work requests. In reviewing this report, you will find the repair time that was expended in major work categories. Also listed is the total number of work order hours completed.

Public Building mechanics were engaged in Plumbing work/repairs with a total of 142.50 person-hours dedicated to this service. The next largest area of concentration was in Electrical work, utilizing 142.50 person-hours of labor. General Mechanical repairs came in as the third highest category with 70.00 person-hours.

Should you have any questions regarding this report, please do not hesitate to contact Sean Hanley at 203-797-4584.

**Public Utilities Report submitted by David Day, PE, Superintendent of Public Utilities:**

Enclosed is the monthly report to the Common Council for activities that took place in March 2016. Also attached is the Public Utilities Vehicle Maintenance Report.

As of April 18, 2016 there are 62 hydrants out of service. I will be happy to review the information with you.

Sincerely,

**Antonio Iadarola, P.E.**

Director of Public Works

---

# MEMORANDUM

---

**DATE:** April 18, 2016  
**TO:** City of Danbury, Common Council  
**FROM:** **David M. Day, P.E.,** Superintendent  
**RE:** Sanitary Sewer Collection System Maintenance—  
March 2016

---

Complaints:	5 Bypasses	8 Slow Running
4 Loose Manholes	1 Odor Calls	

Number Received: 18

---

Number Completed: 18

---

Pipe Cleaned: 3,600 LFT

---

Gallons of Water Used: 18,000 Gal

---

Pipe Inspected: 700 LFT

---

COMMENTS:





**To:** David Day, P.E., Supt. of Public Utilities, City of Danbury

**From:** Walter Royals, Project Manager      Walter Royals

**Subject:** WPCP Report For Month of: Mar '16

**Date:** 4/15/2016

**I. Wastewater Treatment:**

A) Sewage Processed:	8.9	MGD (Daily Avg)	277.3	Million Gallons Total
B) Septic Waste Processed:			577,825	Gallons Total
C) Sludge Pumped To Digesters:			546,886	Pounds Total

**II. Wastewater Quality**

	Influent	Effluent	% Removal	Effluent Limit
A) BOD (mg/l)	227	6	98	30 mg/l and 85%
B) Total Suspended Solids (mg/l):	262	6	97.8	30 mg/l and 85%
C) Total Phosphorus (mg/l):	5.6	2.1	63	1.0 mg/l
D) Ammonia (mg/l):	30.6	0.18	99	4.0 mg/l
E) Total Nitrogen (lbs/Day):	3,862	357	91	442 lbs/day

Note: Phosphorus limits apply April - October.

Nitrogen limit for credit trading only.

**III. Pump Station Operation:**

A) Beaver Brook:	684.3	Hours Run
B) Southfield	38.6	Hours Run
C) Mill Plain:	26.2	Hours Run
D) Backus:	104.4	Hours Run
E) Tarrywile	113.6	Hours Run
F) Turner Road:	45.5	Hours Run
G) Ford Avenue:	21.1	Hours Run
H) Indian Glen:	110.6	Hours Run
I) Delay Street:	20.9	Hours Run
J) Hayestown Road:	78.2	Hours Run
K) Kenosia Avenue:	3.0	Hours Run
L) Larson Drive:	55.8	Hours Run
M) Landfill:	270.2	Hours Run
N) Thrope Street	14.5	Hours Run
O) Poets Landing	9.9	Hours Run
P) Rogers Park	37.3	Hours Run
P) West Side	67.3	Hours Run
Q) East Franklin Street	19.9	Hours Run

TO : City Council - City of Danbury

FROM : David Day, Superintendent of Public Utilities

DATE : April 15, 2016

RE : WATER DEPARTMENT REPORT: MARCH 2016

\*\*\*\*\*

I. WATER PRODUCTION :

A) Margerie Water Treatment Facility :	<u>80.9</u>	<u>MG.</u>
B) West Lake Water Treatment Facility :	<u>94.1</u>	<u>MG.</u>
C) Kenosia Well Field :	<u>0</u>	<u>MG.</u>
D) Osborne Street Well Field :	<u>0</u>	<u>MG.</u>
E) Other :	<u>0</u>	<u>MG.</u>

( MG. = Million Gallons )

II. RAINFALL :

A) Month :	<u>1.83</u>	<u>inches</u>
B) Past 12 Months (running total) :	<u>37.88</u>	<u>inches</u>
C) Current Year (Jan.- Current Mo.) :	<u>9.89</u>	<u>inches</u>

III. WATER STORAGE :

date:

3/1/201  
6

	<u>Current Reading</u>		<u>Historical Average</u>	
A) East Lake Reservoir :	<u>100.0</u>	%	<u>92.0</u>	%
B) Margerie Lake Reservoir :	<u>100.0</u>	%	<u>93.2</u>	%
C) West Lake Reservoir :	<u>92.1</u>	%	<u>91.8</u>	%
D) Total :	<u>96.5</u>	%	<u>92.4</u>	%

IV. WATER PUMPED :

A) Park Avenue Pump Station :	<u>0</u>	<u>MG.</u>
B) Padanaram(High School) Pump Station :	<u>3.77</u>	<u>MG.</u>
C) Shelter Rock Pump Station :	<u>2.54</u>	<u>MG.</u>

D) WestConn Pump Station :	1.83	MG.
E) Margerie Pump Station :	0.99	MG.
F) Pleasant Acres:	1.13	MG.
G) Nabby Road:	1.96	MG.
H) Harvest Hill:	1.48	MG.
I) Woodland Road (Reserve):	2.84	MG.
J) West Lake High Service :	40.1	MG.
K) Total Water Pumped (A-I):	56.6	MG.
( MG. = Million Gallons )		

#### V. WATER TRANSFERRED :

A) East Lake to Margerie Reservoir :	10.5	MG.
B) Padanaram to Margerie Reservoir :	0	MG.
C) Kohanza to West Lake Reservoir :	0	MG.
D) Kenosia Diversion to West Lake Reservoir :	0	MG.
E) Kenosia Wells to West Lake Reservoir :	0	MG.
F) Total Water Transferred (A-E):	10.5	MG.
( MG. = Million Gallons )		

#### VI. ALGAE CONTROL :

A) None	
B)	

#### VII. SURVEY OF WATER SOURCES :

A) Disinfection by-products (Trihalomethanes and Haloacetic Acids) testing of designated locations in water distribution system.	
B)	

#### VIII. SUPERINTENDENTS NOTES :

# MAINTENANCE REPORT

## Building #6

## GENERAL FUND

March-2016

3/1/2016	240DA	POLICE	SERVICE HEADLIGHT
	15DA	POLICE	INTAKE PLUGS TRANNY COLER LINES
	17DA	POLICE	AIRBAG LIGHT
3/2/2016	375DA	POLICE	FRONT LIGHTS SERVICE
	DET	POLICE	BATTERY
3/3/2016	157DA	POLICE	SERVICE COIL CONTROL ARMS HUB BEARINGS BUSHINGS MOTOR MC
	225DA	POLICE	SERVICE
	352DA	POLICE	ALTERNATOR
3/4/2016	157DA	POLICE	SERVICE COIL CONTROL ARMS HUB BEARINGS BUSHINGS MOTOR MC
	DET	POLICE	RUNS POOR ENGINE LIGHT
	DET	POLICE	CV JOINTS
3/7/2016	DET	POLICE	SERVICE BLEND DOOR MOTOR
	157DA	POLICE	SERVICE COIL CONTROL ARMS HUB BEARINGS BUSHINGS MOTOR MC
	14DA	POLICE	FLAT BATTERY
3/8/2016	110DA	POLICE	SERVICE
	DET	POLICE	SERVICE PLUGS COIL
	157DA	POLICE	SERVICE COIL CONTROL ARMS HUB BEARINGS BUSHINGS MOTOR MC
3/9/2016	9DA	POLICE	INTAKE PLUGS COIL WIRING
	110DA	POLICE	WINDOW SWITCH
	DET	POLICE	WINDOW REGULATOR
3/10/2016	5DA	POLICE	FUEL PUMP
	9DA	POLICE	INTAKE PLUGS COIL WIRING
	DET	POLICE	FUEL PUMP
3/11/2016	113DA	POLICE	FRONT END
3/14/2016	10DA	POLICE	SERVICE
	13DA	POLICE	WIPER MOTOR
	223DA	POLICE	SERVICE
3/15/2016	243DA	POLICE	PLATE LIGHTS
	222DA	POLICE	SERVICE CONTROL ARMS BUSHINGS BRAKES ALTERNATOR
	334DA	POLICE	BATTERY SHUT OFF
3/16/2016	93DA	POOL	WIPER SWITCH
	DET	POLICE	FRONT END
3/17/2016	18DA	POLICE	LIGHTS SERVICE
	181DA	POLICE	SERVICE
	353DA	POLICE	ELECTRICAL
3/18/2016	192DA	AIRPORT	TUNEUP SERVICE
	DET	POLICE	A FRAMES
3/21/2016	DET	POLICE	A FRAMES
	DET	POLICE	WIPER MOTOR
3/23/2016	385DA	POLICE	BRAKES
	DET	POLICE	HEAD LIGHT SOCKET REPAIR A/C

	DET	POLICE	BRAKES
3/24/2016	333DA	POLICE	FLAT BRAKES
	222DA	POLICE	REAR DEFOGER
	19DA	POLICE	SERVICE
3/28/2016	13DA	POLICE	COOLING FAN BRAKE LIGHTS
	157DA	POLICE	RT REAR AXEL
	261DA	POLICE	SERVICE IDLER BELT CONTROL ARMS BRAKES RESEAL REAREND SEF
3/29/2016	DET	POLICE	SERVICE BRAKES
	395DA	POLICE	HEADLIGHT
3/30/2016	19DA	POLICE	BATTERY
	DET	POLICE	SERVICE STOP LIGHTS HOOD SUPORTS CONTROL ARMS BALL JOINTS
	181DA	POLICE	REBUILD REAR END
3/31/2016	181DA	POLICE	REBUILD REAR END
	DET	POLICE	SERVICE STOP LIGHTS HOOD SUPORTS CONTROL ARMS BALL JOINTS
	202DA	HEALTH	WINDSHEILD

## WATER FUNDS

### March 2016

3/2/2016	368DA	WATER	BRAKES
3/11/2016	321DA	WATER	REAR END
	176DA	WATER	LIGHTS
3/16/2016	397DA	WATER	TRANNY
3/18/2016	350DA	WATER	REAR CALIPERS &HOSES
3/21/2016	238DA	WATER	SERVICE LIGHTS
3/22/2016	126DA	WATER	SERVICE
	283DA	WATER	RUNNING BOARDS
	227DA	WATER	LIGHTS
3/29/2016	96DA	WATER	FUEL PUMP
3/31/2016	176DA	WATER	STEERING BOX HUB BEARING STROB LIGHT

CITY OF DANBURY  
PUBLIC BUILDINGS DIVISION  
WORK REQUEST REPORT FOR MARCH 2016

Work Requests received this month	257
Work Requests Completed this month	197

Category	Total Labor Hours
----------	-------------------

Alarms	0.00
Carpentry	6.50
Electrical	142.50
HVAC	23.00
Locksmith	0.0
Maintenance	43.00
Mechanical	70.00
Plumbing	152.50
Roofing	27.00
Snow Plowing	0.00

Labor Hours City Buildings	223.50
Labor Hours School Buildings	241.00

## EQUIPMENT MAINTENANCE

Date	Vehicle	Repair Provided	Department
3/1/2016	83	Seasonal	Highway
	12	PTO	Highway
	20	Service	Highway
3/2/2016	83	Seasonal	Highway
	20	Service	Highway
3/3/2016	83	Seasonal	Highway
	56DA	Hopper Pin	Parks
3/4/2016	31	RR Cam	Highway
	56DA	Rear Pads	Parks
	30	Hyd Oil	Highway
	67	Joy Stick	Highway
3/5/2016	1	Service	Highway
3/7/2016	67	Joy Stick	Highway
	1	Service	Highway
	171DA	Check Coolant	Highway
	2012 Explorer	LF Axle	Highway
	40	Service	Highway
3/8/2016	40	Service	Highway
	106	Tires	Highway
	80	Service	Highway
	old 121da	No start	Highway
	171DA	Mirrors	Highway
3/9/2016	83	Seasonal	Highway
	40	Conveyor Belt	Highway
	old 121da	No start	Highway
3/10/2016	40	SB seal	Highway
	83	SB Assembly	Highway
	Screeener	Service	Highway
	22	Service	Highway
	121DA	Fuel Pump	Highway
3/11/2016	22	Service	Highway
	40	Seasonal	Highway
	121DA	Service	Highway
	178DA	Air tires	Highway
	32DA	Wipers	Highway
3/12/2016	121DA	Fuel Line	Highway
	2	PTO	Highway
	85	Tires	Highway
3/14/2016	22	Seasonal	Highway
	40	Seasonal	Highway
	49DA	Service	Parks
3/16/2016	77	Rear Pads	Highway
	158DA	Service	Highway
	22	Seasonal	Highway

	247DA	Service	Highway
	9	Coolant leak	Highway
3/17/2016	77	Brakes	Highway
	80	S/B	Highway
	158DA	Spark plugs	Highway
	9	Coolant leak	Highway
	109	Check Trans	Highway
	181	Rear Brakes	Highway
3/18/2016	181	Rear Brakes	Highway
	158DA	Road test	Highway
	109	Service	Highway
	64DA	Service	Highway
	7	Air tires	Highway
3/19/2016	109	Hyd Hoses	Highway
	181	Front Brakes	Highway
	10	Adj Brakes	Highway
3/20/2016	10	PTO	Highway
	181	Front Brakes	Highway
	32DA	Runs rough	Highway
	83	Seasonal	Highway
3/22/2016	83	Seasonal	Highway
	181	Brakes	Highway
	32Da	Runs rough	Highway
	Screener	Jump start	Highway
	288Da	Jump start	Highway
	old 50DA	Move to Junk	Highway
	10	Service	Highway
3/23/2016	80	H2O System	Highway
	83	RS S/B Assembly	Highway
	10	Service	Highway
	178	Service	Highway
	Roller	Jump start	Highway
	100	R/S Drag Board	Highway
3/24/2016	83	SB Assembly	Highway
	10	Service	Highway
	178	Service	Highway
	288DA	Dead line	Highway
	144DA	Dead line	Highway
	6	Jump start	Highway
	40	Adj Conveyor	Highway
3/28/2016	40	Side Broom	Highway
	80	Main Broom	Highway
	212	Service	Highway
	10	Service	Highway
	100	Mirrors	Highway
3/29/16+	83	RS S/B Assembly	Highway
	109	Over haul	Highway
	309	Service	Highway



	83	Side Broom	Highway
3/30/2016	8	Runs rough	Highway
	91	Hyd Leak	Highway
	Lee Boy	Service	Highway
3/31/2016	40	Side Broom	Highway
	83	R/S Drag Board	Highway
	54	Service	Highway
	2	fuel Leak	Highway
	41	No start	Highway
	TW2	Tires	Highway
	87	Adj Brakes	Highway
	83	Side Broom	Highway
	91	Hyd Leak	Highway
	40	Bubble glass	Highway
	54	Wipers	Highway
	TW1	Service	Highway