



CITY OF DANBURY

155 DEER HILL AVENUE
DANBURY, CONNECTICUT 06810

**WATER, SEWER, RECYCLING &
SOLID WASTE DEPARTMENTS**

(203) 797-4539

FAX: (203) 796-1590

**MARIO RICOZZI, P.E.
SUPERINTENDENT OF PUBLIC UTILITIES**

July 23, 2004

Honorable Mark D. Boughton
Honorable Members of the Danbury Common Council
155 Deer Hill Avenue
Danbury, CT 06810

RE: Report to the Common Council – Month of June 2004


Dear Mayor Boughton and Members of the Common Council:

Enclosed is the monthly report to the Common Council for activities that took place in June 2004. In addition, there are reports of vehicles that were maintained by the Public Utilities and Equipment Maintenance Departments.

Hydrant repairs and replacements are ongoing. During the past month, 38 new hydrants and valves were installed as part of the Twenty First Century Bond Package. Testing continues by the Fire Department. As of July 23, 2004 there are 93 hydrants out of service.

I will be happy to review the information with you.

Sincerely,



Mario Ricozzi, P.E., F. ASCE
Superintendent

Enclosure

MR:sm

cc: William J. Buckley, Jr., P.E.
sm/c/marioword/cc.doc



CITY OF DANBURY

DEPARTMENT OF PUBLIC UTILITIES
155 DEER HILL AVENUE
DANBURY, CONNECTICUT 06810

MARIO RICOZZI, P.E., F.ASCE
SUPERINTENDENT OF PUBLIC UTILITIES

(203) 797-4539
FAX: (203) 796-1590

TO : Common Council - City of Danbury
FROM : Mario Ricozzi, Superintendent of Public Utilities
DATE : July 27, 2004
RE : WATER DEPARTMENT REPORT : JUNE 2004

I. WATER PRODUCTION :

A) Margerie Water Treatment Facility :	<u>94.6</u>	<u>MG.</u>
B) West Lake Water Treatment Facility :	<u>150.6</u>	<u>MG.</u>
C) Kenosia Well Field :	<u>0</u>	<u>MG.</u>
D) Osborne Street Well Field :	<u>0</u>	<u>MG.</u>
E) Other :	<u>0</u>	<u>MG.</u>

(MG. = Million Gallons)

II. RAINFALL :

A) Month :	<u>2.42</u>	<u>inches</u>
B) Past Year (12 mos.) :	<u>58.89</u>	<u>inches</u>
C) Current Year (Jan.- Current Mo.) :	<u>18.74</u>	<u>inches</u>

III. WATER STORAGE :

A) Margerie Reservoir :	<u>95.6</u>	<u>%</u>
B) West Lake Reservoir :	<u>95.6</u>	<u>%</u>
C) East Lake Reservoir :	<u>100.0</u>	<u>%</u>
D) Total :	<u>96.2</u>	<u>%</u>

date: 6/1/04



IV. WATER PUMPED :

A) Park Avenue Pump Station :	<u>0</u>	<u>MG.</u>
B) Padanaram(High School) Pump Station :	<u>*3.50</u>	<u>MG.</u>
C) Shelter Rock Pump Station :	<u>3.30</u>	<u>MG.</u>
D) WestConn Pump Station :	<u>2.03</u>	<u>MG.</u>
E) Margerie Pump Station :	<u>3.15</u>	<u>MG.</u>
F) Pleasant Acres:	<u>3.87</u>	<u>MG.</u>
G) Nabby Road:	<u>1.70</u>	<u>MG.</u>
H) Harvest Hill:	<u>3.22</u>	<u>MG.</u>
I) West Lake High Service :	<u>76.2</u>	<u>MG.</u>

(MG. = Million Gallons)
* = estimated

V. WATER TRANSFERRED :

A) East Lake to Margerie Reservoir :	<u>0</u>	<u>MG.</u>
B) Padanaram to Margerie Reservoir :	<u>0</u>	<u>MG.</u>
C) Kohanza to West Lake Reservoir :	<u>0</u>	<u>MG.</u>
D) Kenosia Diversion to West Lake Reservoir :	<u>0</u>	<u>MG.</u>
E) Kenosia Wells to West Lake Reservoir :	<u>0</u>	<u>MG.</u>

(MG. = Million Gallons)

VI. ALGAE CONTROL :

- A) NONE
- B) _____
- C) _____

VII. SURVEY OF WATER SOURCES :

- A) Lead testing of all Danbury Schools.
- B) _____
- _____

VIII. SUPERINTENDENTS NOTES :



CITY OF DANBURY

155 DEER HILL AVENUE
DANBURY, CONNECTICUT 06810

WATER, SEWER, RECYCLING &
SOLID WASTE DEPARTMENTS
(203) 797-4539
FAX: (203) 796-1590

MARIO RICOZZI, P.E.
SUPERINTENDENT OF PUBLIC UTILITIES

M E M O R A N D U M

DATE: July 26, 2004
TO: City of Danbury, Common Council
FROM: Mario Ricozzi, Superintendent
RE: Sewer Collection Monthly Report – June 2004

Complaints: 5

Number Received: 5

Number Completed: 5

Pipe Cleaned: 400 LF

Pipe Inspected:

O & G Final Inspection

COMMENTS:





JUL 14 2004

Discard Date _____
Permanent _____
File Code _____

TO: MARIO RICOZZI, P.E., SUPERINTENDENT OF PUBLIC UTILITIES, CITY OF DANBURY
FROM: JON HOISAK, PROJECT MANAGER *[Signature]*
SUBJECT: WPCP MONTHLY REPORT – MONTH OF JUNE 2004
DATE: JULY 13, 2004

I. WASTE WATER TREATMENT:

A) Sewage Processed:	251,900,000	GALLONS
B) Septic Waste Processed:	1,588,125	GALLONS
C) Sludge Pumped To Digesters:	994,460	POUNDS

II. QUALITY

	INFLUENT	EFFLUENT	REMOVAL	EFFLUENT LIMIT
A) B.O.D.:	462 mg/L	<2 mg/L	99.6 %	30 mg/L 85%
B) Suspended Solids:	360 mg/L	3 mg/L	99.2 %	30 mg/L 85%
C) Phosphorus (seasonal):	18.6 mg/L	0.76 mg/L	96.0%	1.0 mg/L
D) Ammonia (seasonal):	25.0 mg/L	0.24 mg/L	99.0%	1.7 mg/L
E) Total Nitrogen Avg.:		1,893 Lbs.		748 Lbs.

PUMP STATION OPERATION:

A) Beaver Brook:	722.9	HOURS RUN
B) Southfield:	40.6	HOURS RUN
C) Mill Plain:	107.1	HOURS RUN
D) Backus:	95.7	HOURS RUN
E) Tarrywile:	55.6	HOURS RUN
F) Turner Road:	19.6	HOURS RUN
G) Ford Avenue:	23.1	HOURS RUN
H) Indian Glen:	72.4	HOURS RUN
I) Delay Street:	205.8	HOURS RUN
J) East Hayestown Road:	33.8	HOURS RUN
K) Kenosia Ave.	3.9	HOURS RUN
L) Larson Drive	49.9	HOURS RUN
K) Landfill.	79.8	HOURS RUN

Veolia Water responded to 16 pump station alarms this month.



**Title V Air Permit Report
June 2004**

There were no submittals to CT DEP during June 2004.

Respectfully Submitted:



Mario Ricoszi, P.E., F.ASCE

7/22/04
Date

EQUIPMENT MAINTAINANCE

BUILDING #4

JUNE 2004

<u>DATE</u>	<u>VEHICLE</u>	<u>REPAIR DONE</u>	<u>DEPT.</u>
6/1/2004	01-E-83	MAIN/SIDE BROOMS-ADJUST CONVEYOR	HIGHWAY
	97-E-100	STEERING TIE RODS	HIGHWAY
	90-I-12	PTO U JOINTS	HIGHWAY
	97-I-23	STRAIGHTEN SIDE DUMP HOOK	HIGHWAY
	94-S-22	WINDSHEILD WIPER MOTOR	HIGHWAY
6/2/2004	97-E-100	STEERING TIE RODS	HIGHWAY
	90-I-12	LED STROBE LIGHTS/PTO U JOINTS/SIGNAL SWITCH	HIGHWAY
	315DA	REPLACE CHIPPER BLADES/WIRE ON FEED WHEELS	HIGHWAY
	99-F-105	REPLACE SIDE DUMP LEVER	HIGHWAY
	92-F-45	VALVE COVER GASKETS/FUEL SWITCH	HIGHWAY
	97-E-100	BROOM WON'T PICK-UP	HIGHWAY
	WHACKER	SPARK PLUG	HIGHWAY
6/3/2004	97-E-100	MAIN BROOM WON'T PICK-UP	HIGHWAY
	92-F-45	VALVE COVER GASKETS/FUEL SWITCH	HIGHWAY
	86-IR-214	ROAD SERVICE-WATER SYSTEM	HIGHWAY
	92-F-74	DRIVELINE VIABRATION	HIGHWAY
6/4/2004	92-F-74	DRIVELINE VIABRATION	HIGHWAY
	96-I-33	MIRROR BRACKET	HIGHWAY
	850 DOZER	HYDRAILIC LINES	HIGHWAY
	133DA	STARTER/BATTERY	BLDG INSP
	90-I-12	LED STROBE LIGHTS/PTO U JOINTS/SIGNAL SWITCH	HIGHWAY
	90-I-28	ADJUST BRAKES	HIGHWAY
	01-E-83	DEBRIS BOX DOOR SPRINGS	HIGHWAY
6/7/2004	92-F-74	DRIVELINE VIABRATION	HIGHWAY
	90-I-47	CHECK TECH/STRAIGHEN STEERING	HIGHWAY
	96-I-20	CHANGE DIFF. FLUID/TIGHTEN DUMP CYL. BOLTS	HIGHWAY
	90-I-12	STROBE LIGHTS	HIGHWAY
	99-F-105	ROAD SERVICE-FLAT TIRE	HIGHWAY
	116DA	REPLACE 2 CUTTERBLADES	HIGHWAY
	97-I-29	ADJUST BRAKES	HIGHWAY
	92-F-54	ROAD SERVICE-NO START	HIGHWAY
	01-E-83	SIDE BROOMS/LIGHTS	HIGHWAY
6/8/2004	90-I-12	STROBE LIGHTS/REPAIR HOOD/DUMP SUPPORT	HIGHWAY
	96-I-20	CHECK BRAKES/CYLINDER DUMP BOLTS	HIGHWAY
	90-I-47	TACH/SPEEDO INOP.	HIGHWAY
	97-E-100	SIDE BROOM	HIGHWAY
	01-F-24	BRAKE NOISE/REAR BRAKES	HIGHWAY
	97-I-27	REAR BRAKES/BRAKE CHAMBER	HIGHWAY
	97-E-100	ROAD SEVICE-A/C HOT	HIGHWAY
6/9/2004	97-I-27	REAR BRAKES/BRAKE CHAMBER	HIGHWAY
	94-I-4	REAR BRAKES/BRAKE CHAMBER	HIGHWAY
	90-I-12	STROBE LIGHTS/REPAIR HOOD/DUMP SUPPORT	HIGHWAY
	01-E-83	A/C HOT-CLEAN ALL FILTERS	HIGHWAY
	97-L-58	ROAD SERVICE-JUMP START	HIGHWAY
	94-S-22	TURN MAIN BROOM	HIGHWAY
	00-S-38	ADJUST BRAKES	HIGHWAY
	01-F-41	TAILLIGHT OUT	HIGHWAY
6/10/2004	90-I-12	REPAIR HOOD	HIGHWAY
	97-I-29	REPAIR LIGHTS	HIGHWAY
	01-F-41	TAILLIGHT OUT	HIGHWAY

EQUIPMENT MAINTAINCE
BUILDING #4
JUNE 2004

	97-I-86	REPAIR ENGINE EXHAUST BRAKE	HIGHWAY
	00-I-87	REPAIR ENGINE EXHAUST BRAKE	HIGHWAY
	99-F-105	FLAT TIRE	HIGHWAY
6/14/2004	97-I-86	ENGINE EXHAUST BRAKE	HIGHWAY
	850 DOZER	HYDRAULIC HOSES/LIGHTS/ADJUST TRACKS	HIGHWAY
	97-E-100	SIDE BROOM	HIGHWAY
	01-F-41	WIPER BLADES	HIGHWAY
	90-I-12	SIGNAL SWITCH/WATER FILTER BASE	HIGHWAY
	97-E-100	ROAD SWERVICE-DEBRIS IN MAIN BROOM	HIGHWAY
	97-L-58	ROAD SERVICE-JUMP START	HIGHWAY
6/15/2004	90-I-12	SIGNAL SWITCH/WATER FILTER BASE	HIGHWAY
	97-I-27	REAR BRAKES/BRAKE CHAMBER	HIGHWAY
	850 DOZER	HYDRAULIC HOSES/LIGHTS/ADJUST TRACKS	HIGHWAY
	94-I-48	BRAKE CHAMBER	HIGHWAY
	92-F-45	HEATER BLOWER MOTOR, SWITCH, RESISTOR	HIGHWAY
	90-I-37	STROBE LIGHT	HIGHWAY
	90-I-47	REPLACE BATTERY BOX/B.U. ALARM	HIGHWAY
6/16/2004	326DA	CHECK FLUID LEVELS	HIGHWAY
	97-E-100	A/C CAB BLOWER MOTOR NOISEY	HIGHWAY
	178DA	REPLACE FLAILHEAD ROLLER BEARINGS	HIGHWAY
	01-E-83	SIDE BROOMS/CLEAN A/C DRAIN HOSE	HIGHWAY
	00-I-7	GENERAL CHECK OVER-CDL TRAINING	HIGHWAY
	90-I-47	REPLACE BATTERY TRAY	HIGHWAY
	98-C-49	SERVICE/REAR BRAKES	HIGHWAY
	97-L-58	SERVICE	HIGHWAY
	94-I-91	REMOTE PENDANT INOP.	HIGHWAY
6/17/2004	94-I-91	REMOTE PENDANT INOP.	HIGHWAY
	94-I-4	REPLACE TARP ASSEMBLY	HIGHWAY
	268DA	ROAD SERVICE-JUMP START	FORESTRY
	97-L-58	SERVICE	HIGHWAY
	90-I-28	REPLACE BATTERY BOX	HIGHWAY
	97-E-100	SIDE BROOM/A/C BLOWER/DIRT DEFLECTOR	HIGHWAY
6/18/2004	133DA	A/C BLOWS HOT-4 TIRES	BLDG INSP
	97-E-100	SIDE BROOM/A/C BLOWER/DIRT DEFLECTOR	HIGHWAY
	97-L-58	SERVICE	HIGHWAY
	97-E-100	ROAD SERVICE-DRAGBOARD HANGS UP	HIGHWAY
	90-I-28	REPLACE BATTERY BOX	HIGHWAY
	123DA	CHECK BRAKES HANG UP	AIRPORT
	93-F-96	NO POWER	HIGHWAY
6/21/2004	178DA	REMOVE 3-POINT HITCH	HIGHWAY
	123DA	CHECK BRAKES	AIRPORT
	180DA	FILL HYDRAULIC SYSTEM	HIGHWAY
	116DA	REMOVE 3-POINT HITCH	HIGHWAY
	97-I-86	ENGINE EXHAUST BRAKE	HIGHWAY
	96-I-33	DRIVER'S DOOR	HIGHWAY
	56DA	HOPPER SAFETY CHAIN BROKEN	PARK/RECS
	326DA	TAILGATE ROD	HIGHWAY
6/22/2004	90-I-5	SERVICE	HIGHWAY
	96-I-33	REPAIR DRIVER'S DOOR	HIGHWAY
	01-E-83	MAIN/SIDE BROOMS-ADJUST CONVEYOR	HIGHWAY
	00-I-19	ADJUST BRAKES	HIGHWAY

EQUIPMENT MAINTAINCE
BUILDING #4
JUNE 2004

	56DA	WELD HOPPER	PARK/RECS
	CONST CREW	BRIDGE REPAIR	HIGHWAY
	01-E-83	ROAD SERVICE-SIDE BROOMS JUMPING	HIGHWAY
6/23/2004	90-I-5	SERVICE	HIGHWAY
	96-I-33	REPAIR DRIVER'S DOOR	HIGHWAY
	00-I-19	BRAKE CHAMBER	HIGHWAY
	97-E-100	ROAD SERVICE-BRAKE PROBLEM	HIGHWAY
	264DA	REPAIR EXHAUST	AIRPORT
	90-I-37	CHECK COOLING SYSTEM	HIGHWAY
	97-I-29	CHECK BRAKE PROBLEM	HIGHWAY
6/24/2004	62DA	SERVICE-HYDRAULIC LINE	FORESTRY
	97-E-100	REPAIR BRAKE SYSTEM	HIGHWAY
	268DA	ROAD SERVICE-JUMP START-REPLACE BATTERIES	FORESTRY
	76DA	ROAD SERVICE-FUEL PUMP	FORESTRY
	326DA	CHECK RADIO	HIGHWAY
	264DA	EXHAUST SYSTEM	AIRPORT
6/25/2004	264DA	EXHAUST SYSTEM	AIRPORT
	97-I-29	REPLACE BRAKE CHAMBER	HIGHWAY
	210DA	SERVICE	PUBLIC BLDG
	97-E-100	MAIN BROOM	HIGHWAY
	76DA	ROAD SERVICE-FUEL PUMP	FORESTRY
	355DA	COOLANT LEAK-WATER PUMP	PARK/RECS
	01-E-83	CLEAN A/C DRAIN TUBE	HIGHWAY
6/28/2004	355DA	COOLANT LEAK-WATER PUMP	PARK/RECS
	70DA	ROAD SERVICE-JUMP START	HIGHWAY
	94-I-91	ROAD SERVICE-NO START	HIGHWAY
	92DA	SERVICE	FORESTRY
	174DA	CHECK FRONT END NOISE	PARK/RECS
6/29/2004	56DA	HYDRAULIC PUMP REPAIR/SERVICE	PARK/RECS
	76DA	FUEL PUMP	FORESTRY
	124DA	SET HYDRAULIC FLUID LEVEL	AIRPORT
	214DA	SERVICE	PUBLIC BLDG
	94-S-22	SIDE BROOM MOTOR/SIDE BROOM	HIGHWAY
	97-I-29	REAR AIR BRAKE CHAMBER	HIGHWAY
	315DA	CHIPPER BLADES/GREASE	HIGHWAY
6/30/2004	315DA	CHIPPER BLADES/GREASE	HIGHWAY
	96-I-33	REPLACE DRIVER'S DOOR HINGES	HIGHWAY
	180DA	SET TIRE PRESSURES	HIGHWAY
	01-E-83	ROAD SERVICE-ADJUST CONVEYOR	HIGHWAY
	94-I-15	SERVICE-BRAKE CHAMBER	HIGHWAY
	97-E-100	SERVICE/SHEAR PIN/HEADLIGHT ADJUSTER	HIGHWAY

GARAGE #6 REPAIR REPORT
JUNE 2004

DATE	VEHICLE	DEPARTMENT	REPAIR:
6/1/2004	755JAE	POLICE	NO START
	115DA	POOL	CHECK BRAKES
	205DA	POOL	CHECK NOISE
6/2/2004	755JAE	POLICE	SERVICE
	ZV5393	POLICE	HOOD LATCH CABLE
6/3/2004	755JAE	POLICE	IAC / ERG VALVE
	ZV5393	POLICE	HOOD LATCH CABLE
	150DA	POOL	ABS LIGHT
6/4/2004	150DA	POOL	RF SPEED SENSOR
	VM4209	POLICE	CHARGE A/C
6/7/2004	107DA	WATER	SERVICE, TIRES
	150DA	POOL	RF SPEED SENSOR
	VM4209	POLICE	SERVICE
6/8/2004	101DA	WATER	SERVICE, A/C, TURN SIGNALS
	157DA	POLICE	SERVICE, BRAKES
	36DA	POLICE	SERVICE, FRONT END
	55DA	HEALTH	ALTERNATOR - R/C
6/9/2004	276DA	WATER	JUMP START - R/C
	120DA	WATER	FUEL PUMP - R/C
	107DA	WATER	TIRES
	157DA	POLICE	SERVICE, BRAKES
	36DA	POLICE	SERVICE, FRONT END, BRAKES
6/10/2004	246DA	POLICE	ENGINE LIGHT, SERVICE
	276DA	WATER	ELECTRICAL
	36DA	POLICE	SERVICE, FRONT END, BRAKES
	130DA	HEALTH	FLAT - R/C
6/14/2004	120DA	WATER	FUEL PUMP
	36DA	POLICE	SERVICE, FRONT END, BRAKES
	276DA	WATER	ELECTRICAL
6/15/2004	120DA	WATER	FUEL PUMP, SERVICE
	240DA	POLICE	SERVICE, A/C
	107DA	WATER	BATTERY
6/16/2004	11DA	POLICE	ENGINE LIGHT, SERVICE
	6DA	POLICE	SERVICE, BRAKES
	113DA	POLICE	SERVICE
	350DA	WATER	BRAKE LINE, CENTER BEARING
6/17/2004	354DA	POLICE	SERVICE
	5DA	POLICE	SERVICE, BRAKES
6/18/2004	7DA	POLICE	BRAKES
	9DA	POLICE	SERVICE, BRAKES
	204DA	HEALTH	GAS CAP
	120DA	WATER	FUEL FILTER

GARAGE #6 REPAIR REPORT
JUNE 2004

DATE	VEHICLE	DEPARTMENT	REPAIR:
6/21/2004	39DA	POLICE	SERVICE
	333DA	POLICE	SERVICE, BATTERY
	240DA	POLICE	SERVICE
	14DA	POLICE	ELECTRICAL
	285DA	AIRPORT	NO START
6/22/2004	327STN	POLICE	TIRES
	10DA	POLICE	SERVICE, BRAKES
	240DA	POLICE	SERVICE
	14DA	POLICE	SERVICE
	17DA	POLICE	SERVICE
	1DA	MAYOR	SERVICE
6/23/2004	285DA	AIRPORT	FUEL PUMP, SERVICE
	15DA	POLICE	SERVICE
	1DA	MAYOR	DPFE/PINION SEAL
	75DA	POOL	ROAD CALL
	7DA	POLICE	CHECK A/C
6/24/2004	186DA	POLICE	SERVICE
	223DA	POLICE	BRAKES, SERVICE
	75DA	POOL	BATTERY, A/C
	328STN	POLICE	A/C
6/25/2004	21DA	HIWAY	STROBE LIGHT
6/28/2004	192DA	AIRPORT	WIPERS, OIL
	328STN	POLICE	WASHER PARTS
	334DA	POLICE	SERVICE
	18DA	POLICE	SERVICE. ENG. LIGHT
	142NJW	POLICE	JUMP START - R/C
6/29/2004	334DA	POLICE	BRAKES
	18DA	POLICE	BALL JOINTS
	190DA	POLICE	SERVICE
	287DA	POLICE	SERVICE
	340DA	WATER	NO START
6/30/2004	340DA	WATER	BATTERY
	288DA	BLD MAINT	BATTERY
	257DA	POLICE	SERVICE
	18DA	POLICE	REAR AXEL
	327STN	POLICE	TIRE REPAIR
	142NJM	POLICE	SERVICE, BATTERY
	328STN	POLICE	WASHER PARTS
	75DA	POOL	JUMP START - R/C
893PJP	POLICE	BATTERY	



CITY OF DANBURY

155 DEER HILL AVENUE
DANBURY, CONNECTICUT 06810

ENGINEERING DEPARTMENT
(203) 797-4641
FAX (203) 796-1586

WILLIAM J. BUCKLEY, JR., P.E.
DIRECTOR OF PUBLIC WORKS / CITY ENGINEER

July 28, 2004

Mayor Mark D. Boughton
Common Council
City of Danbury
155 Deer Hill Avenue
Danbury, CT 06810

Re: Engineering Department Monthly Report to the Common Council

Dear Mayor Boughton and Members of the Common Council:

Attached you will find the monthly report for June 2004 for the Engineering Department of the City of Danbury. Additionally, you will find information on the Public Works Department, the Forestry Department, and the Parks Maintenance Department.

As in the past, I have attached a list of assessment projects that you have referred to the Engineering Department along with the status of each of these projects. Additionally, with respect to assessment projects you will find a tabulation of the allocation of funds appropriated for the design of assessment projects. With respect to assessment projects, the staff continues to work on the Jeanette Heights and Cornell Hills neighborhood proposed sanitary sewer and water projects. We are in the final stages of the Old Farm Road sanitary sewer assessment project. We expect that the mail survey for Old Farm Road will go out in the next week or so with a public hearing likely to be set in the month of September. We are planning to follow these projects with the Wilkes Road which is a private road, assessment project.

Consistent with past practice, I am providing you a copy of the status report noting many of the projects that our department and other departments are involved in, within the City. We will also email you an updated version of this report the day before the Common Council meeting. This status report contains most of the projects that we are involved in and lists the department that is responsible for the particular project. We also provide one or two lines of status information concerning each of these projects.

Again, I remind you that we do not list every project that we are involved in within the City, however, we do list the major ones. If you have any questions regarding the information on the project list, do not hesitate to bring them to my attention or to the attention of the department head listed as responsible for the project on the status report.

With respect to our Highway Department, be advised that we have completed Phase I of the paving program. Phase II drainage work has been ongoing for quite some time and by the time you read this, the paving of Phase II will have begun. Should you have any questions regarding the paving program for this year, please let me know. Also, be advised that we are currently working on the paving program for the 2005 construction year. Superintendent of Highways, Duke Hart, and I will be reviewing this with Mayor Boughton in the fall and, should you have any suggestions for roads that need to be paved in your wards or in your areas of jurisdiction, please forward them to me for consideration. Again, I remind you that the paving list that we prepare for the Mayor is based on need.

With respect to the 21st Century Bond Package, last month we made significant progress relative to school projects contained in the bond package. Those projects are moving along smoothly and we anticipate that the design on these projects will be completed this winter so that we can bid these next spring. Work also continues on the West Wooster Street Bridge, which we anticipate to be completed and reopened in August. The City's consultant is working on the design for the Rose Hill Avenue Bridge. We are moving forward on the new Police Department Headquarters project and you should shortly see the demolition of three of the buildings in the vicinity of the intersection of Main Street and East Franklin Street, which is proposed to be the location of the new Police Department Headquarters.

With respect to easements, the City's attorneys continue to work on the many easements necessary for our construction projects, including easements for the East Ditch drainage project, the Backus Avenue sanitary sewer project, the Shore Road drinking water and drainage project, the West Side Sewer interceptor project, the new Police Department Headquarters building, the Senior Center Phase II expansion, the downtown garage, the Jackson Drive area sanitary sewer assessment project, just to name a few.


With respect to the older bond packages which contain monies for various projects, we continue to move forward on the completion of those projects. It is our hope to get the fire training center out to bid this month and in next month's report, I should be able to report to you the bid results for that project. Design work continues on Engine Company No. 25 on South King Street. As I am sure many of you have noticed, the City's contractor is continuing on North Main Street replacing sidewalks and curbs, planting trees, and installing decorative lighting.

During the month of June 2004, a number of meetings took place between Mr. Robert Ryerson and myself for the purpose of coordinating the shift of the Forestry Department and the Parks Maintenance Department to the jurisdiction of the Public Works Director. I am pleased to report to you that those meetings were successful and

the transition has begun. The Forestry Department, as of July 1st will be entirely under the jurisdiction of the Public Works Director and will be incorporated into the Public Works Department. The Parks Maintenance Department will be phased in to the jurisdiction of the Public Works Director over the next few months. We will be coordinating activities and working together to assure a smooth transition that will in no way negatively impact any of the services that the two departments provide. Should you have any questions regarding these transitions, please do not hesitate to contact me.

Lastly, we have attached for your information a sheet that gives you the total number of water and sanitary sewer permits that have been issued during the month, and an alphabetical listing of projects that are under review, design, and/or construction. As I have indicated to you in the past, these projects could be developer related projects and/or City projects however, the list is in alphabetical order for your reference. As always, should you have any questions regarding the information contained in this report or any other activities of your Public Works Department, please do not hesitate to contact me.

Very truly yours,

A handwritten signature in black ink, appearing to read 'William J. Buckley, Jr.', written over a printed name and title.

William J. Buckley, Jr., P.E.
Director of Public Works/City Engineer

WJB/com

Encl.

ENGINEERING DEPARTMENT

June 2004

- A. Sanitary Sewer Permits Issued: 17
- B. Water Permits Issued: 38
- C. Project Bid Openings: none
- D. Projects under review, design and/or construction
 - 1. Aspen Way storm drainage
 - 2. Backus Avenue area sanitary sewer
 - 3. Bank Street – parking lot construction
 - 4. Baseball team selection process/stadium construction
 - 5. Bear Mountain water storage tank
 - 6. Beckerle Street storm drainage (DaSilva)
 - 7. Benedict Avenue improvements (BRT)
 - 8. Boehringer Ingelheim area road and infrastructure improvements
 - 9. Boulevard Drive sanitary sewer (assessment project)
 - 10. Broadview Middle School – additions and renovations
 - 11. Brookfield sanitary sewer
 - 12. Burton's Bridge sanitary sewer and water main extensions and bridge
 - 13. Candlewood Terrace/Candlelight Drive water system improvements
 - 14. Carolyn Avenue area sanitary sewer – assessment project
 - 15. Caraway Estates – road construction
 - 16. Center Street sidewalk improvements –CDBG
 - 17. City Hall roof repair
 - 18. Claremont Terrace sanitary sewer extension
 - 19. Cobblestone Drive – road acceptance
 - 20. Common Council reviews and reports
 - 21. Cornell Hills, East Pembroke Road, Jeannette Heights area sanitary sewer
 - 22. Crows Nest Lane water extension
 - 23. Danbury High School – science lab improvements
 - 24. Danbury Library plaza improvements
 - 25. De Palma Lane sanitary sewer
 - 26. Duck Street – sewer and water extensions
 - 27. East Ditch drainage project
 - 28. Engine Co. 25
 - 29. Fieldstone Drive acceptance
 - 30. Fire Training School – Plumtrees Road
 - 31. Flint Ridge Road acceptance
 - 32. Hatters Park parking lot expansion
 - 33. Hatters Park/PAL connecting walkway
 - 34. Hawthorne Terrace water system
 - 35. Hospital Avenue sanitary sewer extension
 - 36. Hospital Avenue sidewalk
 - 37. Immanuel Lutheran School Renovations
 - 38. Inspections – sanitary sewer and water connections

39. Intersection improvements – various locations (geometric and traffic signals)
40. Irving Place acceptance
41. Jackson Drive/Great Plain Road area sanitary sewer extension
42. Jireh Lane – road acceptance
43. Karen Road storm drainage
44. Landfill closure
45. Lexington Mews sanitary sewer and water main extensions
46. Main Street – streetscape south end
47. Main Street – streetscape north end
48. Magnet elementary school
49. Margerie Street water line extension
50. Middle School (third) – feasibility study
51. Mill Plain Road improvements – DOT project
52. Mill Plain Road sanitary sewer and water extensions
53. Morton Street sanitary sewer
54. Mountainview Terrace – Avalon sanitary sewer and water extensions
55. New elementary/replacement school
56. North Street/Downs Street/Padanaram Road DOT improvement project
57. Old Farm Road sanitary sewer (assessment project)
58. Olive Street/Tilden Road sanitary sewer (assessment project)
59. Parking Garage – Downtown (Library Place)
60. Pembroke Road/Stacey Road intersection improvements
61. Permits – sanitary sewer and water
62. Petersons Farm/Louis Allen Drive water line extension and bridge
63. Planning Commission reviews and reports
64. Police Headquarters improvements (locker rooms and HVAC)
65. Police Headquarters (New) feasibility study
66. Precision Drive traffic signal installation
67. Retaining wall reviews
68. Ridgewood Drive sanitary sewer extension (Botelho)
69. Rogers Park – public restrooms
70. Rogers Park Middle School – additions and renovations
71. Rose Hill Avenue Bridge
72. Ryders Lane area sanitary sewer
73. Schools – various selective improvements
74. Scuppo Road sanitary sewer extension
75. Segar Street bridge
76. Segar Street sanitary sewer extension – O&G
77. Senior Center Phase II
78. Shannon Ridge Road sanitary sewer extension (Taylor)
79. Shelter Rock Road (GDC) sanitary sewer and water main extensions
80. Shelter Rock Road – Arlington Woods sanitary sewer and water
81. Shelter Rock Road and Crow's Nest Lane sanitary sewer and water main extensions (Tobin's Farm)
82. Shore Road improvements
83. Sidewalks – ADA improvements (ramps for the handicapped)
84. Sidewalks – replacement in Downtown area as well as around school and municipal buildings
85. South Cove Road water main extension

86. South King Street area water main extension as-built drawings
87. Stetson Place sanitary sewer and water
88. Still River flooding study – Army Corps of Engineers
89. Storm drainage mapping (citywide)
90. Stormwater NPDES II regulations - plan
91. Ta' Agan Point area water main extension
92. Tarrywile Lake Road – road construction
93. Tarrywile Pavilion
94. The Reserve – former Union Carbide property
95. Thorpe Street Extension bridge
96. Traffic report reviews
97. Traffic signal maintenance
98. Victor Street sanitary sewer and water line extensions
99. Westside Fire Station
100. Westside Sanitary Sewer Interceptor
101. West Wooster Street bridge
102. Wilkes Road improvements
103. Windaway Road sanitary sewer (assessment project)
104. Wooster Mountain Shooting Range Noise Abatement Study
105. Wooster School sanitary sewer and water line extensions
106. Yard Waste Management contract

COMMON COUNCIL REFERRALS TO ENGINEERING DEPARTMENT (ASSESSMENT PROJECTS)
7/20/04

<u>REFERRAL DATE</u>	<u>LOCATION / NATURE OF REQUEST</u>
October 4, 1994	Jackson Drive - sanitary sewer extension – public hearing held 1/6/04 Common Council authorized project to go to construction – Roald Haestad, Inc. working on easements and design
February 6, 1996	Wilkes Road - road improvements / acceptance (preliminary assessments / public hearing)
April 2, 1996	Indian Avenue - road improvements/acceptance (mail survey)
May 7, 1996	Short Street and Lombardi Street - sanitary sewer extension (mail survey) – add Concord Road per 7/18/96 request by Lance Brevard
July 2, 1996	Carolyn Avenue Area - sanitary sewer extension. Mail survey sent out 10/24/03. Public hearing held January 12, 2004 – 2/3/04 Common Council authorized project to go to construction
December 3, 1996 & May 6, 1997	Mabel Ave., Jeanette Rd., Horseshoe Dr., Clayton Rd. sewer extension (mail survey) – being worked on by Engineering Department
February 4, 1997	Kenosia Avenue (#54) - sanitary sewer extension (preliminary assessments - public hearing) - Public Hearing held April 20, 1997 - at May 5, 1998 Common Council meeting : project to go ahead when funds are available – Paul Estefan looking into FAA funding
April 1, 1997 & August 7, 1998	Tilden Road and Olive Street - sanitary sewer extension mail survey sent out – public hearing held January 12, 2004 – 2/3/04 Common Council authorized project to go to construction, easement sent to Common Council March 2004 for acquisition
July 1, 1997	East Pembroke Road / Wood Street - sanitary sewer extension (mail survey)
July 7, 1998	Route 37 (Kevin Drive) - sanitary sewer extension
September 1, 1998	Cornell Hills – sanitary sewer and water (mail survey) (3/5/02 – add Hunter Road to project) – being worked on by Engineering Department

March 2, 1999	Boulevard Drive - sanitary sewer (mail survey)- mail survey sent out by Engineering Department 1/22/04 - public hearing held March 15, 2004, April 6, 2004 – Common Council authorized project to go to construction
July 6, 1999	Cedar Crest Drive and Lindencrest Drive – sanitary sewer extension (mail survey)
August 3, 1999	Henso Drive and Stuart Drive – sanitary sewer (mail survey)
August 3, 1999	Cozy Hollow Road – sanitary sewer (mail survey) (included with Carolyn Avenue area) Mail survey sent out 10/24/03. Public hearing held - January 12, 2004 – 2/3/04 Common Council authorized project to go to construction..
September 8, 1999	Hayestown Heights/Rose Lane – drainage (mail survey)
October 3, 2000	Briar Ridge Road, Rolf's Drive, Greta Drive, Cel Bret Drive sanitary sewer extension (mail survey)
December 6, 2000	Oak Lane and Haddy Lane – sanitary sewer extension (mail survey)
June 5, 2001	Alexander D – sanitary sewer extension
August 7, 2001	Royal Pine Drive, Fairway Drive, Country Way Sanitary sewer (mail survey)
October 2, 2001	Shannon Ridge Road, Fairlawn Avenue and Edgewood Street- Sanitary sewer extension (mail survey)
October 2, 2001	Old Farm Road – sanitary sewer extension (mail survey) At 10/7/03 meeting, Common Council made this a priority project. City hired engineer to prepare plans.
April 2, 2002	Mountainville Road, Mountain Road, Willow Lane, Berkshire Lane (mail survey)
August 6, 2002	Ivy Lane – water main extension
August 6, 2002	Deepwood Drive – sanitary sewer extension
August 6, 2002	Lakeview Community (Jensen's) – sanitary sewer extension (preliminary assessments for public hearing) – being worked on by Roald Haestad, Inc.
November 7, 2002	Lakeview Community (Jensen's) – water main extension (preliminary assessments for public hearing) – being worked on by Roald Haestad, Inc.

November 7, 2002	7 and 9 Moody Lane – water main extension – included with Ta’Agan Point water system improvements project – construction complete – waiting for final invoices/ State grant funding determination to compute final assessments.
November 7, 2002	Ivy Lane, Cedar Street and Sylvan Drive – water main extension (mail survey)
April 1, 2003	Candlewood Terrace – water main extension (priority) – being worked on by Roald Haestad, Inc. At 10/7/03 meeting, Common Council authorized project to proceed, easement sent to common Council for acquisition, bid opening May 6, 2004. Bid awarded.
April 1, 2003	Hawthorne Terrace – water system – at 11/6/03 meeting, Common Council authorized this project to proceed – being worked on by Roald Haestad, Inc.
July 1, 2003 & September 3, 2003	Juniper Ridge Drive – sanitary sewer
December 2, 2003	Backus Avenue – sanitary sewer – mail survey sent out December 11, 2003, public hearing 1/12/04, 2/3/04 Common Council authorized project to go to construction, easements to Common Council March 2, 2004. Bid opening July 29, 2004.
June 2, 2004	East Gate Road – sanitary sewer

**ASSESSED PROJECTS - SANITARY SEWER, WATER, ROAD
SPECIAL ACCOUNT - CONSULTING ENGINEER FEES**

					\$50,000.00
8/01	Common Council Appropriation				
<u>DATE</u>	<u>PROJECT</u>	<u>CONSULTANT</u>	<u>FEE</u>	<u>ACCOUNT</u>	<u>BALANCE</u>
9/6/2001	Jackson Drive and Great Plain Road Sanitary Sewer Extension	Roald Haestad, Inc.	\$10,500.00	\$39,500.00	
9/6/2001	Germantown Phase II Sanitary Sewer (Shepard Rd., Sand Pit Rd., Deerfield Rd., Michaud Rd., Starr Rd.)	Roald Haestad, Inc.	\$17,500.00	\$22,000.00	
10/17/2001	Kenosia Service Center Sanitary Sewer Extension	Roald Haestad, Inc.	\$ 1,500.00	\$20,500.00	
3/14/2002	Kenosia Service Center Sewer	Sanitary sewer - credited back to allocation	(\$1,500.00)	\$22,000.00	
4/3/2002	Ta'Agan Point Water System	Roald Haestad, Inc.	\$1,500.00	\$20,500.00	
5/7/2002	Jackson Drive and Great Plain Road Sanitary Sewer Extension - mail surv.	Roald Haestad, Inc.	\$4,500.00	\$16,000.00	
5/7/2002	Jackson Drive and Great Plain Road Sanitary Sewer Extension-field survey	Roald Haestad, Inc.	\$15,000.00	\$1,000.00	
6/4/2002	Common Council appropriation			\$51,000.00	\$50,000.00
6/7/2002	Ta'Agan Point Water System - credited back to allocation		(\$1,500.00)	\$52,500.00	
6/19/2002	Jackson Drive and Great Plain Road	Roald Haestad, Inc.	\$51,000.00	\$1,500.00	
8/6/2002	Common Council appropriation				\$12,000.00
8/7/2002	Old Shelter Rock Rd/Woodside Ave. Sanitary Sewer Extension	Roald Haestad, Inc.	\$12,000.00	\$1,500.00	
11/8/2002	Germantown Phase II Sanitary Sewer - credited back to allocation (Shepard Rd., Sand Pit Rd., Deerfield Rd., Michaud Rd., Starr Rd.)		(\$17,500.00)	\$19,000.00	
Nov. 2 2002	Jackson Drive and Great Plain Road	Roald Haestad, Inc.	\$ 15,600.00	\$3,400.00	

1/22/2003	Old Shelter Rock/Woodside Ave. - credited back to allocation		(\$12,000.00)	\$15,400.00
2/12/2003	Carolyn Avenue Area Sanitary Sewer Extension - mail survey	Roald Haestad, Inc.	\$15,000.00	\$400.00
3/27/2003	Jackson Drive and Great Plain Road unencumber remaining balance		(\$51,334.82)	51,734.82
5/6/2003	Jackson Drive and Great Plain Road	Roald Haestad, Inc.	667.06	51,067.76
Aug. 27, 2003	Candlewood Terrace Water Main	Roald Haestad, Inc.	\$3,400.00	47,667.76
10/21/2003	Candlewood Terrace Water Main - credited back to allocation		(\$3,400.00)	51,067.76
10/24/2003	Carolyn Avenue Area Sanitary Sewer Mail survey postage		\$185.27	50,882.49
11/19/2003	Old Farm Road Area Sanitary Sewer	Roald Haestad, Inc.	\$9,000.00	41,882.49
11/19/2003	Carolyn Avenue Area Sanitary Sewer	Roald haestad, Inc.	\$736.30	41,146.19
	Jackson Drive and Great Plain Road	Roald Haestad, Inc.	374.57	40,771.62
1/8/2004	Jackson Drive and Great Plain Road unencumber Roald Haestad fee		(43306.81)	84,078.43
2/4/2004	Carolyn Drive Area Sewer unencumber Road Haestad, Inc. fee and postage		(15921.57)	100,000.00
7//04	Old farm Road Sewer additional Roald Haestad, Inc. fee		2,450.00	97,550.00

PROJECTS PRESENTLY UNDER CONSTRUCTION

PROJECT NAME	ESTIMATE	DESIGNER/CONST. MGR/CONTRACTOR	LEAD DEPARTMENT/PERSON	COMMENTS
Hydrant Repairs	250,000	Public Utilities Crew Earthmovers Reliable Excavating	Public Utilities	92 Hydrants out of service (5/18/04) Contractor has been hired to help replace hydrants.
City Center Maintenance	N/A	Public Works/Parks & Rec./Police/ City Center		Ongoing
Oil Tank Removal, Landfill & Public Works Upgrade	73,000	Public Utilities Advance Corp. - Contractor	Public Utilities	Phase II began in June. LOCIP funding.
Street Sign Program (Phase I & II)	45,000	Various locations	Public Works	Phase I complete. Phase II started. Signs & Materials have been delivered and installation ongoing.
Library Plaza	540,000	Didona Assoc. - Landscape Arch. NYCONN - contractor	Engineering Department	Contracts signed 9/16/03. Work underway. Phase I 100% complete. Phase II expected to be complete end of July.
Main Street North Streetscape Construction Services Consultant	75,000	Tectonic	Engineering Department	Tectonic contract signed. Work underway.
Main Street North Streetscape	1,329,000	Consultants & Engineers Inc - eng. Didona Associates - Landscape architect H.I. Stone - Contractor	Engineering Department Planning Department	Bid opening October 16, 2003. Contract with H.I. Stone signed. Started work 4/28/04.
Sidewalks & ADA Improvements Various Locations (Hospital Avenue area, etc.)	550,000	Seven A - Contractor	Engineering/Highway	Locations determined. Work has begun.
Danbury High School Auditor. Seating Refurbishment	235,000	State of CT Enterprises of CT	Public Buildings	Work began 12/28/03. First section of seats returned. Work commenced. Try to complete entire center section before August 15, 2004.
Danbury High School Tennis Courts Rehabilitation	33,205	True North Enterprises, Inc.	Parks & Recreation Department	Awarded to True North, contract signed. Capital Budget 2003-3004. Fencing installed, remaining work is weather dependent. Expect July completion.

PROJECTS PRESENTLY UNDER CONSTRUCTION

PROJECT NAME	ESTIMATE	DESIGNER/CONST. MGR/CONTRACTOR	LEAD DEPARTMENT/PERSON	COMMENTS
Citywide Drainage Study	1,540,000	Roald Haestad, Inc.	Engineering Department	Awaiting funding-partial funding (\$350,000) Vision 21 ² .
Replace Heating Rogers Park Middle School Gym	30,000	The Otto Company	Public Buildings	Installed week of June 28, 2004.
Ives Trail	106,000		Health Dept./Jack Kozuchowski	Task force appointed and meeting-performed survey to find routes.Funding from HVCEO received,applying for DEP grants.
West Wooster Street Bridge Replacement	172,493 88,000 240,000 (City Share)	WMC Inc. - Engineer Black and Warner Construction Co.	Engineering Department	State Local Bridge Program Supplemental Application submitted to DOT. Bridge closed 10/9/03. Contracts signed on April 5, 2004 with Warner & Black. Work started-4 months construction expected.
Fire HQ Renovations	75,000		Fire Department	Paint, windows, furnishings, windows completed. Painting completed. Bathroom and furnishings remaining.
Highway Garage Heating	48,000	Otto Company	Public Buildings	LOCIP funding approved. Awarded to the Otto Company 6/25/04. Installation expected July/August 2004.
Old Library Cooling Tower	19,900	Otto Co.	Public Buildings	LOCIP 2004-replace AC cooling tower. Bid awarded 7/28/04.

PROJECTS PRESENTLY OUT TO BID

PROJECT NAME	ESTIMATE	DESIGNER/CONSTRUCTION MANAGER	LEAD DEPARTMENT/PERSON	COMMENTS
City Hall Roof	218,630	H.B. Fishman & Co. - Architect	Public Buildings	LOCIP funding approved.Finalized contract. Design complete. Bid opening August 10, 2004.
Library Roof Trellis Waterproof	123,000	H.B. Fishman & Co. - Architect	Public Buildings	LOCIP funding approved. Finalized contract.Design underway. August bid.
Candlewood Terrace Water Line	200,000	Roald Haestad, Inc. - Engineer	Engineering Department	Waiting for easement to be acquired and contracts to be signed.

PROJECTS PRESENTLY OUT TO BID				
PROJECT NAME	ESTIMATE	DESIGNER/CONSTRUCTION MANAGER	LEAD DEPARTMENT/PERSON	COMMENTS
Backus Avenue Sanitary Sewer	1,700,000	Roald Haestad, Inc. - Engineer	Engineering Department	Design completed. Common Council authorized project to proceed 2/4/04. Easements sent to Common Council for acquisition. Bid opening July 29, 2004.
Fire Training School Renovations	100,000	Engineering Department	Fire Department/Engineering	Eng. Dept. design "in house." EIC and Planning approvals received. Bid opening August 31, 2004.
PROJECTS IN DESIGN/PLANNING STAGES				
PROJECT NAME	ESTIMATE	DESIGNER/CONSTRUCTION MANAGER	LEAD DEPARTMENT/PERSON	COMMENTS
Police Dept. Headquarters - New Facility & 911 Center	2,700,000	Jacunski-Humes-Architect Hawley Constr. - Construction Manager	Engineering Department	Services awarded. Contracts being negotiated. Property acquisitions in progress.
Precision Drive Traffic Signal	30,000	City Traffic Engineer	Engineering Department	Design begun.
Jackson Drive Area Sanitary Sewer	2,180,000	Roald Haestad, Inc. - Engineer	Engineering Department	Public Hearing held 3/24/03. Common Council authorized this project to go forward January 2004. Under design, needs easements. Doing borings.
School Fields Improvements & Highland Avenue Playground Improvements	1,000,000		Engineering/Parks & Recreation	2004 Bond Issue-Rotary club participation at Highland Ave. playground
Center Street Sidewalk	150,000	Engineering Department	Engineering Department	Under design-CDBG funds.
Nancy Drive, Carolyn Avenue Proposed Sewer	2,725,000	Roald Haestad, Inc. - Engineer	Engineering Department	Mail survey sent out. Public hearing January 12, 2004. Common Council authorized this project to go forward February 4, 2004. Under design, needs easements. Doing borings.
Senior Center "Campus" Expansion	3,200,000	Marin - Environmental Schoenhardt - Architect	Mayor's Office Health Department Engineering Department	Looking at additional land acquisition and conceptual design. Health Dept. handling RFQ for environmental evaluation. Architects services contract signed.

PROJECTS IN DESIGN/PLANNING STAGES

PROJECT NAME	ESTIMATE	DESIGNER/CONSTRUCTION MANAGER	LEAD DEPARTMENT/PERSON	COMMENTS
Broadview Middle School Additions & Alterations	7,900,000	Fletcher Thompson - Architect Turner Construction - CM	Engineering Department	Architect & CM selected. Contracts being negotiated. Programs being developed. EDO49 form filed.
Olive St., Tilden Rd., Melrose Ave. Sanitary Sewer	380,000		Engineering Department	Mail survey sent to prop. owners, Report sent to Common Council 5/5/03 meeting. January 12, 2004 public hearing. Common Council authorized project to go forward February 4, 2004. Under design, needs easement.
New Elementary School	16,800,000 (Total Budget)	O & G Industries-Construction Manager Friar Associates, Inc.-Architect	Engineering Department	Services awarded-contracts executed. Under design.
Hawthorne Terrace Water System	750,000	Roald Haestad, Inc.	Engineering Department	Existing private water system evaluated. Assessment project. November meeting Common Council authorized project to go forward. Under design/review.
Shore Road - Road & Drainage Improvements	145,000	Roald Haestad, Inc.	Engineering Department	Under design, easements being acquired. Construction will be bid with Hawthorne Terrace water mains. Funding from 2004 bond package.
Mill Plain Road/Route 6 Widening		State DOT Luchs Consulting Engineers	Engineering Department	Design 85% complete. Anticipated bid April 2008. Construction 2009/2010.
Main Street - North End Redevelopment Property Acquisitions			Planning Department Corporation Counsel Public Works Department	Acquisition on May Common Council agenda-demolition of buildings bids due June 29th. Hazmat study underway. To be used for police station.
Rogers Park Middle School Additions & Alterations	6,900,000	Bianco, Giolitto, Weston - Architect Rizzo Corporation - CM	Engineering Department	Architect & CM selected. Contracts being negotiated. Programs being developed. EDO49 form filed.
Repave School Parking Lots	50,000		Highway Department	King St. School. (partial)-summer paving.
Bear Mountain Water Storage Tank	1,850,000	Roald Haestad, Inc.	Engineering/Public Utilities	Draft report reviewed. On hold for funding.

PROJECTS IN DESIGN/PLANNING STAGES

PROJECT NAME	ESTIMATE	DESIGNER/CONSTRUCTION MANAGER	LEAD DEPARTMENT/PERSON	COMMENTS
Immanuel Lutheran School Renovations (Head Start)	2,500,000	Perkins Eastman - Architect Morganti Group - CM	Engineering Department	Architect & CM selected. Contracts being negotiated.EDO49R form filed.
Middle School Feasability Study	50,000	Jeter, Cook, & Jepson - Architect Morganti Group - CM	Engineering Department	Architect & CM selected. Contracts being negotiated.EDO49R form filed.
Selective Renovations Upgrades Various Schools	150,000	Jeter, Cook, & Jepson - Architect Morganti Group - CM	Engineering Department	Architect & CM selected. Contracts being negotiated.
Rogers Park School Parapet		H.B. Fishman & Co.-Architect	Public Works	Temporary"fix" under design. Permanent repair will ber part of school addition and renovation project.
DHS Science Lab Upgrade	600,000	DeCarlo & Doll	Engineering Department	Upgrade 4 existing science labs.
Old East Ditch Drainage Improvements	4,300,000	Roald Haestad, Inc. - engineering study	Engineering Department	Final design for portion underway. (\$1,900,000 presently funded). Easements being prepared and sent to Common Council in phases-appraisals and title searches being done; negotiations continuing.Several easements acquired.
Hatters Park Parking and Walkway and Town Park Walkway (Within Park)	175,000	Roald Haestad, Inc.	Engineering Department	Additional parking area and improvements to existiing parking area.Currently preparing site plan.EIC approval required. Capital Project 2003-2004-partial funding. Fall 2004 construction anticipated.
Rose Hill Avenue Bridge	1,300,000	AI Engineers, Inc.	Public Works	State Local Bridge Program. Temp. repairs completed. Permanent repairs under design.
STP Nitrogen Removal		Stearns & Wheler, LLC	Public Utilities	Grant application approved by Bond Commission. Study started.Common Council reauthorized grant application resolution.
Southwest High Service Area Water Storage Tank	1,850,000	Roald Haestad, Inc.	Engineering Department Public Utilities	Study complete & funding in water bond package. Design underway.

PROJECTS IN DESIGN/PLANNING STAGES				
PROJECT NAME	ESTIMATE	DESIGNER/CONSTRUCTION MANAGER	LEAD DEPARTMENT/PERSON	COMMENTS
Scuppo Road Water Transmission Main	800,000	Roald Haestad, Inc.	Public Utilites	Design underway.
West Side Sewer	14,000,000	Roald Haestad, Inc.	Engineering Department	Awaiting funding-in acquisition phase Construction in phases. Line survey in process. Clean water fund partial funding.
Blind Brook Area Playground	35,000		Mayor's Office Parks & Recreation Public Works	Property acquired by City. Parks & Rec. to have trees cut & prepare site in August. Construction in September. EIC approval acquired. Parks & Recreation preparing funding request-CDBG. August 2004 funding anticipated.
Engine Company 25	500,000	Donald Zaleta, AIA, architect	Engineering Department	Vision 21 squared funding addition to existing volunteer's firehouse. Lease agreement being worked on. Plans in design stage. Need funding ordinance (renovation vs. land acquisition).
9-11 Memorial	45,500	Didona Associates Friar Associates, Inc. NYCONN Landscaping	Mayor	Soliciting donations.
Still River Warning System		State of Connecticut	Health Department Engineering Department	State is waiting for new central dispatch area.
Baseball Stadium		Woodland Group II, LLC.	Mayor Engineering Department	Site plan submitted to Planning. Approved with conditions.
Annual Paving and Drainage Improvements 2004	800,000	Highway Department Outside contractors.	Highway Department	2004 preliminary paving list prepared, Phase I complete, Phase II began in June.
Old Farm Road Sewer	9,000	Roald Haestad, Inc.	Engineering Department	In preliminary/conceptual design. Assessment project.
Boulevard Drive Sewer	603,000	Engineering Department	Engineering Department	Mail survey sent out 1/22/04. Report sent to Common Council, public hearing held 3/15/04. Council authorized project to go forward.
Water Meter Replacement	1,500,000	Public Utilities	Public Utilities	Specifications being prepared for bidding.

PROJECTS IN DESIGN/PLANNING STAGES

PROJECT NAME	ESTIMATE	DESIGNER/CONSTRUCTION MANAGER	LEAD DEPARTMENT/PERSON	COMMENTS
Wilkes Road Improvements		Engineerng Department	Engineering Department	Assessment project to bring to condition for acceptance.
Downtown Parking Garage	5,000,000	Desman Associates	Engineering Department	Design for Library Place garage progressig. Common Council authorized easement and land acquisitions.
Stacey Road Intersection Realignment	900,000	State DOT	Engineering Department	Under design by DOT. No construction funds in place.Hope for 2007 construction.
Tarrywile Park Pavilion	200,000	Donald J. Zaleta, AIA	Engineering Department Tarrywile Park Authority	Qualification statements from architects received April 15, 2004.Awarded. Contract to be negotiated.
Rogers Park Public Restrooms	100,000	Donald J. Zaleta, AIA	Engineering Department Parks & Recreation Department	Qualification statements from architects received April 15, 2004. Awarded. Contract to be negotiated.
West Side Fire Station	900,000	DeCarlo & Doll, Inc.	Engineering Department Fire Department	Qualification statements from architects received April 6, 2004. Awarded. Contract being negotiated.
Magnet Elementary School - WestConn Campus	19,500,000	Frair Associates - Architect Morganti - Construction manager	Engineering Department	Land transfer May 28, 2003.Design being revised. To be rebid.

PROPOSED/POTENTIAL FUTURE PROJECTS

PROJECT NAME	ESTIMATE	DESIGNER/CONST. MGR/CONTRACTOR	LEAD DEPARTMENT/PERSON	COMMENTS
Blind Brook Drainage Improvements	2,900,000			\$45,000 funded for study and spent to date.
Kenosia Avenue corridor improvements	3,000,000		Engineering & Planning Departments	City share 500,000 State share (STPO) 2,500,000 (HVCEO)
Still River Pedestrian Bridge II			Health Department	Working on funding.
Still River Greenway Handicap Access	25,000		Health Department Engineering Department	DEP Grant. Need construction estimates. Consulting engineer donating services. Funding in place.

PROPOSED/POTENTIAL FUTURE PROJECTS

PROJECT NAME	ESTIMATE	DESIGNER/CONST. MGR/CONTRACTOR	LEAD DEPARTMENT/PERSON	COMMENTS
Mill Plain Swamp Education Center	192,000		Health Dept./Jack Kozuchowski	Various plans being developed. Survey work required. On hold until acquire additional funding-capital budget request.
Rogers Park Drainage Improv. & Parking Expansion			Engineering Department	Start piping open ditches, expand parking areas.
Backus Avenue corridor improvements	3,000,000		Engineering & Planning Departments	City share 500,000 State share (STPO) 2,500,000 (HVCEO)
Charter School (Middle School)			Mayor	Bennett's Property (69+ acres) 250+/- students
Padanaram Road./North Street/Down Street Route 37 Improvements	6,514,500	State DOT	Engineering & Planning Departments	City share 14,500 - Mayor put back on TIP State share (ISTEA) 6,500,000 (HVCEO) City has met with DOT re:conceptual scope of work-public informational meeting for Phase I to be rescheduled.
Old Ridgebury Road/Area - Boehringer Ingelheim Infrastructure Improvements	3,000,000		Engineering Department	Working with State on infrastructure improvement grant.
Rogers Park Skate Park	75,000		land acquisition - Corporation Counsel Parks and Recreation Engineering Department	Reviewing potential sites. Design - Build scope being developed. Project on hold for funding.
Payne Road Sewer		URS/Town of Bethel	Public Utilities/Engineering	Reviewing Feasibility to tie into Bethel's proposed sewers - sent to Common Council.Interlocal committee recommended.
Intersection Improvements	80,000		Engineering Department	LOCIP 2004-geometry & traffic signal improvements.
Sidewalk Repairs	173,290		Engineering Department	LOCIP 2004-primarily near schools & municipal buildings.
Tarrywile Garage Repair	35,000		Tarrywile Authority	LOCIP 2004.
White Street Streetscape	408,000		Planning Department	LOCIP 2005. North side of street first.

PROPOSED/POTENTIAL FUTURE PROJECTS

PROJECT NAME	ESTIMATE	DESIGNER/CONST. MGR/CONTRACTOR	LEAD DEPARTMENT/PERSON	COMMENTS
Library Main Floor Renovations	75,000		Engineering/Library Departments	LOCIP 2004.
LibraryTech Center HVAC	20,000		Public Buildings	LOCIP 2004-replace 3 rooftop units. Expect completion week of July 5, 2004.
Old Library Heating	60,000		Public Buildings	LOCIP 2004-repairs boiler system.

PROJECTS COMPLETED

PROJECT NAME	ESTIMATE	DESIGNER/CONST. MGR/CONTRACTOR	LEAD DEPARTMENT/PERSON	COMMENTS
Germantown Area Phase II Sanitary Sewer	1,022,558	Roald Haestad, Inc. - Engineer Mark IV Construction - Contractor	Engineering Department	Contract signed 5/20/03. Construction complete. Final assessments sent to Common Council for public hearing on June 28, 2004 and approved at July 7, 2004 meeting.